



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Capital Bond - 2015 Projects		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
1	90130051.1	Balboa ES: New Synthetic Field	MOD-IDIQ	\$476,403	10/14/14 A					02/04/15 A
2	92000052.1	Salk ES: New Electronic Marquee	MOD-IDIQ	\$66,372						02/10/15 A
3	93420004.1	La Jolla HS: Stadium Project	MOD-DBB	\$11,885,000	05/17/11 A	DSA Approved	01/31/14 A	11/05/14 A	02/05/15 A	03/10/15 A
4	93560052.1	San Diego HS: Interim Housing	MOD-DBB	\$1,471,000		DSA Approved	12/11/14 A	12/12/14 A	03/12/15 A	04/14/15 A
5	93040001.1	Correia MS: Burnt Ash & Retaining Wall	EVIRO-DBB	\$5,385,675	02/07/07 A				04/03/15 A	05/12/15
6	93190005.1	O'Farrell Community School: Interim Housing	MOD-DBB	\$1M - \$5M		DSA Review	03/16/15 A	04/28/15	05/06/15	05/26/15
7	93340003.1	Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	\$15,642,900	11/12/10 A	DSA Approved	11/06/13 A	06/11/14 A	04/22/15 A	05/26/15
8	93160002.1	Montgomery MS: Restroom ADA Upgrades	MOD-DBB	\$200K - \$1M	10/19/12 A	DSA Approved	03/05/13 A	06/21/13 A	04/30/15	06/09/15
9	93070054.1	CPMA: Re-Roof & HVAC, Bldgs 100-400	MOD-DBB	\$5M - \$10M	09/26/11 A	DSA Approved	01/29/15 A	04/01/15 A	06/18/15	07/28/15
10	DATA.2	Data Center @ Serra: Equipment Installation	Tech-DBB	\$200K - \$1M	11/26/14 A					10/01/15
11	90090050.1	Audubon ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A	09/08/15	10/13/15
12	91350051.1	Hamilton ES: Turf Field	MOD-IDIQ	\$200K - \$1M						10/26/15
13	S9127.1	Grant K-8: WSM Phase I	MOD-DBB	\$5M - \$10M	08/13/13 A	Construction Documents	12/15/14 A	05/21/15	09/15/15	10/27/15
14	S9319.1	O'Farrell Community School: WSM Project	MOD-DBB	> \$10M	11/09/10 A	DSA Review	04/18/14 A	04/24/15	09/10/15	10/27/15
15	93260050.1	Taft MS: WSM	MOD-DBB	> \$10M	04/27/11 A	DSA Approved	06/27/14 A	01/07/15 A	09/21/15	10/27/15
16	90090051.1	Audubon ES: Turf Field	MOD-IDIQ	\$200K - \$1M	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A		11/02/15
17	91950053.1	Marshall ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/14/14 A					11/02/15
18	90230052.1	Barnard @ Bayview ES: WSM Phase II Relos	MOD-DBB	\$200K - \$1M	04/18/14 A	Construction Documents	06/05/15	06/26/15	09/25/15	11/10/15
19	FS006.1	Clark MS: WSM Project	MOD-DBB	\$5M - \$10M	01/08/07 A	DSA Review	08/05/14 A	05/08/15	09/29/15	11/10/15
20	93490004.1	Mira Mesa HS: Culinary Arts	CTE-DBB	\$1M - \$5M	07/01/13 A	DSA Review	06/27/14 A	05/21/15	10/06/15	11/10/15
21	91170051.1	Fremont/HIGH: Relocation and Demolition of 5 Portable Units	MOD-IDIQ	<\$200K						11/17/15
22	90050051.1	Muir K-12: New Synthetic Turf	MOD-IDIQ	\$200K - \$1M	11/10/14 A					11/17/15
23	93190003.1	O'Farrell ES: Track and Field	MOD-IDIQ	\$1M - \$5M	04/01/14 A	Construction Documents				11/23/15
24	90800053.1	Dana MS: Baseball Field Upgrade Phase II	MOD-IDIQ	\$200K - \$1M	08/19/14 A	DSA Approved	04/16/15 A	04/16/15 A	10/06/15	12/08/15
25	92260051.1	Joyner ES: Ocean Discovery	MOD-DBB	\$1M - \$5M	09/18/13 A	DSA Review	01/29/15 A	09/10/15	11/03/15	12/10/15
26	92230052.1	Oak Park ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/14/14 A					12/13/15
27	93340003.2	Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	05/07/13 A					12/28/15
Capital Bonds - 2015 Total:				\$107,606,284						

Capital Bond - 2016 Projects		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
28	91230051.1	Bethune ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/05/15					01/04/16
29	90850052.1	Dewey ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/05/15					01/04/16
30	90930052.1	Encanto ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/05/15					01/04/16
31	90950052.1	Euclid ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/05/15					01/04/16
32	90110052.1	Baker ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/05/15					01/11/16
33	93020052.1	Bell MS: All Weather Play Surface Field	MOD-IDIQ	\$200K - \$1M	06/11/14 A					01/18/16
34	93020051.1	Bell MS: F&I Typical 6200sf ST Field	MOD-IDIQ	\$200K - \$1M	06/09/14 A					01/18/16
35	93200052.1	Pacific Beach MS: Turf Field	MOD-DBB	\$1M - \$5M			05/06/15	10/20/15	12/31/15	02/09/16
36	93260052.1	Taft MS: Joint Use Field	MOD-IDIQ	\$1M - \$5M	04/27/11 A					02/09/16
37	92030052.1	McKinley ES: Joint Use Field	MOD-IDIQ	\$1M - \$5M		Design Development	06/30/15	11/30/15	01/21/16	03/08/16
38	93200052.2	Pacific Beach MS: Parking Lot	MOD-DBB	\$1M - \$5M	04/28/15 A	Pre-Schematic Design	08/06/15	12/15/15	02/09/16	03/22/16
39	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$5M - \$10M	03/26/14 A	Construction Documents	07/01/15	12/22/15	02/16/16	04/12/16
40	93420004.2	La Jolla HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	08/23/11 A	DSA Approved	01/31/14 A	11/05/14 A		04/14/16
41	S0181.1	Longfellow ES: WSM	MOD-DBB	> \$10M	10/07/11 A	Construction Documents	07/15/15	01/08/16	02/23/16	04/26/16
42	91360050.1	Hancock ES: WSM	MOD-DBB	> \$10M	07/21/11 A	Design Development	07/13/15	03/10/16	04/29/16	06/14/16
43	92060050.1	Miller ES: WSM	MOD-DBB	> \$10M	07/21/11 A	Design Development	07/13/15	03/10/16	04/29/16	06/14/16
44	93550002.1	University City HS: Fabrication & Design CTE	CTE-DBB	\$1M - \$5M	01/23/15 A	Design Development	10/14/15	01/29/16	05/24/16	06/21/16
45	93340005.1	Crawford HS: Tennis Courts	MOD-DBB	\$1M - \$5M	11/12/10 A	Construction Documents	08/18/15	03/18/16	05/19/16	06/28/16
46	93360003.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$1M - \$5M	01/13/14 A	Construction Documents	05/26/15	10/13/15	05/10/16	06/28/16
47	93360050.1	Henry HS: WSM Phase II	MOD-DBB	> \$10M	11/01/13 A	Construction Documents	08/28/15	03/21/16	05/10/16	06/28/16
48	93400001.1	Keamy HS: CTA-Design & Construction Lab	CTE-DBB	\$1M - \$5M	02/05/15 A	Pre-Schematic Design	11/16/15	04/12/16	06/02/16	07/12/16
49	S9003.1	Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	Construction Documents	08/04/15	05/04/16	06/24/16	09/09/16
50	93590003.1	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	05/22/14 A	Schematic Design	12/04/15	05/24/16	08/02/16	09/13/16
51	93590050.1	Scripps Ranch HS: WSM	MOD-DBB	> \$10M	05/22/14 A	Schematic Design	12/04/15	05/24/16	08/03/16	09/13/16
52	93410050.1	Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	09/24/10 A	Pre-Schematic Design	12/01/15	06/22/16	08/12/16	09/27/16
53	0349A.2	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$5M - \$10M	10/18/10 A	Construction Documents	11/16/15	07/13/16	09/01/16	10/11/16
54	91880050.1	I-Middle @ MacDowell: WSM	MOD-DBB	> \$10M	04/10/15 A	Schematic Design	01/04/16	05/23/16	09/19/16	10/25/16
55	AQUACNTR.1	Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	02/03/15	Project Assessment	02/24/16	07/21/16	09/12/16	10/25/16
56	93120050.1	Mann MS: WSM Phase I	MOD-DBB	> \$10M	03/14/14 A	Pre-Schematic Design	03/15/16	08/09/16	09/28/16	11/08/16
57	93320053.1	Clairemont HS: 2.0	MOD-DBB	<\$200K	05/27/15	Project Assessment	02/01/16	04/28/16	11/14/16	12/13/16



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

58	93040050.1	Correia MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13 A	Pre-Schematic Design	03/14/16	09/01/16	10/24/16	12/13/16
				Capital Bonds - 2016 Total:		\$180,916,923				

Capital Bond - 2017 Projects										
		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
59	90750051.1	Cubberley ES: Joint Use Field	JUF-DBB	<\$200K	03/09/15 A	Pre-Schematic Design	02/24/16	09/13/16	11/17/16	01/10/17
60	91210002.1	Gage ES: Joint-Use Field	JUF-DBB	<\$200K	03/09/15 A	Pre-Schematic Design	02/12/16	09/01/16	11/07/16	01/10/17
61	S0747.1	Gompers MS Charter @ Gompers West: WSM Project and Joint-Use Field	MOD-DBB	\$5M - \$10M	04/01/15	Project Assessment	04/14/16	09/30/16	11/22/16	01/10/17
62	93250002.1	Standley MS / Spreckels ES: Joint Use	JUF-DBB	<\$200K	02/24/15 A	Pre-Schematic Design	02/11/16	08/31/16	11/21/16	01/10/17
63	93070055.1	CPMA: Re-Roof & HVAC. Bldgs 500-900	MOD-DBB	\$1M - \$5M	01/02/15	Project Assessment	01/12/16	05/24/16	10/12/16	02/14/17
64	91210051.1	Gage ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	01/04/16					02/24/17
65	93070052.1	Kroc MS: New Synthetic Tuf Field	MOD-IDIQ	\$200K - \$1M	11/24/14					02/24/17
66	93290001.1	Wilson MS: Major Site Rebuild Project	NS-DBB	> \$10M	11/15/13 A	Design Development	12/22/15	10/17/16	01/03/17	02/28/17
67	91850051.1	Perkins ES: Land Acq Project	NS-DBB	> \$10M	12/01/14	Project Assessment	11/20/15	06/15/16	02/01/17	03/14/17
68	0349A.3	Mira Mesa HS: Practice Field	MOD-DBB	\$200K - \$1M	10/18/10 A					04/12/17
69	S9320.1	Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	04/07/14 A	Pre-Schematic Design	08/01/16	02/03/17	03/29/17	05/09/17
70	S9111.1	Itin Charter School @ Jackson: WSM-A Project	MOD-DBB	\$5M - \$10M	02/02/15	Project Assessment	08/04/16	02/16/17	04/07/17	05/23/17
71	S9037.1	Einstein Academy @ Brooklyn: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	07/17/15	04/19/16	04/24/17	06/13/17
72	93560050.1	San Diego HS: WSM	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	10/14/16	04/07/17	05/30/17	07/11/17
73	92690050.1	Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	08/15/17	09/26/17
74	90130050.1	Balboa ES: WSM	MOD-DBB	\$5M - \$10M	08/16/13 A	Design Development	01/12/16	07/15/16	08/28/17	10/10/17
75	93070056.1	CPMA @ Kroc MS: JT Use Field	MOD-DBB	<\$200K	03/09/15 A	Pre-Schematic Design	04/01/16	10/20/16	08/28/17	10/10/17
76	93070050.1	CPMA @ Kroc MS: WSM Phase II	MOD-DBB	> \$10M	05/07/15	Project Assessment	10/28/16	02/27/17	09/13/17	10/10/17
77	91190050.1	Fulton ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	08/22/17	10/10/17
78	93360002.1	Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10 A	DSA Approved	06/07/12 A	09/30/14 A	08/31/17	10/10/17
79	93380051.1	Hoover HS: 3 Story Bldg, Theater & Tennis Courts	MOD-DBB	> \$10M	03/05/14 A	Pre-Schematic Design	07/11/16	01/26/17	08/28/17	10/10/17
80	93400050.1	Kearny HS: WSM	MOD-DBB	> \$10M	05/20/15	Project Assessment	09/20/16	04/11/17	08/30/17	10/10/17
81	93460050.1	Madison HS: WSM	MOD-DBB	> \$10M	08/03/15	Project Assessment	07/19/16	02/03/17	08/28/17	10/10/17
82	92270050.1	Pacific Beach ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	08/22/17	10/10/17
83	DATA1.1	DC-1 @ Ed Center: Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A	Pre-Schematic Design				10/11/17
84	93040051.1	Correia MS: WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	09/07/16	02/08/17	09/12/17	10/24/17
85	S0315.1	Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M	09/24/10 A	Construction Documents	01/02/17	07/19/17	09/11/17	10/24/17
86	93250050.1	Standley MS: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	09/12/17	10/24/17
87	92770050.1	Toler ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/12/17	10/24/17
88	91470050.1	Holmes ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/21/17	11/14/17
89	93620050.1	Twain HS: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	10/03/17	11/14/17
90	92840050.1	Vista Grande ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/20/17	11/14/17
91	93420050.1	La Jolla HS: WSM	MOD-DBB	\$1M - \$5M	08/21/11 A	Pre-Schematic Design	08/18/16	03/15/17	10/31/17	12/12/17
92	90050050.1	Muir @ Anderson: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	10/23/17	12/12/17
93	93170050.1	Muirlands MS: WSM	MOD-DBB	\$5M - \$10M	09/21/11 A	Construction Documents	12/30/16	07/24/17	11/02/17	12/12/17
94	93540050.1	Point Loma HS: WSM	MOD-DBB	> \$10M	07/07/14 A	Pre-Schematic Design	12/16/16	07/11/17	10/23/17	12/12/17
				Capital Bonds - 2017 Total:		\$354,813,965				

Capital Bond - 2018 Projects										
		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
95	91070050.1	Florence ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	11/20/17	01/09/18
96	93500050.1	Mission Bay HS: WSM	MOD-DBB	> \$10M	05/04/15	Project Assessment	03/06/17	09/13/17	11/02/17	01/09/18
97	93420051.1	La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	07/20/16	02/14/17	12/13/17	01/23/18
98	91570050.1	Johnson ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	02/15/18	03/27/18
99	93160050.1	Montgomery MS: WSM	MOD-DBB	> \$10M	05/06/14 A	Pre-Schematic Design	06/01/17	12/04/17	02/28/18	03/27/18
100	S9365.1	Keiller Leadership Academy: WSM Project	MOD-DBB	\$5M - \$10M	08/03/15	Project Assessment	06/03/16	03/07/17	02/27/18	04/10/18
101	93240050.1	Roosevelt MS: WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	05/10/17	12/01/17	02/21/18	04/10/18
102	90070050.1	Angier ES WSM	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/12/16	12/09/16	03/14/18	04/24/18
103	S9355.2	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	DSA Review	06/02/14 A	11/13/15	04/04/18	04/24/18
104	92970050.1	Whittier ES (Del Sol): WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	03/13/18	04/24/18
105	91150050.1	Freese ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	03/23/18	05/08/18
106	92890050.1	Webster ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	02/17/17	04/11/18	05/22/18
107	91610050.1	Juarez ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	04/16/18	06/12/18
108	93570001.1	Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	11/11/15	Project Assessment	06/23/17	01/22/18	05/01/18	06/12/18
109	9040.1	New Miramar Area Elementary: Schools Project	NS-DBB	> \$10M	07/06/16	Project Assessment	03/10/17	03/23/18	05/14/18	06/26/18
110	92830050.1	Valencia Park ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	05/25/18	07/10/18
111	90590003.1	Central ES: Major Site Rebuild Project	NS-DBB	> \$10M	01/15/14 A	Pre-Schematic Design	09/26/17	03/28/18	05/17/18	07/11/18



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

ID	Project Name	Type	Estimate	Start	Phase	DSA Start	DSA Letter	Bid Opening	NTP / BOE
112	91340050.1 Hage ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	07/05/18	08/14/18
113	S9214.1 Harriet Tubman Village: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	06/03/16	03/08/17	06/20/18	08/14/18
114	91430050.1 Hearst ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	12/07/17	08/23/18	10/09/18
115	91490053.1 Horton ES: Joint Use Field	JUF-DBB	<\$200K	03/16/15	Project Assessment	06/30/17	01/24/18	08/27/18	10/09/18
116	91490050.1 Horton ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/27/18	10/09/18
117	93490050.1 Mira Mesa HS: WSM	MOD-DBB	> \$10M	05/18/15	Project Assessment	08/23/16	03/08/17	09/05/18	10/23/18
118	91850050.1 Perkins ES: WSM and Joint-Use Field	MOD-DBB	> \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	10/22/18	12/11/18

Capital Bonds - 2018 Total: \$206,785,510

		AWARDED		Architect	Design	DSA App.	Bid	NTP / BOE	
		BID	Estimate	NTP	Phase	Start	Letter	Opening	
Capital Bond - 2019 Projects		Type				Letter			
119	93360002.3 Henry HS: Practice Field	MOD-DBB	\$200K - \$1M	05/09/18	Project Assessment			11/27/18	01/08/19
120	S9299.1 Mt. Everest Academy @ Wiggin: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/18/17	04/17/18	01/02/19	02/12/19
121	92740050.1 Tierrasanta ES: WSM	MOD-DBB	\$200K - \$1M	07/29/16	Project Assessment	07/10/17	01/31/18	01/23/19	03/12/19
122	90550050.1 Carson ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	04/18/19	05/28/19
123	90950050.1 Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	04/19/19	06/11/19
124	91110050.1 Foster ES: WSM	MOD-DBB	\$1M - \$5M	06/13/16	Project Assessment	12/01/17	08/30/18	05/06/19	06/25/19
125	93270050.1 De Portola MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	05/21/19	07/09/19
126	93110050.1 Lewis MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	05/21/19	07/09/19
127	93670050.1 Farb MS: WSM	MOD-DBB	> \$10M	03/20/17	Project Assessment	03/19/18	10/05/18	06/11/19	07/23/19
128	91750050.1 Lindbergh/Schweitzer ES: WSM	MOD-DBB	> \$10M	08/10/15	Project Assessment	07/19/16	02/10/17	06/11/19	07/23/19
129	92350050.1 Penn ES: WSM	MOD-DBB	\$1M - \$5M	07/03/17	Project Assessment	07/26/18	02/20/19	06/11/19	07/23/19
130	93280050.1 Wangenheim MS: WSM	MOD-DBB	\$5M - \$10M	06/12/17	Project Assessment	05/18/18	12/11/18	06/10/19	07/23/19
131	91030050.1 Field ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/02/19	08/13/19
132	92910050.1 Wegeforth ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/03/19	08/13/19
133	90610050.1 Chesterton ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/17/19	08/27/19
134	S9079.1 Darnall Charter ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	08/20/18	05/20/19	07/11/19	08/27/19
135	90910050.1 Emerson/Bandini ES: WSM	MOD-DBB	\$5M - \$10M	10/10/10 A	Pre-Schematic Design	07/11/16	02/02/17	07/17/19	08/27/19
136	92230050.1 Oak Park ES: WSM	MOD-DBB	> \$10M	03/21/17	Project Assessment	07/02/18	03/19/19	07/17/19	08/27/19
137	90110050.1 Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	01/04/18	Project Assessment	12/11/18	06/07/19	07/30/19	09/10/19
138	93380003.1 Hoover HS: Site Modernization Project	MOD-DBB	> \$10M	04/23/09 A	Construction Documents	02/25/15	09/14/15	08/01/19	09/10/19
139	92100050.1 Miramar Ranch ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	Pre-Schematic Design	07/12/18	12/11/18	07/30/19	09/10/19
140	90780050.1 Dailard ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/11/17	02/01/18	08/13/19	09/24/19
141	91050050.1 Fletcher ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/08/19	09/24/19
142	91730050.1 Linda Vista ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	08/08/19	09/24/19
143	S9205.1 Promise ES @ Former Mead: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/09/17	03/12/18	08/12/19	09/24/19
144	90330050.1 Boone ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/22/19	10/08/19
145	93340050.1 Crawford HS: WSM	NS-DBB	> \$10M	08/05/14 A	Pre-Schematic Design	11/15/18	06/21/19	08/22/19	10/08/19
146	90770050.1 Curie ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	08/20/19	10/08/19
147	92010050.1 Hickman ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/23/19	10/08/19
148	91710050.1 Lee ES: WSM	MOD-DBB	\$1M - \$5M	05/11/11 A	Pre-Schematic Design	04/05/17	10/23/17	08/27/19	10/08/19
149	93120003.2 Mann MS: WSM Phase 2	NS-DBB	> \$10M	02/06/17	Project Assessment	01/19/18	08/09/18	08/26/19	10/08/19
150	91990050.1 Mason ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/23/19	10/08/19
151	93560003.4 San Diego HS: Stadium and Sports Facility Improvements	MOD-DBB	\$1M - \$5M	09/28/10 A	Schematic Design	12/17/18	07/01/19	08/21/19	10/08/19
152	91950050.1 Marshall ES: WSM	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/11/17	02/01/18	09/06/19	10/22/19
153	91560050.1 Jerabek ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	07/12/18	02/04/19	09/24/19	11/12/19
154	S0219.1 Sandburg ES: WSM Project	MOD-DBB	\$1M - \$5M	11/16/16	Project Assessment	09/19/17	06/20/18	08/05/19	11/12/19
155	92850050.1 Walker ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	09/20/19	11/12/19
156	S9303.1 Challenger MS: WSM Project	MOD-DBB	\$5M - \$10M	08/01/16	Project Assessment	06/02/17	03/05/18	10/11/19	12/10/19
157	S9332.1 Clairemont HS: Site Modernization Project	MOD-DBB	> \$10M	10/08/10 A	Construction Documents	05/29/15	12/24/15	10/11/19	12/10/19
158	S9080.1 Dana MS: WSM Project	MOD-DBB	\$1M - \$5M	08/01/17	Project Assessment	06/01/18	03/11/19	10/17/19	12/10/19
159	91790050.1 Loma Portal ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	10/21/19	12/10/19
160	93520002.2 Morse HS: New Classroom Building Project Schedule	MOD-DBB	\$5M - \$10M	06/20/14 A	Pre-Schematic Design	02/20/19	08/30/19	10/22/19	12/10/19
161	S9247.1 Ross ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/17	Project Assessment	06/05/18	03/13/19	10/17/19	12/10/19

Capital Bonds - 2019 Total: \$232,617,335