



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

Capital Bond - 2016 Projects		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
1	93570004.1	Serra HS: Science Bldg HVAC	HVAC-DBB	\$405,884	02/17/15 A	DSA Approved	07/27/15 A	09/23/15 A	12/04/15 A	01/12/16 A
2	93340051.1	Crawford HS: Relo Move	DEMO-IDIQ	\$86,090						01/21/16 A
3	91750054.1	Lindbergh ES: Install portable toilet building	DEMO-IDIQ	\$23,852						02/25/16 A
4	91350051.1	Hamilton ES: Turf Field	MOD-IDIQ	\$521,822	10/30/15 A					03/17/16 A
5	14580.1	DePortola MS: Roof & HVAC Replacement	BSRR-DBB	\$3,065,191		DSA Approved	10/22/15 A	01/25/16 A	02/18/16 A	03/22/16 A
6	14586.1	Miramar Ranch ES: Roof & HVAC Replacement	BSRR-DBB	\$2,559,000		DSA Approved	10/22/15 A	01/22/16 A	02/19/16 A	03/22/16 A
7	93320053.1	Clairemont HS: 2.0	MOD-DBB	\$2,424,300	05/04/15 A				02/25/16 A	03/22/16 A
8	93020051.1	Bell MS: New ST Field and New ST Softball Field	MOD-IDIQ	\$1,789,008	06/09/14 A					04/08/16 A
9	92030052.1	McKinley ES: Joint Use Field	JUF-DBB	\$2,108,722	02/17/15 A	DSA Approved	06/29/15 A	12/22/15 A	03/03/16 A	04/12/16 A
10	93200052.2	Pacific Beach MS: Joint Use, ADA Upgrades & Site Improv.	MOD-DBB	\$2,817,115	04/28/15 A	DSA Approved	08/07/15 A	12/15/15 A	03/04/16 A	04/12/16 A
11	93420004.2	La Jolla HS: Track and Field Project	MOD-IDIQ	\$1,715,886	08/23/11 A	DSA Approved	01/31/14 A	11/05/14 A		04/14/16 A
12	FS006.1	Clark MS: WSM Project	MOD-DBB	\$10,809,440	01/08/07 A	DSA Approved	08/05/14 A	07/08/15 A	03/23/16 A	04/26/16 A
13	91880054.1	Innovation @ MacDowell: Electrical Site Upgrades and Interim Housing	MOD-DBB	\$1,965,600	08/14/15 A	DSA Approved	09/09/15 A	01/26/16 A	03/29/16 A	05/10/16
14	93550002.1	University City HS: Fabrication & Design CTE	CTE-DBB	\$1,604,010	01/23/15 A	DSA Approved	10/22/15 A	02/25/16 A	04/08/16 A	05/10/16
15	91360050.1	Hancock ES: WSM	MOD-DBB	\$20,598,000	07/21/11 A	DSA Approved	05/01/15 A	12/29/15 A	03/11/16 A	05/22/16
16	S0181.1	Longfellow ES: WSM	MOD-DBB	> \$10M	10/07/11 A	DSA Approved	08/05/15 A	03/14/16 A	04/28/16 A	05/24/16
17	92060050.1	Miller ES: WSM	MOD-DBB	\$18,862,458	07/21/11 A	DSA Approved	05/01/15 A	12/02/15 A	03/09/16 A	05/24/16
18	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$7,645,100	03/26/14 A	DSA Approved	07/20/15 A	01/22/16 A	04/21/16 A	05/24/16
19	90110052.1	Baker ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A					06/01/16
20	90850052.1	Dewey ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A	Construction Documents				06/03/16
21	93570070.1	Serra HS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	01/20/16 A	04/20/16 A		06/09/16
22	91230051.1	Bethune ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A	Construction Documents				06/14/16
23	90770051.1	Curie ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A	Construction Documents				06/14/16
24	90950052.1	Euclid ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A	Construction Documents				06/14/16
25	90030031.1	S.D. Global Vision ES Temporary Classroom	MOD-DBB	<\$200K	01/05/16 A	DSA Approved	03/24/16 A	04/12/16 A	05/26/16	06/14/16
26	93200052.1	Pacific Beach MS: Turf Field	MOD-IDIQ	\$200K - \$1M	04/16/15 A					06/20/16
27	93520075.1	Morse HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M		Pre-Schematic Design	06/16/16	06/22/16		06/22/16
28	93080075.1	E.B. Scripps ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	04/27/16	Project Assessment	06/06/16	06/22/16		06/23/16
29	92180075.1	Nye ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M		Pre-Schematic Design	06/15/16	06/22/16		06/23/16
30	92740075.1	Tierrasanta ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	04/27/16	Project Assessment	06/07/16	06/22/16		06/23/16
31	93490075.1	Mira Mesa HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M	04/28/16	Project Assessment	06/15/16	06/24/16		06/24/16
32	93570075.1	Serra HS: Solar Photovoltaic	ENER-DB	\$5M - \$10M	04/28/16	Project Assessment	06/15/16	06/24/16		06/24/16
33	93540051.1	Point Loma HS: Athletic Infrastructure Relocation	MOD-IDIQ	\$337,700						06/26/16
34	93360003.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$1M - \$5M	01/13/14 A	DSA Approved	09/25/15 A	03/16/16 A	05/25/16	06/28/16
35	93360050.1	Henry HS: WSM Phase II	MOD-DBB	> \$10M	11/01/13 A	DSA Approved	09/18/15 A	03/24/16 A	05/25/16	06/28/16
36	93400001.1	Kearny HS: CTA-Design & Construction Lab	CTE-DBB	\$1M - \$5M	02/05/15 A	DSA Approved	11/05/15 A	03/01/16 A	05/25/16	06/28/16
37	92930070.1	Benchley Weinberger ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	02/04/16 A	05/13/16		07/05/16
38	91700070.1	Language Academy: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/20/16 A	05/19/16		07/11/16
39	91250075.1	Zamorano ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	04/28/16	Project Assessment	07/21/16	07/27/16		07/27/16
40	90860070.1	Dingeman ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Construction Documents	02/05/16 A	05/31/16		07/28/16
41	91150070.1	Freese ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	03/01/16 A	06/08/16		07/28/16
42	91190070.1	Fulton ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	02/03/16 A	06/08/16		07/28/16
43	91340070.1	Hage ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Construction Documents	02/05/16 A	05/31/16		07/28/16
44	91530070.1	Jackson Transitional: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	<\$200K	05/05/15 A	DSA Review	02/10/16 A	05/31/16		07/28/16
45	91710070.1	Lee ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	02/11/16 A	06/08/16		07/28/16
46	92350075.1	Penn ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	04/28/16	Project Assessment	07/26/16	07/29/16		07/29/16
47	91210070.1	Gage ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	03/30/16 A	06/10/16		08/01/16
48	93410070.1	Millennial Tech MS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	03/30/16 A	06/10/16		08/01/16
49	91230070.1	Bethune ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A		04/01/16	06/14/16		08/03/16
50	92180070.1	Nye ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	02/25/16 A	06/15/16		08/04/16
51	92830070.1	Valencia Park ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	02/26/16 A	06/15/16		08/04/16
52	91250070.1	Zamorano ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	04/12/16	06/23/16		08/12/16
53	93340003.2	Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	05/07/13 A					08/15/16
54	92230070.1	Oak Park ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	03/30/16 A	06/24/16		08/15/16
55	91390070.1	Hardy ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/19/16 A	06/30/16		08/19/16
56	90330070.1	Boone ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	04/22/16	07/06/16		08/24/16
57	91490070.1	Horton ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/26/16 A	07/08/16		08/26/16
58	91570070.1	Johnson ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/26/16 A	07/08/16		08/26/16
59	91430070.1	Hearst ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/13/16 A	07/11/16		08/29/16
60	93680070.1	San Diego SCPA: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	05/02/16	07/14/16		09/01/16
61	S9003.1	Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	DSA Review	10/16/15 A	06/17/16	08/08/16	09/13/16
62	93190003.1	O'Farrell ES: Track and Field and Softball Field	MOD-IDIQ	\$1M - \$5M	04/01/14 A	Construction Documents	05/20/16	07/19/16	08/17/16	09/13/16
63	92890001.1	Webster ES: Environmental Mitigation	EVIRO-DBB	\$200K - \$1M						09/14/16
64	90650070.1	Clay ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Construction Documents	05/18/16	08/02/16		09/20/16



< \$200K
\$200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

Project ID	Project Name	Type	Estimate	Start	Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
65	91660070.1	Kumeyaay ES: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	03/02/16 A	07/25/16	09/21/16	
66	93520070.1	Morse HS: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	05/20/16	08/03/16	09/22/16	
67	93110070.1	Lewis MS: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	05/25/16	08/08/16	09/27/16	
68	90030030.1	S.D. Global Vision ES @ Adams	MOD-DBB	> \$10M	04/04/14 A	DSA Review	12/29/15 A	06/28/16	08/11/16	09/27/16
69	03180030.1	S.D. Global Vision MS	MOD-DBB	\$1M - \$5M	04/04/14 A	DSA Review	12/29/15 A	06/28/16	08/11/16	09/27/16
70	91950070.1	Marshall ES: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	03/30/16 A	08/03/16	09/29/16	
71	90330052.1	Boone ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A	Construction Documents			10/03/16	
72	92010052.1	Hickman ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	12/07/15 A	Construction Documents			10/03/16	
73	91750053.2	Lindbergh/Schweitzer ES: New ST Play Field	MOD-IDIQ	<\$200K	01/08/16 A	Construction Documents			10/03/16	
74	92290070.1	Paradise Hills ES: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	Construction Documents	06/01/16	08/12/16	10/03/16	
75	92370070.1	Perry ES: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	06/01/16	08/12/16	10/03/16	
76	92530051.1	Sequoia ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A	Construction Documents			10/03/16	
77	92610053.1	Silvergate ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A	Construction Documents			10/03/16	
78	92770051.1	Toler ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/20/15 A	Construction Documents			10/03/16	
79	93340005.1	Crawford HS: Tennis Courts & Softball Field	MOD-DBB	\$1M - \$5M	11/12/10 A	DSA Review	10/29/15 A	04/21/16	09/01/16	10/11/16
80	90770070.1	Curie ES: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	Construction Documents	04/08/16 A	08/12/16	10/11/16	
81	91880050.1	I-Middle @ MacDowell: WSM	MOD-DBB	> \$10M	04/10/15 A	DSA Review	12/22/15 A	06/23/16	08/31/16	10/11/16
82	91110070.1	Foster ES: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	06/15/16	08/26/16	10/17/16	
83	91970070.1	Marvin ES: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	06/01/16	08/26/16	10/17/16	
84	92430070.1	Rolando Park ES: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	Construction Documents	03/23/16 A	08/24/16	10/21/16	
85	92300070.1	Rosa Parks ES: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	Construction Documents	05/06/16	08/24/16	10/21/16	
86	91130070.1	Franklin ES: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	06/29/16	09/12/16	10/31/16	
87	90570070.1	Carver ES: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	07/01/16	09/14/16	11/02/16	
88	92890070.1	Webster ES: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	07/01/16	09/14/16	11/02/16	
89	93550071.1	University HS: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	<\$200K	05/02/16	Project Assessment	07/20/16	09/30/16	11/14/16	
90	90090051.1	Audubon ES: Turf Field	MOD-IDIQ	\$200K - \$1M	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A	11/17/16	
91	90070070.1	Angier ES: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	Schematic Design	07/20/16	09/30/16	11/21/16	
92	90950070.1	Euclid ES: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	08/01/16	10/12/16	12/05/16	
93	93380070.1	Hoover HS: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	08/01/16	10/12/16	12/05/16	
94	91590071.1	Jones ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	03/30/16 A	Pre-Schematic Design	08/10/16	11/02/16	12/05/16	
95	90310071.1	Birney ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/05/16 A	Pre-Schematic Design	08/17/16	11/09/16	12/12/16	
96	93070055.1	CPMA: Re-Roof & HVAC. Bldgs 500-900	MOD-DBB	\$1M - \$5M	07/31/14 A	Construction Documents	05/31/16	09/09/16	11/04/16	12/13/16
97	93120050.1	Mann MS: WSM Phase 1	MOD-DBB	> \$10M	03/14/14 A	Construction Documents	03/09/16 A	09/13/16	11/07/16	12/13/16
98	93590003.1	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	05/22/14 A	Construction Documents	02/19/16 A	08/12/16	11/01/16	12/13/16
99	93590050.1	Scripps Ranch HS: WSM	MOD-DBB	> \$10M	05/22/14 A	Construction Documents	02/19/16 A	08/10/16	11/01/16	12/13/16
100	91610071.1	Juarez ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	04/11/16 A	Pre-Schematic Design	08/22/16	11/02/16	12/19/16	
101	93280071.1	Wangenheim ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	03/18/16 A	Pre-Schematic Design	08/29/16	11/09/16	12/27/16	
102	91070071.1	Florence ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	03/15/16 A	Pre-Schematic Design	08/16/16	11/08/16	12/29/16	
103	91470070.1	Holmes ES: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	Schematic Design	08/10/16	11/04/16	12/29/16	
104	93440071.1	Lincoln HS: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$200K - \$1M	03/29/16 A	Pre-Schematic Design	09/15/16	11/30/16	12/29/16	
105	90210071.1	Bay Park ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	04/27/16 A	Pre-Schematic Design	09/01/16	11/15/16	12/30/16	

Capital Bonds - 2016 Total: \$303,408,073

Capital Bond - 2017 Projects		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
106	93320071.1	Clairemont ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$5M - \$10M	04/15/16 A	Pre-Schematic Design	09/02/16	11/16/16	01/03/17	
107	92950071.1	Whitman ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	03/08/16 A	Pre-Schematic Design	09/07/16	11/18/16	01/05/17	
108	93340070.1	Crawford HS: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	09/01/16	11/15/16	01/06/17	
109	93120070.1	Mann MS: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	09/01/16	11/15/16	01/06/17	
110	93070056.1	CPMA @ Kroc MS: JT Use Field	JUF-DBB	\$1M - \$5M	03/09/15 A	Construction Documents	07/28/16	09/30/16	11/23/16	01/10/17
111	93150030.1	King Chavez Academy of Excellence	MOD-DBB	<\$200K	10/26/15	Project Assessment	05/23/16	10/07/16	12/09/16	01/10/17
112	90890071.1	Edison ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16 A	Pre-Schematic Design	09/26/16	12/21/16	01/19/17	
113	93490070.1	Mira Mesa HS: HVAC 2000 Other Spaces	HVAC.CS-IDIQ	<\$200K	05/05/15 A	Pre-Schematic Design	08/25/16	11/30/16	01/20/17	
114	90080030.1	Audeo New Charter: (Site Acqisiton)	MOD-DBB	\$1M - \$5M	10/29/14 A	Construction Documents			01/24/17	
115	0349A.3	Mira Mesa HS: Practice Field	MOD-IDIQ	\$200K - \$1M	10/18/10 A				01/24/17	
116	0349A.2	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$5M - \$10M	10/18/10 A	Construction Documents	02/22/16	10/11/16	12/05/16	01/24/17
117	90620071.1	Cherokee Point ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	03/15/16 A	Pre-Schematic Design	09/13/16	12/08/16	01/27/17	
118	91240071.1	Garfield ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	03/15/16 A	Pre-Schematic Design	09/12/16	12/07/16	01/27/17	
119	91050071.1	Fletcher ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16 A	Pre-Schematic Design	10/10/16	01/05/17	02/02/17	
120	92250071.1	Ocean Beach ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	02/29/16 A	Pre-Schematic Design	10/10/16	12/23/16	02/08/17	
121	93540071.1	Point Loma HS: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	02/29/16 A	Pre-Schematic Design	10/10/16	12/23/16	02/08/17	
122	SOLCARPT.1	Energy Efficiency & Sustainability	ADD-DBB	> \$10M	05/08/15	Project Assessment	04/15/16	11/03/16	12/29/16	02/14/17
123	90790030.1	Darnall Charter	MOD-DBB	<\$200K	05/23/16	Project Assessment	10/06/16	11/16/16	01/18/17	02/17/17
124	90750051.1	Cubberley ES: Joint Use Field	JUF-DBB	\$200K - \$1M	03/09/15 A	Construction Documents	09/20/16	11/28/16	01/19/17	02/28/17
125	91730071.1	Linda Vista ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16 A	Pre-Schematic Design	11/08/16	02/03/17	03/06/17	



< \$200K
\$200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

ID	Project Name	Type	Estimate	Start	Phase	Start	Start	Start	Start		
126	93620071.1	Twain Main: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16	A	Pre-Schematic Design	11/08/16	02/03/17	03/06/17	
127	90110071.1	Baker ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	03/29/16	A	Pre-Schematic Design	10/14/16	01/17/17	03/16/17	
128	90550071.1	Carson ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16	A	Pre-Schematic Design	11/22/16	02/16/17	03/17/17	
129	91550071.1	Jefferson ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16	A	Pre-Schematic Design	11/28/16	02/21/17	03/21/17	
130	02210030.1	Health Sciences High - Mid	MOD-DBB	> \$10M	01/20/16	A	Pre-Schematic Design	10/28/16	11/28/16	02/17/17	03/28/17
131	02210031.1	Health Sciences TI &FFE	MOD-DBB	<\$200K	05/02/16		Project Assessment	10/28/16	11/28/16	02/17/17	03/28/17
132	92030071.1	McKinley ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	03/29/16	A	Pre-Schematic Design	10/27/16	01/30/17		03/29/17
133	91210002.1	Gage ES: Joint-Use Field	JUF-DBB	\$1M - \$5M	01/08/16	A	Construction Documents	10/27/16	01/09/17	03/16/17	04/11/17
134	92870071.1	Washington ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$200K - \$1M	03/29/16	A	Pre-Schematic Design	11/10/16	02/14/17		04/12/17
135	92610071.1	Silver Gate ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16	A	Pre-Schematic Design	01/09/17	04/03/17		05/01/17
136	93240071.1	Roosevelt MS: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	03/29/16	A	Pre-Schematic Design	12/14/16	03/15/17		05/11/17
137	92670030.1	King Chavez Arts Athletics	MOD-DBB	> \$10M	02/02/16	A	Pre-Schematic Design	01/19/17	03/21/17	05/17/17	05/23/17
138	03480030.1	Preuss	MOD-DBB	\$1M - \$5M	05/23/16		Project Assessment	11/23/16	04/09/18	03/23/17	05/24/17
139	92490071.1	Rowan ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	03/29/16	A	Pre-Schematic Design	12/29/16	03/29/17		05/25/17
140	93030071.1	Challenger ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$5M - \$10M	03/18/16	A	Pre-Schematic Design	12/09/16	04/17/17		05/31/17
141	92690071.1	Sunset View ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16	A	Pre-Schematic Design	02/16/17	05/11/17		06/09/17
142	92530071.1	Sequoia ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	03/18/16	A	Pre-Schematic Design	01/03/17	05/08/17		06/21/17
143	92550071.1	Sessions ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	03/18/16	A	Pre-Schematic Design	01/03/17	05/02/17		06/21/17
144	90600071.1	Chavez ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	03/29/16	A	Pre-Schematic Design	01/27/17	04/27/17		06/26/17
145	93040050.1	Correia MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13	A	Construction Documents	09/22/16	03/21/17	05/10/17	06/27/17
146	93290001.1	Wilson MS: Major Site Rebuild Project	NS-DBB	> \$10M	11/15/13	A		05/02/16	03/30/17	06/12/17	07/11/17
147	91030071.1	Field ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	03/18/16	A	Pre-Schematic Design	02/01/17	06/08/17		07/24/17
148	91670071.1	Lafayette ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	03/18/16	A	Pre-Schematic Design	02/01/17	06/08/17		07/24/17
149	03390030.1	High Tech High	MOD-DBB	<\$200K	05/02/16		Project Assessment	12/02/16	04/20/17	06/22/17	07/25/17
150	93290030.1	Arroyo Paseo Charter High	MOD-DBB	<\$200K	05/20/16		Project Assessment	12/08/16	04/26/17	06/28/17	08/08/17
151	91620071.1	Kimbrough ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	03/29/16	A	Pre-Schematic Design	03/16/17	06/14/17		08/11/17
152	91690071.1	La Jolla ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	03/18/16	A	Pre-Schematic Design	02/22/17	06/29/17		08/14/17
153	92270071.1	Pacific Beach ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	03/18/16	A	Pre-Schematic Design	02/28/17	07/05/17		08/17/17
154	S9320.1	Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	01/29/16		Project Assessment	12/01/16	05/26/17	07/17/17	08/22/17
155	91410071.1	Hawthorne ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	03/08/16	A	Pre-Schematic Design	03/14/17	07/19/17		08/31/17
156	03760030.1	Urban Discovery Charter	MOD-DBB	<\$200K	05/02/16		Project Assessment	02/15/17	07/04/17	08/04/17	09/12/17
157	00140030.1	Old Town Academy	MOD-DBB	<\$200K	09/02/16		Project Assessment	03/17/17	07/18/17	08/14/17	09/12/17
158	93260052.1	Taft MS: Joint Use Field	JUF-DBB	\$1M - \$5M	04/27/11	A		11/28/16	05/16/17	07/26/17	09/12/17
159	93070050.1	CPMA @ Kroc MS: WSM Phase II	MOD-DBB	\$5M - \$10M	07/29/14	A	Pre-Schematic Design	03/27/17	06/23/17	08/14/17	09/19/17
160	S0747.1	Gompers MS Charter @ Gompers West: WSM Project	MOD-DBB	\$5M - \$10M	11/23/15	A	NTP Issued	01/06/17	06/26/17	08/16/17	09/26/17
161	90900030.1	Innovations Academy	MOD-DBB	<\$200K	05/16/16		Project Assessment	03/01/17	07/18/17	08/18/17	09/26/17
162	93650030.1	Keiller Leadership Academy	MOD-DBB	<\$200K	06/14/16		Project Assessment	03/09/17	06/23/17	08/22/17	10/10/17
163	DATA1.1	DC-1 @ Ed Center: Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12	A	Pre-Schematic Design				10/11/17
164	93410050.1	Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	02/07/14	A	Pre-Schematic Design	01/26/17	07/18/17	09/14/17	10/24/17
165	91850071.1	Perkins ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	03/29/16	A	Pre-Schematic Design	06/01/17	08/30/17		10/27/17
166	93160053.1	Montgomery MS: HVAC/ADA	MOD-DBB	<\$200K	03/02/16		Project Assessment	01/17/17	08/07/17	10/25/17	12/12/17
167	S9153.1	Student Services @ Jackson Annex	MOD-DBB	\$1M - \$5M	01/12/16	A	NTP Issued	03/24/17	09/29/17	11/21/17	12/12/17

Capital Bonds - 2017 Total: \$271,503,189

Capital Bond - 2018 Projects		Type	Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award		
168	93350030.1	Gompers Prep Academy: Gymnasium	PLAN-DBB	> \$10M	03/09/16	A	Schematic Design	03/27/17	09/15/17	01/09/18	
169	93360002.1	Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10	A	DSA Approved	06/07/12	09/30/14	11/29/17	01/09/18
170	93380051.1	Hoover HS: New Theater- Classroom Building WSM Phase I	MOD-DBB	> \$10M	03/05/14	A	Construction Documents	01/03/17	07/10/17	11/21/17	01/09/18
171	93460050.1	Madison HS: WSM	MOD-DBB	> \$10M	05/02/16		Project Assessment	03/10/17	09/21/17	11/10/17	01/09/18
172	90190030.1	San Diego Coop: Classroom Building	MOD-DBB	> \$10M			Schematic Design	02/27/17	10/06/17		01/09/18
173	91770050.1	Logan ES: WSM	MOD-DBB	\$5M - \$10M	11/24/14	A	Pre-Schematic Design	03/30/17	10/18/17	12/12/17	01/23/18
174	91530030.1	Itin Charter @ Jackson	MOD-DBB	> \$10M	05/02/16		Project Assessment	01/23/17	10/13/17	10/16/17	02/05/18
175	90910050.1	Emerson/Bandini ES: WSM	MOD-DBB	> \$10M	11/20/15	A	Pre-Schematic Design	04/03/17	10/20/17	12/14/17	02/13/18
176	02200030.1	Museum School	MOD-DBB	\$5M - \$10M	11/10/16		Project Assessment	08/09/17	11/07/17	12/29/17	02/13/18
177	07850030.1	High Tech High Intl	MOD-DBB	<\$200K	11/29/16		Project Assessment	07/13/17	11/29/17	11/30/17	03/02/18
178	93040051.1	Correia MS: WSM	MOD-DBB	> \$10M	08/22/16		Project Assessment	05/12/17	11/14/17	01/24/18	03/13/18
179	93170050.1	Muirlands MS: WSM	MOD-DBB	> \$10M	09/21/11	A		11/23/16	07/19/17	01/29/18	03/13/18
180	93360002.3	Henry HS: Practice Field	MOD-IDIQ	\$200K - \$1M	10/10/17		Project Assessment				03/27/18
181	93500050.1	Mission Bay HS: WSM	MOD-DBB	> \$10M	04/05/16		Project Assessment	06/14/17	12/20/17	02/08/18	03/27/18
182	S9342.1	La Jolla HS: WSM Project	MOD-DBB	\$5M - \$10M	08/22/11	A	Pre-Schematic Design	06/20/17	12/14/17	02/19/18	04/10/18
183	S9355.2	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11	A	DSA Approved	06/13/14	07/23/15	03/05/18	04/17/18
184	90130050.1	Balboa ES: WSM	MOD-DBB	\$5M - \$10M	10/22/15	A	Pre-Schematic Design	06/30/17	01/08/18	03/28/18	04/24/18
185	93490050.1	Mira Mesa HS: WSM	MOD-DBB	> \$10M	03/09/16	A	Pre-Schematic Design	05/04/17	10/25/17	03/13/18	04/24/18
186	93120051.1	Mann MS: WSM Phase 2	MOD-DBB	\$5M - \$10M	09/01/16		Project Assessment	07/13/17	02/05/18	03/28/18	05/08/18



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

ID	Project Name	Type	Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
187	Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	11/25/15 A	NTP Issued	08/09/17	02/01/18	03/30/18	05/08/18
188	Crawford HS: WSM Phase I	NS-DBB	> \$10M	08/05/14 A	Pre-Schematic Design	04/07/17	11/08/17	01/04/18	07/03/18
189	Point Loma HS: WSM	MOD-DBB	> \$10M	07/07/14 A	Pre-Schematic Design	07/31/17	02/22/18	05/22/18	07/10/18
190	San Diego HS: WSM	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	04/07/17	09/25/17	05/29/18	07/10/18
191	Albert Einstein Academies @ Brooklyn	MOD-DBB	<\$200K	08/09/16	Project Assessment	12/26/17	05/14/18	07/12/18	08/08/18
192	Kearny HS: WSM	MOD-DBB	> \$10M	08/01/16	Project Assessment	10/18/17	05/08/18	06/28/18	08/14/18
193	Standley MS / Spreckels ES: Joint Use	JUF-DBB	<\$200K	02/24/15 A	Pre-Schematic Design	09/26/17	04/19/18	07/10/18	09/11/18
194	Encanto ES: Joint Use Field	JUF-DBB	\$200K - \$1M	05/24/16	Project Assessment	04/25/17	11/14/17	08/27/18	10/09/18
195	Horton ES: Joint Use Field	JUF-DBB	\$1M - \$5M	01/06/16 A	Design Development	12/20/16	07/13/17	08/27/18	10/09/18

Capital Bonds - 2018 Total: \$328,443,744

Capital Bond - 2019 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
196	Central ES: Major Site Rebuild Project	NS-DBB	> \$10M	01/15/14 A	Schematic Design	11/15/17	12/05/18	01/28/19	03/12/19
197	Tubman Village	MOD-DBB	<\$200K	05/26/16	Project Assessment	08/20/18	01/04/19		04/08/19
198	Memorial Prep MS: WSM	MOD-DBB	\$5M - \$10M	11/23/15 A	Pre-Schematic Design	04/17/17	11/03/17	05/22/19	07/09/19
199	La Jolla ES: WSM Project	MOD-	\$1M - \$5M	09/28/17	Project Assessment	10/17/18	05/10/19	06/19/19	08/13/19
200	San Diego Coop: Multi-Purpose Bldg	MOD-DBB	<\$200K		Pre-Schematic Design	10/08/18	05/17/19		08/27/19
201	La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	04/26/18	11/15/18	07/30/19	09/10/19
202	De Portola MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/10/19	10/22/19
203	Marshall ES: WSM Project	MOD-	\$1M - \$5M	08/18/16	Project Assessment	07/21/17	04/20/18	09/06/19	10/22/19
204	Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/03/19	10/22/19
205	Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	08/03/17	Project Assessment	07/12/18	01/10/19	09/20/19	11/12/19
206	Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	09/20/19	11/12/19
207	Farb MS: WSM	MOD-DBB	> \$10M	03/20/17	Project Assessment	03/19/18	10/05/18	10/01/19	11/12/19
208	Field ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	10/15/19	12/10/19
209	Miramar Ranch ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	Pre-Schematic Design	07/12/18	12/11/18	10/28/19	12/10/19

Capital Bonds - 2019 Total: \$88,263,535