



< \$200K
\$200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
<b>Capital Bond - 2015 Projects</b>										
1	90130051.1	Balboa ES: New Synthetic Field	MOD-IDIQ	\$476,403	10/14/14 A					02/04/15 A
2	92000052.1	Salk ES: New Electronic Marquee	MOD-IDIQ	\$66,372						02/10/15 A
3	93420004.1	La Jolla HS: Stadium Project	MOD-DBB	\$11,885,000	05/17/11 A	DSA Approved	01/31/14 A	11/05/14 A	02/05/15 A	03/10/15 A
4	93560052.1	San Diego HS: Interim Housing	MOD-DBB	\$1,471,000		DSA Approved	12/11/14 A	12/12/14 A	03/12/15 A	04/14/15
5	93190005.1	O'Farrell Community School: Interim Housing	MOD-DBB	\$200K - \$1M		DSA Review	03/16/15 A	4/17/2015	4/30/2015	05/27/15
6	93040001.1	Correia MS: Burnt Ash & Retaining Wall	EVIRO-DBB	\$1M - \$5M	02/07/07 A				04/03/15	05/12/15
7	93070054.1	CPMA: Re-Roof & HVAC, Bldgs 100-400	MOD-DBB	\$5M - \$10M	09/26/11 A	DSA Review	01/02/15 A	03/05/15	04/24/15	06/09/15
8	93340003.1	Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M	11/12/10 A	DSA Approved	11/06/13 A	06/11/14 A	05/01/15	06/09/15
9	93160002.1	Montgomery MS: Restroom ADA Upgrades	MOD-DBB	\$200K - \$1M	10/19/12 A	DSA Approved	03/05/13 A	06/21/13 A	04/30/15	06/09/15
10	93190003.1	O'Farrell ES: Track and Field	MOD-IDIQ	\$1M - \$5M	04/01/14 A	Construction Documents				09/28/15
11	DATA.2	Data Center @ Serra: Equipment Installation	Tech-DBB	\$200K - \$1M	11/26/14 A					10/01/15
12	90090050.1	Audubon ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A	09/08/15	10/13/15
13	91350051.1	Hamilton ES: Turf Field	MOD-IDIQ	\$200K - \$1M			03/04/16	04/04/16		10/26/15
14	S9127.1	Grant K-8: WSM Phase I	MOD-DBB	\$5M - \$10M	08/13/13 A	DSA Review	12/15/14 A	05/07/15	09/15/15	10/27/15
15	S9319.1	O'Farrell Community School: WSM Project	MOD-DBB	> \$10M	11/09/10 A	DSA Review	04/18/14 A	03/24/15	09/10/15	10/27/15
16	93260050.1	Taft MS: WSM	MOD-DBB	> \$10M	04/27/11 A	DSA Approved	06/27/14 A	01/07/15 A	09/21/15	10/27/15
17	90090051.1	Audubon ES: Turf Field	MOD-IDIQ	\$1M - \$5M	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A		11/02/15
18	91950053.1	Marshall ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/14/14 A					11/02/15
19	90230052.1	Barnard @ Bayview ES: WSM Phase II Relos	MOD-DBB	\$200K - \$1M	04/18/14 A	Construction Documents	04/16/15	05/07/15	09/25/15	11/10/15
20	FS006.1	Clark MS: WSM Project	MOD-DBB	\$5M - \$10M	01/08/07 A	DSA Review	08/05/14 A	05/08/15	09/29/15	11/10/15
21	93490004.1	Mira Mesa HS: Culinary Arts	CTE-DBB	\$1M - \$5M	07/01/13 A	DSA Review	06/27/14 A	01/30/15	10/06/15	11/10/15
22	91170051.1	Fremont/HIGH: Relocation and Demolition of 5 Portable Units	MOD-IDIQ	< \$200K						11/16/15
23	90050051.1	Muir K-12: New Synthetic Turf	MOD-IDIQ	\$200K - \$1M	11/10/14 A					11/17/15
24	90800053.1	Dana MS: Baseball Field Upgrade Phase II	MOD-	\$200K - \$1M	08/19/14 A	Construction Documents	04/13/15	04/13/15	10/06/15	12/08/15
25	92260051.1	Joyner ES: Ocean Discovery	MOD-DBB	\$1M - \$5M	09/18/13 A	DSA Review	01/29/15 A	09/10/15	10/30/15	12/08/15
26	92230052.1	Oak Park ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/14/14 A					12/13/15
27	93340003.2	Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	05/07/13 A					12/28/15
<b>Capital Bonds - 2015 Total:</b>				<b>\$101,467,167</b>						

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
<b>Capital Bond - 2016 Projects</b>										
28	91230051.1	Bethune ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/05/15					01/04/16
29	90850052.1	Dewey ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/05/15					01/04/16
30	90930052.1	Encanto ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/05/15					01/04/16
31	90950052.1	Euclid ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/05/15					01/04/16
32	90110052.1	Baker ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/05/15					01/11/16
33	93020052.1	Bell MS: All Weather Play Surface Field	MOD-IDIQ	\$200K - \$1M	06/11/14 A					01/18/16
34	93020051.1	Bell MS: F&I Typical 62000sf ST Field	MOD-IDIQ	\$200K - \$1M	06/09/14 A					01/18/16
35	93260052.1	Taft MS: Joint Use Field	MOD-IDIQ	\$1M - \$5M	04/27/11 A		05/06/15	10/20/15	12/31/15	02/09/16
36	92030052.1	McKinley ES: Joint Use Field	MOD-IDIQ	\$1M - \$5M		Pre-Schematic Design	06/29/15	11/25/15	01/21/16	03/08/16
37	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$5M - \$10M	03/26/14 A	Construction Documents	07/01/15	12/04/15	01/28/16	03/22/16
38	93200052.1	Pacific Beach MS: Turf Field & Parking Lot	MOD-DBB	\$1M - \$5M		Pre-Schematic Design	08/03/15	01/05/16	02/29/16	04/12/16
39	93420004.2	La Jolla HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	08/23/11 A	DSA Approved	01/31/14 A	11/05/14 A		04/14/16
40	S0181.1	Longfellow ES: WSM	MOD-DBB	> \$10M	10/07/11 A	Construction Documents	07/22/15	01/18/16	02/23/16	04/26/16
41	TURF2.1	Various Sites: Year-2 Syn. Turf Program	VAR-IDIQ	\$5M - \$10M	05/14/14	Project Assessment	09/09/15	02/10/16	04/01/16	05/10/16
42	91360050.1	Hancock ES: WSM	MOD-DBB	> \$10M	07/21/11 A	Design Development	07/13/15	03/10/16	04/29/16	06/14/16
43	92060050.1	Miller ES: WSM	MOD-DBB	> \$10M	07/21/11 A	Design Development	07/13/15	03/10/16	04/29/16	06/14/16
44	93340005.1	Crawford HS: Tennis Courts	MOD-DBB	\$1M - \$5M	11/12/10 A	Construction Documents	08/18/15	03/18/16	05/19/16	06/28/16
45	93660002.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$1M - \$5M	01/13/14 A	Construction Documents	04/28/15	09/16/15	05/10/16	06/28/16
46	93360050.1	Henry HS: WSM Phase II	MOD-DBB	> \$10M	11/01/13 A	Design Development	08/28/15	03/21/16	05/10/16	06/28/16
47	S9003.1	Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	Construction Documents	08/04/15	05/04/16	06/24/16	08/09/16
48	91880050.1	H-Middle @ MacDowell: WSM	MOD-DBB	> \$10M	06/13/14 A	Pre-Schematic Design	04/11/16	07/13/16	11/21/16	09/01/16
49	93590003.1	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	05/22/14 A	Schematic Design	12/04/15	05/24/16	08/02/16	09/13/16
50	93590050.1	Scripps Ranch HS: WSM	MOD-DBB	> \$10M	05/22/14 A	Schematic Design	12/04/15	05/24/16	08/02/16	09/13/16
51	93410050.1	Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	09/24/10 A	Pre-Schematic Design	12/01/15	06/22/16	08/12/16	09/27/16
52	93070055.1	CPMA: Re-Roof & HVAC, Bldgs 500-900	MOD-DBB	<\$200K	01/02/15	Project Assessment	11/13/15 A	05/24/16	10/12/16	10/25/16
53	0349A.2	Mira Mesa HS: Stadium Improvements	MID-DBB	\$5M - \$10M	10/18/10 A	Schematic Design	11/23/15	07/22/16	09/13/16	10/25/16
54	AQUACNTR.1	Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	02/03/15	Project Assessment	02/24/16	07/21/16	09/12/16	10/25/16
55	S0747.1	Gompers MS Charter @ Gompers West: WSM Project and Joint-Use Field	MOD-DBB	\$5M - \$10M	02/02/15	Project Assessment	02/17/16	08/03/16	09/23/16	11/08/16
56	93120050.1	Mann MS: WSM Phase 1	MOD-DBB	> \$10M	03/14/14 A	Pre-Schematic Design	03/15/16	08/09/16	09/28/16	11/08/16
57	93040050.1	Correia MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13 A	Pre-Schematic Design	03/14/16	09/01/16	10/24/16	12/13/16



< \$200K
\$200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

Capital Bonds - 2016 Total: **\$196,383,765**

Capital Bond - 2017 Projects		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
58	90750051.1	Cubberley ES: Joint Use Field	JUF-DBB	<\$200K	03/16/15	Project Assessment	02/12/16	09/01/16	11/22/16	01/10/17
59	93250052.1	Standley MS / Spreckels ES: Joint Use	JUF-DBB	<\$200K	02/24/15 A	Pre-Schematic Design	02/11/16	08/31/16	11/21/16	01/10/17
60	S9320.1	Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	04/07/14 A	Pre-Schematic Design	04/15/16	10/14/16	12/09/16	01/24/17
61	91210051.1	Gage ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	01/04/16					02/24/17
62	93070052.1	Kroc MS: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	11/24/14					02/24/17
63	93290001.1	Wilson MS: Major Site Rebuild Project	NS-DBB	> \$10M	11/15/13 A	Schematic Design	12/30/15	10/24/16	01/03/17	02/28/17
64	91850051.1	Perkins ES: Land Acq Project	NS-DBB	> \$10M	12/01/14	Project Assessment	11/20/15	06/15/16	02/01/17	03/14/17
65	0349A.3	Mira Mesa HS: Practice Field	MOD-DBB	\$200K - \$1M	10/18/10 A					04/26/17
66	S9111.1	Iftin Charter School @ Jackson: WSM-A Project	MOD-DBB	\$5M - \$10M	02/02/15	Project Assessment	08/04/16	02/16/17	04/07/17	05/23/17
67	S9037.1	Einstein Academy @ Brooklyn: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	07/17/15	04/19/16	04/24/17	06/13/17
68	93560050.1	San Diego HS: WSM	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	10/14/16	04/07/17	05/30/17	07/11/17
69	92690050.1	Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	08/15/17	09/26/17
70	93550002.1	University City HS: Fabrication & Design CTE	CTE-DBB	\$1M - \$5M	02/25/15	Project Assessment	02/01/16	07/28/16	08/15/17	09/26/17
71	S9355.2	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	DSA Review	05/16/14 A	07/30/15	08/22/17	09/26/17
72	90130050.1	Balboa ES: WSM	MOD-DBB	\$5M - \$10M	08/16/13 A	Design Development	01/12/16	07/15/16	08/28/17	10/10/17
73	93070056.1	CPMA @ Kroc MS: JT Use Field	MOD-DBB	<\$200K	03/23/15	Project Assessment	02/29/16	09/16/16	08/28/17	10/10/17
74	93070050.1	CPMA @ Kroc MS: WSM Phase II	MOD-DBB	> \$10M	01/19/15	Project Assessment	12/23/15	07/15/16	08/28/17	10/10/17
75	91190050.1	Fulton ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	08/22/17	10/10/17
76	93360002.1	Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10 A	DSA Approved	06/07/12 A	09/30/14 A	08/31/17	10/10/17
77	93380051.1	Hoover HS: 3 Story Bldg, Theater & Tennis Courts	MOD-DBB	> \$10M	03/05/14 A	Pre-Schematic Design	05/05/16	11/17/16	08/28/17	10/10/17
78	93400001.1	Kearny HS: CTA-Design & Construction Lab	CTE-DBB	\$1M - \$5M	01/27/15	Project Assessment	01/04/16	07/25/16	08/28/17	10/10/17
79	93400050.1	Kearny HS: WSM	MOD-DBB	> \$10M	05/20/15	Project Assessment	09/20/16	04/11/17	08/30/17	10/10/17
80	93460050.1	Madison HS: WSM	MOD-DBB	> \$10M	08/03/15	Project Assessment	07/19/16	02/03/17	08/28/17	10/10/17
81	92270050.1	Pacific Beach ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	08/22/17	10/10/17
82	DATA1.1	DC-1 @ Ed Center: Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A					10/11/17
83	93040051.1	Correia MS: WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	09/07/16	02/08/17	09/12/17	10/24/17
84	S0315.1	Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M	09/24/10 A	Construction Documents	01/02/17	07/19/17	09/11/17	10/24/17
85	93250050.1	Standley MS: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	09/12/17	10/24/17
86	92770050.1	Toler ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/12/17	10/24/17
87	91470050.1	Holmes ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/21/17	11/14/17
88	93620050.1	Twain HS: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	10/03/17	11/14/17
89	92840050.1	Vista Grande ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/20/17	11/14/17
90	93420050.1	La Jolla HS: WSM	MOD-DBB	\$1M - \$5M	08/21/11 A	Pre-Schematic Design	08/18/16	03/15/17	10/31/17	12/12/17
91	93500050.1	Mission Bay HS: WSM	MOD-DBB	> \$10M	04/08/15	Project Assessment	02/07/17	08/14/17	11/14/17	12/12/17
92	90050050.1	Muir @ Anderson: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	10/23/17	12/12/17
93	93170050.1	Muirlands MS: WSM	MOD-DBB	\$5M - \$10M	09/21/11 A	Construction Documents	12/30/16	07/24/17	11/02/17	12/12/17
94	93540050.1	Point Loma HS: WSM	MOD-DBB	> \$10M	07/07/14 A	Pre-Schematic Design	12/16/16	07/11/17	10/23/17	12/12/17

Capital Bonds - 2017 Total: **\$362,523,198**

Capital Bond - 2018 Projects		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
95	91070050.1	Florence ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	11/20/17	01/09/18
96	93420051.1	La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	07/20/16	02/14/17	12/13/17	01/23/18
97	91570050.1	Johnson ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	02/15/18	03/27/18
98	93160050.1	Montgomery MS: WSM	MOD-DBB	> \$10M	05/06/14 A	Pre-Schematic Design	06/01/17	12/04/17	02/28/18	03/27/18
99	S9365.1	Keiller Leadership Academy: WSM Project	MOD-DBB	\$5M - \$10M	08/03/15	Project Assessment	06/03/16	03/07/17	02/27/18	04/10/18
100	93240050.1	Roosevelt MS: WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	05/10/17	12/01/17	02/21/18	04/10/18
101	90070050.1	Angier ES WSM	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/12/16	12/09/16	03/14/18	04/24/18
102	92970050.1	Whittier ES (Del Sol): WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	03/13/18	04/24/18
103	91150050.1	Freese ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	03/23/18	05/08/18
104	92890050.1	Webster ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	12/07/17	04/11/18	05/22/18
105	91610050.1	Juarez ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	04/16/18	06/12/18
106	93570001.1	Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	11/11/15	Project Assessment	06/23/17	01/22/18	05/01/18	06/12/18
107	92830050.1	Valencia Park ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	05/25/18	07/10/18
108	90590003.1	Central ES: Major Site Rebuild Project	NS-DBB	> \$10M	01/15/14 A	Pre-Schematic Design	04/24/17	10/19/17	05/22/18	07/11/18
109	91340050.1	Hage ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	07/05/18	08/14/18
110	S9214.1	Harriet Tubman Village: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	06/03/16	03/08/17	06/20/18	08/14/18
111	91430050.1	Hearst ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	12/07/17	08/23/18	10/09/18
112	91490053.1	Horton ES: Joint Use Field	JUF-DBB	<\$200K	03/16/15	Project Assessment	06/30/17	01/24/18	08/27/18	10/09/18



< \$200K
\$200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

113	91490050.1	Horton ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/27/18	10/09/18
114	93490050.1	Mira Mesa HS: WSM	MOD-DBB	> \$10M	05/18/15	Project Assessment	08/23/16	03/08/17	09/05/18	10/23/18
115	91850050.1	Perkins ES: WSM and Joint-Use Field	MOD-DBB	> \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	10/22/18	12/11/18

**Capital Bonds - 2018 Total: \$152,363,255**

		<b>AWARDED</b>									
<b>Capital Bond - 2019 Projects</b>		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award		
116	93360002.3	Henry HS: Practice Field	MOD-DBB	\$200K - \$1M	05/09/18	Project Assessment			11/27/18	01/08/19	
117	S9299.1	Mt. Everest Academy @ Wiggin: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/18/17	04/17/18	01/02/19	02/12/19	
118	92740050.1	Tierrasanta ES: WSM	MOD-DBB	\$200K - \$1M	07/29/16	Project Assessment	07/10/17	01/31/18	01/23/19	03/12/19	
119	90550050.1	Carson ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	04/18/19	05/28/19	
120	9040.1	New Miramar Area Elementary: Schools Project	NS-DBB	> \$10M	05/31/17	Project Assessment	02/01/18	02/15/19	04/08/19	05/28/19	
121	90950050.1	Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	04/19/19	06/11/19	
122	91110050.1	Foster ES: WSM	MOD-DBB	\$1M - \$5M	06/13/16	Project Assessment	12/01/17	08/30/18	05/06/19	06/25/19	
123	93270050.1	De Portola MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	05/21/19	07/09/19	
124	93110050.1	Lewis MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	05/21/19	07/09/19	
125	93670050.1	Farb MS: WSM	MOD-DBB	> \$10M	03/20/17	Project Assessment	03/19/18	10/05/18	06/11/19	07/23/19	
126	91750050.1	Lindbergh/Schwitzer ES: WSM	MOD-DBB	> \$10M	08/10/15	Project Assessment	07/19/16	02/10/17	06/11/19	07/23/19	
127	92350050.1	Penn ES: WSM	MOD-DBB	\$1M - \$5M	07/03/17	Project Assessment	07/26/18	02/20/19	06/11/19	07/23/19	
128	93280050.1	Wangenheim MS: WSM	MOD-DBB	\$5M - \$10M	06/12/17	Project Assessment	05/18/18	12/11/18	06/10/19	07/23/19	
129	91030050.1	Field ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/02/19	08/13/19	
130	92910050.1	Wegeforth ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/03/19	08/13/19	
131	90610050.1	Chesteron ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/17/19	08/27/19	
132	S9079.1	Damall Charter ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	08/20/18	05/20/19	07/11/19	08/27/19	
133	90910050.1	Emerson/Bandini ES: WSM	MOD-DBB	\$5M - \$10M	10/10/10 A	Pre-Schematic Design	07/11/16	02/02/17	07/17/19	08/27/19	
134	92230050.1	Oak Park ES: WSM	MOD-DBB	> \$10M	03/21/17	Project Assessment	07/02/18	03/19/19	07/17/19	08/27/19	
135	90110050.1	Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	03/02/15	Project Assessment	08/09/16	02/01/17	07/30/19	09/10/19	
136	93380003.1	Hoover HS: Site Modernization Project	MOD-DBB	> \$10M	04/23/09 A	Construction Documents	02/25/15	09/14/15	08/01/19	09/10/19	
137	92100050.1	Miramar Ranch ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	Pre-Schematic Design	07/12/18	12/11/18	07/30/19	09/10/19	
138	90780050.1	Dallard ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/11/17	02/01/18	08/13/19	09/24/19	
139	91050050.1	Fletcher ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/08/19	09/24/19	
140	91730050.1	Linda Vista ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	08/08/19	09/24/19	
141	S9205.1	Promise ES @ Former Mead: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/09/17	03/12/18	08/12/19	09/24/19	
142	90330050.1	Boone ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/22/19	10/08/19	
143	93340050.1	Crawford HS: WSM	NS-DBB	> \$10M	08/05/14 A	Pre-Schematic Design	11/15/18	06/21/19	08/22/19	10/08/19	
144	90770050.1	Curie ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	08/20/19	10/08/19	
145	92010050.1	Hickman ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/23/19	10/08/19	
146	91710050.1	Lee ES: WSM	MOD-DBB	\$1M - \$5M	05/11/11 A	Pre-Schematic Design	04/05/17	10/23/17	08/27/19	10/08/19	
147	93120003.2	Mann MS: WSM Phase 2	NS-DBB	> \$10M	02/06/17	Project Assessment	01/19/18	08/09/18	08/26/19	10/08/19	
148	91990050.1	Mason ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/23/19	10/08/19	
149	91950050.1	Marshall ES: WSM	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/11/17	02/01/18	09/06/19	10/22/19	
150	91560050.1	Jerabek ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	07/12/18	02/04/19	09/24/19	11/12/19	
151	S0219.1	Sandburg ES: WSM Project	MOD-DBB	\$1M - \$5M	11/16/16	Project Assessment	09/19/17	06/20/18	08/05/19	11/12/19	
152	92850050.1	Walker ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	09/20/19	11/12/19	
153	S9303.1	Challenger MS: WSM Project	MOD-DBB	\$5M - \$10M	08/01/16	Project Assessment	06/02/17	03/05/18	10/11/19	12/10/19	
154	S9332.1	Clairemont HS: Site Modernization Project	MOD-DBB	> \$10M	10/08/10 A	Construction Documents	05/29/15	12/24/15	10/11/19	12/10/19	
155	S9080.1	Dana MS: WSM Project	MOD-DBB	\$1M - \$5M	08/01/17	Project Assessment	06/01/18	03/11/19	10/17/19	12/10/19	
156	91790050.1	Loma Portal ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	10/21/19	12/10/19	
157	93520002.2	Morse HS: New Classroom Building Project Schedule	MOD-DBB	\$5M - \$10M	06/20/14 A	Pre-Schematic Design	02/20/19	08/30/19	10/22/19	12/10/19	
158	S9247.1	Ross ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/17	Project Assessment	06/05/18	03/13/19	10/17/19	12/10/19	

**Capital Bonds - 2019 Total: \$266,670,943**