



PPO Project Management Report Contract Awards

			AWARDED						
	Canital Band 2014 Projects	Tuno	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid	NTP / BOE
	Capital Bond - 2014 Projects	Type	LStillate	NIP	Priase	DSA Start	Letter	Opening	Award
90090001.1	Audubon ES: Slope Repair	MRR	\$300,933	08/05/11 A				12/09/13 A	01/28/14 A
2 90750002.1	Cubberley ES: Assess/Repair/Correct CMP & Related Drainage Issue	MRR	\$185,310	04/16/12 A				12/09/13 A	01/28/14 A
3 <mark>21511.1</mark>	Mission Bay HS: Boiler Repair	MRR	\$23,227						03/07/14 A
4 <mark>21644.1</mark>	Madison HS: Tennis Court Repair	MRR	\$19,900						03/17/14 A
5 20938.1	Standley MS 12kv Service, substations and cable replacement	MRR	\$850,500					02/28/14 A	04/08/14 A
6 14630.1	Kearny HS: Exterior Painting	MRR	\$200K - \$1M					05/07/14 A	06/10/14
7 11569.1	Scripps Ranch HS: Exterior Painting	RR	\$200K - \$1M					04/25/14 A	06/10/14
8 12344.1	Serra HS: Exterior Painting	RR	\$200K - \$1M					05/21/14 A	06/10/14
9 12342.1	Morse HS: Exterior Painting	MRR	\$200K - \$1M					05/15/14 A	06/24/14
10 14582.1	Edison ES: Re Roof Building 300	MRR	\$1M - \$5M	5/7/14 A					7/1/2014
11 16869.1	Ocean Beach: Exterior Paint	MRR	\$200K - \$1M	04/01/14 A				06/20/14	07/07/14
12 <mark>22436.1</mark>	Ericson ES: Replacement of Main Electrical Switchboard	MRR	<\$200K	04/11/14 A				06/03/14	12/12/14
13 2010MRRR-Plumb-30.1	Florence MRR Irrigation	MRR	\$200K - \$1M	5/16/14 A				8/4/2014	9/2/2014
14 20940.1	Wangenheim MS: Electrical Infrastructure	MRR	<\$200K	7/21/2014				9/22/2014	9/29/14

Capital Bonds - 2014 Total: \$4,871,814

			AWARDED						
	Capital Bond - 2015 Projects	Туре	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
16 19280.1	Toler ES Roof Replacement Program	MRR	\$200K - \$1M		Project Assessment			06/03/14	01/01/15
17 18691.1	Challenger MS: Capital Improvement Concrete	MRR	\$200K - \$1M	06/16/14	Project Assessment			07/24/14	01/05/15
18 93100001.1	CPMA: Reroof Bldgs 100,200,300 and 400	MRR	\$1M - \$5M	09/26/11 A	Design Development	07/07/14	10/17/14	01/21/15	01/27/15
19 <mark>92630001.1</mark>	Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion	MRR	<\$200K	06/10/13 A	Construction Documents			12/12/14	01/27/15
20 <mark>18697.1</mark>	Ericson ES: Capital Improvement Concrete	MRR	<\$200K	01/01/15	Project Assessment			02/10/15	02/17/15
21 91270001.1	Grant ES: Develop Erosion Control Plan	MRR	\$200K - \$1M	02/27/14 A	Schematic Design			04/02/15	04/17/15
22 14580.1	DePortola ES Roof Replacement & HVAC	MRR	\$1M - \$5M		Project Assessment				5/1/2015
23 <mark>18698.1</mark>	Hickman ES: Capital Improvements Concrete	MRR	<\$200K	07/16/14	Project Assessment			08/22/14	05/01/15
24 14586.1	Miramar Ranch: Roof Replacement & HVAC	MRR	\$1M - \$5M		Project Assessment				5/13/2015
25 14584.1	Wangenheim MS: Roofing & HVAC Project	MRR	\$1M - \$5M		Project Assessment				5/13/2015
26 22582.1	Correia MS: Re-Roof and HVAC Project	MRR	\$1M - \$5M		Project Assessment			08/04/14	07/01/15
27 <mark>22437.1</mark>	Penn ES: Replacement of Main Electrical Switchboard	MRR	<\$200K	04/11/14 A	Project Assessment			06/03/14	07/01/15
28 22438.1	Dailard ES: Replacement of Main Electrical Switchboard	MRR	<\$200K	04/11/14 A	Project Assessment			06/03/14	08/01/15
29 <mark>16708.1</mark>	Spreckels ES: Rain Gutter Replacement	RR	<\$200K	10/01/15	Project Assessment			12/07/15	12/14/15

Capital Bonds - 2015 Total: \$8,311,468

	Capital Bond - 2016 Projects	Туре	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
26 14590.1	SCPA: Roof Replacement	MRR	\$1M - \$5M		Project Assessment				03/01/16
30 <mark>15571.1</mark>	CPMA Ashphalt Repair	MRR	<\$200K	05/02/16	Project Assessment			07/04/16	07/11/16
		0 - 1 - 1 D 1 - 0040 T - 4 - 1	00 000 054						

Capital Bonds - 2016 Total: \$2,226,254

Printed: 5/28/2014 1:27 PM Page 1 of 1