



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

Capital Bond - 2015 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
1	90130051.1	Balboa ES: New Synthetic Field	MOD-IDIQ	\$476,403	10/14/14 A				02/04/15 A	
2	93420004.1	La Jolla HS: Stadium Project	MOD-DBB	\$11,892,445	05/17/11 A	DSA Approved	01/31/14 A	11/05/14 A	02/05/15 A	03/10/15 A
3	93560052.1	San Diego HS: Interim Housing	MOD-DBB	\$1,471,000		DSA Approved	12/11/14 A	12/12/14 A	03/12/15 A	04/14/15 A
4	93040001.1	Correia MS: Retaining Wall	EVIRO-DBB	\$5,385,675	02/07/07 A			04/03/15 A	05/12/15 A	
5	93340003.1	Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	\$15,642,900	11/12/10 A	DSA Approved	11/06/13 A	06/11/14 A	04/22/15 A	05/26/15 A
6	93190005.1	O'Farrell Community School: Interim Housing	MOD-DBB	\$665,000		DSA Approved	03/16/15 A	05/05/15 A	05/07/15 A	05/26/15 A
7	93070054.1	CPMA: Re-Roof & HVAC, Bldgs 100-400	MOD-DBB	\$5,908,898	09/26/11 A	DSA Approved	01/29/15 A	04/01/15 A	06/26/15 A	07/28/15
8	93160002.1	Montgomery MS: Restroom ADA Upgrades	MOD-DBB	\$404,500	10/19/12 A	DSA Approved	03/05/13 A	06/21/13 A	06/25/15 A	07/28/15
9	DATA.2	Data Center @ Serra: Equipment Installation	Tech-DBB	\$200K - \$1M	11/26/14 A					10/01/15
10	S9127.1	Grant K-8: WSM Phase I	MOD-DBB	\$5M - \$10M	08/13/13 A	DSA Approved	12/15/14 A	06/03/15 A	07/23/15	10/13/15
11	91350051.1	Hamilton ES: Turf Field	MOD-IDIQ	\$200K - \$1M						10/26/15
12	90090050.1	Audubon ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A	09/17/15	10/27/15
13	S9319.1	O'Farrell Community School: WSM Project	MOD-DBB	> \$10M	11/09/10 A	DSA Review	04/18/14 A	06/30/15	09/10/15	10/27/15
14	90090051.1	Audubon ES: Turf Field	MOD-IDIQ	\$200K - \$1M	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A		11/02/15
15	91950053.1	Marshall ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/14/14 A					11/02/15
16	90230052.1	Barnard @ Bayview ES: WSM Phase II Relos	MOD-DBB	\$200K - \$1M	04/18/14 A	DSA Approved	05/28/15 A	05/29/15 A	09/25/15	11/10/15
17	92890001.1	Webster ES: Environmental Mitigation	EVIRO-DBB	\$200K - \$1M						11/12/15
18	91170051.1	Fremont/HIGH: Relocation and Demolition of 5 Portable Units	MOD-IDIQ	<\$200K						11/17/15
19	90050051.1	Muir K-12: New Synthetic Turf	MOD-IDIQ	\$200K - \$1M	11/10/14 A					12/07/15
20	FS006.1	Clark MS: WSM Project	MOD-DBB	\$5M - \$10M	01/08/07 A	Construction Documents	08/05/14 A	06/26/15	10/30/15	12/08/15
21	90800053.1	Dana MS: Baseball Field Upgrade Phase II	MOD-IDIQ	\$200K - \$1M	08/19/14 A	DSA Approved	04/16/15 A	04/16/15 A	10/06/15	12/08/15
22	92260051.1	Joyner ES: Ocean Discovery	MOD-DBB	\$5M - \$10M	09/18/13 A	DSA Review	01/29/15 A	08/18/15	10/12/15	12/08/15
23	93490004.1	Mira Mesa HS: Culinary Arts	CTE-DBB	\$1M - \$5M	07/01/13 A	DSA Approved	06/11/14 A	11/25/14 A	10/28/15	12/08/15
24	93200052.1	Pacific Beach MS: Turf Field	MOD-DBB	\$1M - \$5M						12/08/15
25	93260050.1	Taft MS: WSM	MOD-DBB	> \$10M	04/27/11 A	DSA Approved	06/27/14 A	01/07/15 A	10/29/15	12/08/15
26	92230052.1	Oak Park ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/14/14 A					12/13/15

Capital Bonds - 2015 Total: \$109,750,621

Capital Bond - 2016 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
27	91230051.1	Bethune ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/05/15				01/04/16	
28	90850052.1	Dewey ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/05/15				01/04/16	
29	90930052.1	Encanto ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/05/15				01/04/16	
30	90950052.1	Euclid ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/05/15				01/04/16	
31	90110052.1	Baker ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/05/15				01/11/16	
32	93020052.1	Bell MS: All Weather Play Surface Field	MOD-IDIQ	\$200K - \$1M	06/11/14 A				01/18/16	
33	93020051.1	Bell MS: F&I Typical 62000sf ST Field	MOD-IDIQ	\$200K - \$1M	06/09/14 A				01/18/16	
34	93190003.1	O'Farrell ES: Track and Field and Softball Field	MOD-IDIQ	\$1M - \$5M	04/01/14 A				02/19/16	
35	92030052.1	McKinley ES: Joint Use Field	MOD-IDIQ	\$1M - \$5M	03/26/15 A	Construction Documents	07/01/15	11/30/15	01/19/16	03/08/16
36	93200052.2	Pacific Beach MS: Parking Lot	MOD-DBB	\$1M - \$5M	04/28/15 A	Design Development	08/07/15	12/01/15	01/21/16	03/08/16
37	91360050.1	Hancock ES: WSM	MOD-DBB	> \$10M	07/21/11 A	Construction Documents	05/01/15 A	01/08/16	03/02/16	04/12/16
38	92060050.1	Miller ES: WSM	MOD-DBB	> \$10M	07/21/11 A	Construction Documents	05/01/15 A	01/08/16	03/02/16	04/12/16
39	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$5M - \$10M	03/26/14 A	Construction Documents	07/20/15	12/23/15	02/17/16	04/12/16
40	93420004.2	La Jolla HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	08/23/11 A	DSA Approved	01/31/14 A	11/05/14 A		04/14/16
41	93320053.1	Clairemont HS: 2.0	MOD-DBB	<\$200K	04/23/15 A	Pre-Schematic Design			02/23/16	04/26/16
42	93340003.2	Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	05/07/13 A					05/05/16
43	S0181.1	Longfellow ES: WSM	MOD-DBB	> \$10M	10/07/11 A	Construction Documents	07/15/15	01/08/16	03/14/16	05/24/16
44	93550002.1	University City HS: Fabrication & Design CTE	CTE-DBB	\$1M - \$5M	01/23/15 A	Design Development	12/08/15	03/22/16	05/24/16	06/21/16
45	93340005.1	Crawford HS: Tennis Courts & Softball Field	MOD-DBB	\$1M - \$5M	11/12/10 A	Construction Documents	08/18/15	03/18/16	05/19/16	06/28/16
46	93360003.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$1M - \$5M	01/13/14 A	Construction Documents	07/16/15	12/08/15	05/10/16	06/28/16
47	93360050.1	Henry HS: WSM Phase II	MOD-DBB	> \$10M	11/01/13 A	Construction Documents	08/28/15	03/21/16	05/10/16	06/28/16
48	93400001.1	Kearny HS: CTA-Design & Construction Lab	CTE-DBB	\$1M - \$5M	02/05/15 A	Schematic Design	10/22/15	04/06/16	05/26/16	06/28/16
49	93260052.1	Taft MS: Joint Use Field	MOD-IDIQ	\$1M - \$5M	04/27/11 A	Design Development	09/29/15	03/21/16	05/27/16	07/12/16
50	S9003.1	Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	Construction Documents	07/27/15	04/26/16	07/22/16	09/13/16
51	93590003.1	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	05/22/14 A	Design Development	02/24/16	05/24/16	08/02/16	09/13/16
52	93590050.1	Scripps Ranch HS: WSM	MOD-DBB	> \$10M	05/22/14 A	Design Development	12/04/15	05/24/16	08/02/16	09/13/16
53	0349A.2	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$5M - \$10M	10/18/10 A	Construction Documents	11/16/15	07/13/16	09/01/16	10/11/16
54	91880050.1	I-Middle @ MacDowell: WSM	MOD-DBB	> \$10M	04/10/15 A	Schematic Design	05/03/16	08/02/16	09/21/16	10/25/16
55	AQUACNTR.1	Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	02/03/15	Project Assessment	02/24/16	07/21/16	09/12/16	10/25/16
56	93070055.1	CPMA: Re-Roof & HVAC, Bldgs 500-900	MOD-DBB	\$1M - \$5M	07/31/14 A	Pre-Schematic Design	05/09/16	07/29/16	09/20/16	11/08/16
57	93120050.1	Mann MS: WSM Phase 1	MOD-DBB	> \$10M	03/14/14 A	Schematic Design	04/25/16	09/19/16	11/07/16	12/13/16

Capital Bonds - 2016 Total: \$173,424,331



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
<b>Capital Bond - 2017 Projects</b>										
58	90750051.1	Cubberley ES: Joint Use Field	JUF-DBB	<\$200K	03/09/15 A	Pre-Schematic Design	02/26/16	09/15/16	11/21/16	01/10/17
59	SOLCARPT.1	Energy Efficiency & Sustainability	ADD-DBB	\$1M - \$5M	05/08/15	Project Assessment	04/15/16	11/03/16	12/29/16	02/14/17
60	91210051.1	Gage ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	01/04/16					02/24/17
61	93070052.1	Kroc MS: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	11/24/14					02/24/17
62	91210002.1	Gage ES: Joint-Use Field	JUF-DBB	<\$200K	03/09/15 A	Pre-Schematic Design	04/13/16	11/01/16	01/11/17	03/14/17
63	93250002.1	Standley MS / Spreckels ES: Joint Use	JUF-DBB	<\$200K	02/24/15 A	Pre-Schematic Design	04/07/16	10/26/16	01/20/17	03/14/17
64	0349A.3	Mira Mesa HS: Practice Field	MOD-DBB	\$200K - \$1M	10/18/10 A					04/12/17
65	S9320.1	Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	04/07/14 A	Pre-Schematic Design	08/15/16	01/23/17	03/15/17	04/25/17
66	93410050.1	Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	09/24/10 A	Pre-Schematic Design	10/03/16	03/29/17	05/25/17	06/27/17
67	93040050.1	Correia MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13 A	Pre-Schematic Design	09/27/16	03/24/17	05/25/17	07/11/17
68	S0747.1	Gompers MS Charter @ Gompers West: WSM Project and Joint-Use Field	MOD-DBB	\$5M - \$10M	06/01/15	Project Assessment	11/21/16	05/12/17	07/05/17	08/22/17
69	93070056.1	CPMA @ Kroc MS: JT Use Field	MOD-DBB	<\$200K	03/09/15 A	Pre-Schematic Design	06/01/16	12/22/16	08/28/17	10/10/17
70	DATA1.1	DC-1 @ Ed Center: Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A					10/11/17
71	90130050.1	Balboa ES: WSM	MOD-DBB	\$5M - \$10M	08/16/13 A	Design Development	06/01/16	12/07/16	10/03/17	11/14/17
72	93460050.1	Madison HS: WSM	MOD-DBB	> \$10M	11/02/15	Project Assessment	01/03/17	07/18/17	10/03/17	11/14/17
73	91850051.1	Perkins ES: Land Acq Project	NS-DBB	> \$10M	06/01/15	Project Assessment	05/06/16	11/29/16	10/03/17	11/14/17
<b>Capital Bonds - 2017 Total:</b>				<b>\$98,436,904</b>						

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
<b>Capital Bond - 2018 Projects</b>										
74	93360002.1	Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M	04/21/10 A	DSA Approved	06/07/12 A	09/30/14 A	11/29/17	01/09/18
75	93380051.1	Hoover HS: New Theater, Classroom Building WSM Phase I	MOD-DBB	> \$10M	03/05/14 A	Schematic Design	10/17/16	06/14/17	11/21/17	01/09/18
76	93540050.1	Point Loma HS: WSM	MOD-DBB	> \$10M	07/07/14 A	Pre-Schematic Design	01/26/17	08/10/17	12/29/17	02/13/18
77	93500050.1	Mission Bay HS: WSM	MOD-DBB	> \$10M	06/08/15	Project Assessment	11/15/17	11/15/17	01/09/18	02/27/18
78	93170050.1	Muirlands MS: WSM	MOD-DBB	> \$10M	09/21/11 A	Construction Documents	11/23/16	07/19/17	01/29/18	03/13/18
79	93490050.1	Mira Mesa HS: WSM	MOD-DBB	> \$10M	02/19/16	Project Assessment	06/20/17	12/19/17	03/13/18	04/24/18
80	S9355.2	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	DSA Review	06/02/14 A	12/23/15	04/04/18	04/24/18
81	93340050.1	Crawford HS: WSM	NS-DBB	> \$10M	08/05/14 A	Pre-Schematic Design	03/20/17	10/19/17	03/27/18	05/08/18
82	93560050.1	San Diego HS: WSM	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	10/14/16	04/07/17	05/29/18	07/10/18
83	93290001.1	Wilson MS: Major Site Rebuild Project	NS-DBB	> \$10M	11/15/13 A	Design Development	12/22/15	10/17/16	06/05/18	07/10/18
84	91490053.1	Horton ES: Joint Use Field	JUF-DBB	<\$200K	03/16/15	Project Assessment	06/30/17	01/24/18	08/27/18	10/09/18
85	93570001.1	Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	11/11/15	Project Assessment	12/20/17	07/18/18	10/19/18	12/11/18
<b>Capital Bonds - 2018 Total:</b>				<b>\$222,440,044</b>						

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
<b>Capital Bond - 2019 Projects</b>										
86	93360002.3	Henry HS: Practice Field	MOD-DBB	\$200K - \$1M	05/09/18	Project Assessment			11/27/18	01/08/19
87	93400050.1	Keamy HS: WSM	MOD-DBB	> \$10M	02/17/17	Project Assessment	06/19/18	01/08/19	04/02/19	05/14/19
88	90110050.1	Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	08/03/17	Project Assessment	07/12/18	01/10/19	06/11/19	07/23/19
89	90910050.1	Emerson/Bandini ES: WSM	MOD-DBB	\$5M - \$10M	10/10/10 A	Pre-Schematic Design	07/11/16	02/02/17	07/17/19	08/27/19
90	93420051.1	La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	04/26/18	11/15/18	07/30/19	09/10/19
91	93420050.1	La Jolla HS: WSM	MOD-DBB	\$1M - \$5M	08/21/11 A	Pre-Schematic Design	06/22/18	01/16/19	07/23/19	09/10/19
92	93040051.1	Correia MS: WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	09/07/16	02/08/17	08/13/19	09/24/19
93	93070050.1	CPMA @ Kroc MS: WSM Phase II	MOD-DBB	\$5M - \$10M	05/15/15	Project Assessment	11/07/16	03/07/17	08/13/19	09/24/19
94	S9111.1	Iftin Charter School @ Jackson: WSM-A Project	MOD-DBB	\$5M - \$10M	10/19/15	Project Assessment	03/03/17	09/08/17	08/13/19	09/24/19
95	S9332.1	Clairemont HS: Site Modernization Project	MOD-DBB	> \$10M	10/08/10 A	Construction Documents	05/22/15 A	12/28/15	08/26/19	10/08/19
96	90590003.1	Central ES: Major Site Rebuild Project	NS-DBB	> \$10M	01/15/14 A	Pre-Schematic Design	09/26/17	03/28/18	09/10/19	10/22/19
97	93270050.1	De Portola MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/10/19	10/22/19
98	92690050.1	Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/03/19	10/22/19
99	90950050.1	Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	09/20/19	11/12/19
100	93670050.1	Farb MS: WSM	MOD-DBB	> \$10M	03/20/17	Project Assessment	03/19/18	10/05/18	10/01/19	11/12/19
101	91030050.1	Field ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	10/15/19	12/10/19
102	S0315.1	Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M	09/24/10 A	Construction Documents	01/02/17	07/19/17	10/22/19	12/10/19
103	92100050.1	Miramar Ranch ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	Pre-Schematic Design	07/12/18	12/11/18	10/28/19	12/10/19
<b>Capital Bonds - 2019 Total:</b>				<b>\$151,359,109</b>						