



< \$200K
\$200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
<b>Capital Bond - 2015 Projects</b>										
1	90130051.1	Balboa ES: New Synthetic Field	MOD-IDIQ	\$476,403		10/14/14 A				02/04/15 A
2	92000052.1	Salk ES: New Electronic Marquee	MOD-IDIQ	\$66,372						02/10/15 A
3	93420004.1	La Jolla HS: Stadium Project	MOD-DBB	\$11,885,000	05/17/11 A	DSA Approved	01/31/14 A	11/05/14 A	02/05/15 A	03/10/15 A
4	93560052.1	San Diego HS: Interim Housing	MOD-DBB	\$1,471,000		DSA Approved	12/11/14 A	12/12/14 A	03/12/15 A	04/14/15 A
5	93040001.1	Correia MS: Install Retaining Wall	EVIRO-DBB	\$5,385,675	02/07/07 A				04/03/15 A	05/12/15 A
6	93340003.1	Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	\$15,642,900	11/12/10 A	DSA Approved	11/06/13 A	06/11/14 A	04/22/15 A	05/26/15 A
7	93190005.1	O'Farrell Community School: Interim Housing	MOD-DBB	\$665,000		DSA Approved	03/16/15 A	05/05/15 A	05/07/15 A	05/26/15 A
8	93160002.1	Montgomery MS: Restroom ADA Upgrades	MOD-DBB	\$200K - \$1M	10/19/12 A	DSA Approved	03/05/13 A	06/21/13 A	05/28/15	07/14/15
9	93070054.1	CPMA: Re-Roof & HVAC, Bldgs 100-400	MOD-DBB	\$5M - \$10M	09/26/11 A	DSA Approved	01/29/15 A	04/01/15 A	06/18/15	07/28/15
10	DATA.2	Data Center @ Serra: Equipment Installation	Tech-DBB	\$200K - \$1M	11/26/14 A					10/01/15
11	90090050.1	Audubon ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A	09/08/15	10/13/15
12	S9127.1	Grant K-8: WSM Phase I	MOD-DBB	\$5M - \$10M	08/13/13 A	Construction Documents	12/15/14 A	06/03/15	07/23/15	10/13/15
13	91350051.1	Hamilton ES: Turf Field	MOD-IDIQ	\$200K - \$1M						10/26/15
14	S9319.1	O'Farrell Community School: WSM Project	MOD-DBB	> \$10M	11/09/10 A	DSA Review	04/18/14 A	06/29/15	09/10/15	10/27/15
15	93260050.1	Taft MS: WSM	MOD-DBB	> \$10M	04/27/11 A	DSA Approved	06/27/14 A	01/07/15 A	09/21/15	10/27/15
16	90090051.1	Audubon ES: Turf Field	MOD-IDIQ	\$200K - \$1M	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A		11/02/15
17	91950053.1	Marshall ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/14/14 A					11/02/15
18	90230052.1	Barnard @ Bayview ES: WSM Phase II Relos	MOD-DBB	\$200K - \$1M	04/18/14 A	Construction Documents	06/05/15	06/26/15	09/25/15	11/10/15
19	91170051.1	Fremont/HIGH: Relocation and Demolition of 5 Portable Units	MOD-IDIQ	<\$200K						11/17/15
20	90050051.1	Muir K-12: New Synthetic Turf	MOD-IDIQ	\$200K - \$1M	11/10/14 A					11/17/15
21	FS006.1	Clark MS: WSM Project	MOD-DBB	\$5M - \$10M	01/08/07 A	Construction Documents	08/05/14 A	06/26/15	10/30/15	12/08/15
22	90800053.1	Dana MS: Baseball Field Upgrade Phase II	MOD-IDIQ	\$200K - \$1M	08/19/14 A	DSA Approved	04/16/15 A	04/16/15 A	10/06/15	12/08/15
23	92260051.1	Joyner ES: Ocean Discovery	MOD-DBB	\$5M - \$10M	09/18/13 A	DSA Review	01/29/15 A	08/18/15	10/12/15	12/08/15
24	93490004.1	Mira Mesa HS: Culinary Arts	CTE-DBB	\$1M - \$5M	07/01/13 A	DSA Approved	06/11/14 A	11/25/14 A	11/10/15	12/08/15
25	92230052.1	Oak Park ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/14/14 A					12/13/15
<b>Capital Bonds - 2015 Total:</b>				<b>\$107,325,598</b>						

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
<b>Capital Bond - 2016 Projects</b>										
26	91230051.1	Bethune ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M		10/05/15				01/04/16
27	90850052.1	Dewey ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M		10/05/15				01/04/16
28	90930052.1	Encanto ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M		10/05/15				01/04/16
29	90950052.1	Euclid ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M		10/05/15				01/04/16
30	90110052.1	Baker ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M		10/05/15				01/11/16
31	93200052.1	Pacific Beach MS: Turf Field	MOD-DBB	\$1M - \$5M						01/12/16
32	93020052.1	Bell MS: All Weather Play Surface Field	MOD-IDIQ	\$200K - \$1M	06/11/14 A					01/18/16
33	93020051.1	Bell MS: F&I Typical 62000sf ST Field	MOD-IDIQ	\$200K - \$1M	06/09/14 A					01/18/16
34	93190003.1	O'Farrell ES: Track and Field and Softball Field	MOD-IDIQ	\$1M - \$5M	04/01/14 A					02/08/16
35	93260052.1	Taft MS: Joint Use Field	MOD-IDIQ	\$1M - \$5M	04/27/11 A					02/09/16
36	92030052.1	McKinley ES: Joint Use Field	MOD-IDIQ	\$1M - \$5M		Design Development	06/30/15	11/30/15	01/21/16	03/08/16
37	93200052.2	Pacific Beach MS: Parking Lot	MOD-DBB	\$1M - \$5M	04/28/15 A	Pre-Schematic Design	08/06/15	12/15/15	02/09/16	03/22/16
38	91360050.1	Hancock ES: WSM	MOD-DBB	> \$10M	07/21/11 A	Construction Documents	05/01/15 A	12/01/15	03/03/16	04/12/16
39	92060050.1	Miller ES: WSM	MOD-DBB	> \$10M	07/21/11 A	Design Development	07/13/15	03/10/16	03/03/16	04/12/16
40	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$5M - \$10M	03/26/14 A	Construction Documents	07/17/15	12/22/15	02/16/16	04/12/16
41	93420004.2	La Jolla HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	08/23/11 A	DSA Approved	01/31/14 A	11/05/14 A		04/14/16
42	S0181.1	Longfellow ES: WSM	MOD-DBB	> \$10M	10/07/11 A	Construction Documents	07/15/15	01/08/16	02/23/16	04/26/16
43	93340003.2	Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	05/07/13 A					05/05/16
44	93320053.1	Clairemont HS: 2.0	MOD-DBB	<\$200K	04/23/15 A	Pre-Schematic Design	09/30/15	12/31/15	03/23/16	05/24/16
45	93550002.1	University City HS: Fabrication & Design CTE	CTE-DBB	\$1M - \$5M	01/23/15 A	Design Development	11/05/15	02/23/16	05/24/16	06/21/16
46	93340005.1	Crawford HS: Tennis Courts	MOD-DBB	\$1M - \$5M	11/12/10 A	Construction Documents	08/18/15	03/18/16	05/19/16	06/28/16
47	93360003.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$1M - \$5M	01/13/14 A	Construction Documents	05/26/15	10/13/15	05/10/16	06/28/16
48	93360050.1	Henry HS: WSM Phase II	MOD-DBB	> \$10M	11/01/13 A	Construction Documents	08/28/15	03/21/16	05/10/16	06/28/16
49	93400001.1	Kearny HS: CTA-Design & Construction Lab	CTE-DBB	\$1M - \$5M	02/05/15 A	Pre-Schematic Design	11/16/15	04/12/16	06/02/16	07/12/16
50	S9003.1	Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	Construction Documents	08/04/15	05/04/16	08/01/16	09/13/16
51	93590003.1	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	05/22/14 A	Schematic Design	12/04/15	05/24/16	08/02/16	09/13/16
52	93590050.1	Scripps Ranch HS: WSM	MOD-DBB	> \$10M	05/22/14 A	Schematic Design	12/04/15	05/24/16	08/03/16	09/13/16
53	93410050.1	Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	09/24/10 A	Pre-Schematic Design	12/01/15	06/22/16	08/12/16	09/27/16
54	0349A.2	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$5M - \$10M	10/18/10 A	Construction Documents	11/16/15	07/13/16	09/01/16	10/11/16
55	91880050.1	I-Middle @ MacDowell: WSM	MOD-DBB	> \$10M	04/10/15 A	Schematic Design	05/03/16	08/02/16	09/21/16	10/25/16
56	AQUACNTR.1	Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	02/03/15	Project Assessment	02/24/16	07/21/16	09/12/16	10/25/16
57	93120050.1	Mann MS: WSM Phase 1	MOD-DBB	> \$10M	03/14/14 A	Pre-Schematic Design	04/25/16	09/16/16	11/04/16	12/13/16
<b>Capital Bonds - 2016 Total:</b>				<b>\$176,601,582</b>						



< \$200K
\$200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

Capital Bond - 2017 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
58	90750051.1	Cubberley ES: Joint Use Field	JUF-DBB	<\$200K	03/09/15 A	Pre-Schematic Design	02/24/16	09/13/16	11/17/16	01/10/17
59	91210002.1	Gage ES: Joint-Use Field	JUF-DBB	<\$200K	03/09/15 A	Pre-Schematic Design	02/12/16	09/01/16	11/07/16	01/10/17
60	S0747.1	Gompers MS Charter @ Gompers West: WSM Project and Joint-Use Field	MOD-DBB	\$1M - \$5M	04/01/15	Project Assessment	04/14/16	09/30/16	11/22/16	01/10/17
61	93250002.1	Standley MS / Spreckels ES: Joint Use	JUF-DBB	<\$200K	02/24/15 A	Pre-Schematic Design	02/11/16	08/31/16	11/21/16	01/10/17
62	91210051.1	Gage ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	01/04/16					02/24/17
63	93070052.1	Kroc MS: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	11/24/14					02/24/17
64	93070055.1	CPMA: Re-Roof & HVAC, Bldgs 500-900	MOD-DBB	\$1M - \$5M	05/01/15	Project Assessment	05/09/16	09/21/16	02/15/17	02/28/17
65	0349A.3	Mira Mesa HS: Practice Field	MOD-DBB	\$200K - \$1M	10/18/10 A					04/12/17
66	S9320.1	Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	04/07/14 A	Pre-Schematic Design	08/01/16	02/03/17	03/29/17	05/09/17
67	93040050.1	Correia MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13 A	Pre-Schematic Design	09/27/16	03/24/17	05/25/17	07/11/17
68	93070056.1	CPMA @ Kroc MS: JT Use Field	MOD-DBB	<\$200K	03/09/15 A	Pre-Schematic Design	04/01/16	10/20/16	08/28/17	10/10/17
69	DATA1.1	DC-1 @ Ed Center: Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A					10/11/17
70	90130050.1	Balboa ES: WSM	MOD-DBB	\$5M - \$10M	08/16/13 A	Design Development	01/12/16	07/15/16	10/03/17	11/14/17
71	93460050.1	Madison HS: WSM	MOD-DBB	> \$10M	08/03/15	Project Assessment	09/28/16	04/17/17	10/03/17	11/14/17
72	91850051.1	Perkins ES: Land Acq Project	NS-DBB	> \$10M	12/01/14	Project Assessment	11/20/15	06/15/16	10/03/17	11/14/17
<b>Capital Bonds - 2017 Total:</b>				<b>\$95,938,019</b>						

Capital Bond - 2018 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
73	93360002.1	Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10 A	DSA Approved	06/07/12 A	09/30/14 A	11/29/17	01/09/18
74	93380051.1	Hoover HS: 3 Story Bldg, Theater & Tennis Courts	MOD-DBB	> \$10M	03/05/14 A	Pre-Schematic Design	08/01/16	02/17/17	11/21/17	01/09/18
75	93500050.1	Mission Bay HS: WSM	MOD-DBB	> \$10M	05/04/15	Project Assessment	03/06/17	09/13/17	12/29/17	02/13/18
76	93540050.1	Point Loma HS: WSM	MOD-DBB	> \$10M	07/07/14 A	Pre-Schematic Design	01/26/17	08/10/17	12/29/17	02/13/18
77	93170050.1	Muirlands MS: WSM	MOD-DBB	> \$10M	09/21/11 A	Construction Documents	12/30/16	07/24/17	01/29/18	03/13/18
78	93490050.1	Mira Mesa HS: WSM	MOD-DBB	> \$10M	12/14/15	Project Assessment	03/24/17	10/02/17	03/13/18	04/24/18
79	S9355.2	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	DSA Review	06/02/14 A	11/23/15	04/04/18	04/24/18
80	93340050.1	Crawford HS: WSM	NS-DBB	> \$10M	08/05/14 A	Pre-Schematic Design	03/20/17	10/19/17	03/27/18	05/08/18
81	9040.1	New Miramar Area Elementary: Schools Project	NS-DBB	> \$10M	07/06/16	Project Assessment	03/10/17	03/23/18	05/14/18	06/26/18
82	93560050.1	San Diego HS: WSM	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	10/14/16	04/07/17	05/29/18	07/10/18
83	93290001.1	Wilson MS: Major Site Rebuild Project	NS-DBB	> \$10M	11/15/13 A	Design Development	12/22/15	10/17/16	06/05/18	07/10/18
84	91490053.1	Horton ES: Joint Use Field	JUF-DBB	<\$200K	03/16/15	Project Assessment	06/30/17	01/24/18	08/27/18	10/09/18
85	93570001.1	Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	11/11/15	Project Assessment	12/20/17	07/18/18	10/19/18	12/11/18
<b>Capital Bonds - 2018 Total:</b>				<b>\$267,510,712</b>						

Capital Bond - 2019 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
86	93360002.3	Henry HS: Practice Field	MOD-DBB	\$200K - \$1M	05/09/18	Project Assessment		11/27/18	01/08/19	
87	93400050.1	Kearny HS: WSM	MOD-DBB	> \$10M	12/12/16	Project Assessment	04/16/18	10/30/18	04/02/19	05/14/19
88	90110050.1	Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	08/03/17	Project Assessment	07/12/18	01/10/19	06/11/19	07/23/19
89	90910050.1	Emerson/Bandini ES: WSM	MOD-DBB	\$5M - \$10M	10/10/10 A	Pre-Schematic Design	07/11/16	02/02/17	07/17/19	08/27/19
90	93420051.1	La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	07/20/16	02/14/17	07/30/19	09/10/19
91	93420050.1	La Jolla HS: WSM	MOD-DBB	\$1M - \$5M	08/21/11 A	Pre-Schematic Design	08/18/16	03/15/17	07/23/19	09/10/19
92	93040051.1	Correia MS: WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	09/07/16	02/08/17	08/13/19	09/24/19
93	93070050.1	CPMA @ Kroc MS: WSM Phase II	MOD-DBB	\$5M - \$10M	05/15/15	Project Assessment	11/07/16	03/07/17	08/13/19	09/24/19
94	S9111.1	Iftin Charter School @ Jackson: WSM-A Project	MOD-DBB	\$5M - \$10M	05/01/15	Project Assessment	09/04/18	03/15/19	08/13/19	09/24/19
95	S9332.1	Clairemont HS: Site Modernization Project	MOD-DBB	> \$10M	10/08/10 A	Construction Documents	05/22/15	12/18/15	08/26/19	10/08/19
96	90590003.1	Central ES: Major Site Rebuild Project	NS-DBB	> \$10M	01/15/14 A	Pre-Schematic Design	09/26/17	03/28/18	09/10/19	10/22/19
97	93270050.1	De Portola MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/10/19	10/22/19
98	92690050.1	Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/03/19	10/22/19
99	90950050.1	Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	09/20/19	11/12/19
100	93670050.1	Farb MS: WSM	MOD-DBB	> \$10M	03/20/17	Project Assessment	03/19/18	10/05/18	10/01/19	11/12/19
101	91030050.1	Field ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	10/15/19	12/10/19
102	S0315.1	Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M	09/24/10 A	Construction Documents	01/02/17	07/19/17	10/22/19	12/10/19
103	92100050.1	Miramar Ranch ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	Pre-Schematic Design	07/12/18	12/11/18	10/28/19	12/10/19
<b>Capital Bonds - 2019 Total:</b>				<b>\$151,448,412</b>						