



Construction Management Department

Construction Management Report -- Proposition S and Proposition Z

Construction Contracts/NTPs over \$200,000 only

Data as of May 2, 2016

Project Number(s)	Description	% Funded by Bonds			Contract Award / NTP Amount	NTP Start Date	WIP %	Approved Change Orders	Change Order Rate	Original Completion Date	CM's
											Forecasted Completion Date
1 93360001.1-3	Henry HS New Theater & Production Bldg + Site Modernization	Prop Z 96%	Non-Bond 4%	TB Penick	\$ 36,862,000	12/16/13	89%	\$ 2,235,304	6.1%	2/22/16	7/11/16
2 93550006.1	University City HS: Athletic Facilities & Parking Upgrades	Prop Z 51%	Prop S 49%	USS Cal	\$ 16,962,000	6/2/14	84%	\$ 1,166,959	6.9%	2/29/16	8/19/16
3 S0093.2	Encanto ES: Site Modernization	Prop Z 99%	Prop S 1%	TB Penick	\$ 8,639,000	9/15/14	78%	\$ 852,882	9.9%	3/1/16	11/7/16
4 93420004.1	La Jolla HS: Athletic Facilities Upgrades	Prop Z 82%	Prop S 18%	USS Cal	\$ 11,885,000	3/16/15	58%	\$ 129,384	1.1%	7/29/16	8/17/16
5 93040001.1	Correia MS: Retaining Wall	Prop Z 100%		Reyes	\$ 5,385,675	5/18/15	67%	\$ 118,112	2.2%	12/31/16	12/31/16
6 93340003.1	Crawford HS: Athletic Facilities Upgrades	Prop Z 95%	Non-Bond 5%	TB Penick	\$ 15,642,900	6/1/15	37%	\$ 134,342	0.9%	3/4/17	3/18/17
7 93070054.1	CPMA: Roofing & HVAC Upgrades	Prop S 62%	Non-Bond 38%	Augustine Co.	\$ 6,217,851	8/6/15	72%	\$ 530	0.0%	8/19/16	8/19/16
8 93490004.1	Mira Mesa HS: Culinary Arts Bldg. Modernization	Non-Bond 52%	Prop Z 48%	Plyco Corp.	\$ 2,749,000	11/16/15	38%	\$ 1,567	0.1%	7/3/16	7/29/16
9 90090050.1	Audubon ES: Site Modernization	Prop Z 55%	Prop S 45%	Soltek Pacific	\$ 4,837,800	11/16/15	30%	\$ -	0.0%	12/30/16	12/30/16
10 92260051.1	Ocean Discovery Institute Living Laboratory Bldg.	Prop Z 100%		Soltek Pacific	\$ 10,139,400	11/16/15	20%	\$ -	0.0%	1/31/17	4/16/17
11 S9127.1	Grant ES: New Classroom Bldg / Site Modernization	Non-Bond 48%	Prop Z 41%	Soltek Pacific	\$ 11,385,086	11/23/15	19%	\$ 5,852	0.1%	7/1/17	7/31/17
12 93260050.1	Taft MS: Site Modernization	Prop Z 74%	Prop S 25%	Soltek Pacific	\$ 12,470,000	12/14/15	17%	\$ -	0.0%	8/25/17	8/25/17
13 S9319	O'Farrell Charter: Site Modernization	Non-Bond 1%	Prop S 100%	Soltek Pacific	\$ 10,799,500	12/14/15	21%	\$ 138,370	1.3%	8/18/17	8/18/17
14 93570004.1	Serra HS: Science Bldg. HVAC	Prop S 100%		DuWright	\$ 405,884	1/19/16	98%	\$ -	0.0%	4/28/16	5/6/16
15 93320053.1	Clairemont HS: Interior Upgrades	Prop Z 100%		Straight Line	\$ 2,424,300	3/28/16	18%	\$ -	0.0%	10/14/16	10/14/16
16 22525.1	Valencia Park ES: Irrigation & Landscape Renovation	Prop Z 100%		Western Rim	\$ 358,000	3/28/16	5%	\$ -	0.0%	9/30/16	9/30/16
17 91350051.1	Hamilton ES: Synthetic Turf Field	Prop Z 100%		Byrom Davey	\$ 496,522	3/16/16	45%	\$ -	0.0%	6/10/16	6/10/16
18 14586.1	Miramar Ranch ES: Roofing & HVAC Upgrades	Prop Z 100%		Straight Line	\$ 2,559,000	3/28/16	27%	\$ -	0.0%	8/20/16	8/20/16
19 14580.1	De Portola MS: Roofing & HVAC Upgrades	Prop Z 100%		MA Stevens	\$ 3,065,191	3/28/16	2%	\$ -	0.0%	8/26/16	8/3/16
20 92030052.1	McKinley ES: Joint Use Improvements	Prop Z 89%	Prop S 11%	USS Cal	\$ 2,108,722	4/18/16	0%	\$ -	0.0%	8/26/16	8/26/16
21 93200052.2	Pacific Beach MS: Joint Use, ADA & Site Improvements	Prop Z 82%	Prop S 18%	USS Cal	\$ 2,817,115	4/18/16	0%	\$ -	0.0%	9/9/16	9/9/16
22 93420004.2	La Jolla HS: Synthetic Turf Field + Track Resurfacing	Prop Z 61%	Prop S 39%	Byrom Davey	\$ 1,715,886	4/16/16	5%	\$ -	0.0%	7/29/16	7/29/16
23 93540051.1	Point Loma HS: Track/Field Events Upgrades/Relocation	Prop Z 100%		Byrom Davey	\$ 540,933	12/17/15	0%	\$ -	0.0%	12/31/16	12/31/16
24 93020051.1	Bell MS: Track & Play Fields	Prop Z 100%		Byrom Davey	\$ 1,789,008	4/15/16	22%	\$ -	0.0%	8/26/16	8/26/16
Active Projects Total (26 Active Construction Projects)					\$ 172,255,773			\$ 4,783,302	2.8%		

changes made since last report