



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

ID	Project Name	Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			Estimate	BID						
1	93570004.1	Serra HS: Science Bldg HVAC	HVAC-DBB	\$405,884	02/17/15 A	DSA Approved	07/27/15 A	09/23/15 A	12/04/15 A	01/12/16 A
2	91350051.1	Hamilton ES: Turf Field	MOD-IDIQ	\$521,822	10/30/15 A					03/17/16 A
3	93320053.1	Clairemont HS: 2.0	MOD-DBB	\$2,424,300	05/04/15 A				02/25/16 A	03/22/16 A
4	93020051.1	Bell MS: New ST Field and New ST Softball Field	MOD-IDIQ	\$1,789,008	06/09/14 A					04/08/16 A
5	92030052.1	McKinley ES: Joint Use Field	JUF-DBB	\$2,108,722	02/17/15 A	DSA Approved	06/29/15 A	12/22/15 A	03/03/16 A	04/12/16 A
6	93200052.2	Pacific Beach MS: Joint Use, ADA Upgrades & Site Improv.	MOD-DBB	\$2,817,115	04/28/15 A	DSA Approved	08/07/15 A	12/15/15 A	03/04/16 A	04/12/16 A
7	93420004.2	La Jolla HS: Track and Field Project	MOD-IDIQ	\$1,715,886	08/23/11 A	DSA Approved	01/31/14 A	11/05/14 A		04/14/16 A
8	FS006.1	Clark MS: WSM Project	MOD-DBB	\$10,809,440	01/08/07 A	DSA Approved	08/05/14 A	07/08/15 A	03/23/16 A	04/26/16 A
9	91880054.1	I-Middle @ MacDowell: Electrical Site Upgrades and Interim Housing	MOD-DBB	\$1,965,000	08/14/15 A	DSA Approved	09/09/15 A	01/26/16 A	03/29/16 A	05/10/16 A
10	93550002.1	University City HS: Fabrication & Design CTE	CTE-DBB	\$1,644,010	01/23/15 A	DSA Approved	10/22/15 A	02/25/16 A	04/08/16 A	05/10/16 A
11	93200052.1	Pacific Beach MS: Turf Field	MOD-IDIQ	\$852,121	04/16/15 A					05/16/16 A
12	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$2,015,459	03/26/14 A	DSA Approved	07/20/15 A	01/22/16 A	04/21/16 A	05/24/16 A
13	91360950.1	Hancock ES: WSM	MOD-IDIQ	\$20,598,000	07/21/11 A	DSA Approved	05/01/15 A	12/29/15 A	03/11/16 A	06/14/16 A
14	S0181.1	Longfellow ES: WSM	MOD-DBB	\$19,395,000	10/07/11 A	DSA Approved	08/05/15 A	03/14/16 A	04/28/16 A	06/14/16 A
15	92060950.1	Miller ES: WSM	MOD-IDIQ	\$18,882,458	07/21/11 A	DSA Approved	05/01/15 A	12/02/15 A	03/09/16 A	06/14/16 A
16	90030031.1	S.D. Global Vision ES Temporary Classroom	MOD-DBB	\$754,499	01/05/16 A	DSA Approved	03/24/16 A	04/12/16 A	05/13/16 A	06/14/16 A
17	93540051.1	Point Loma HS: Athletic Infrastructure Relocation	MOD-IDIQ	\$540,933						06/27/16 A
18	93360003.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$1,639,120	01/13/14 A	DSA Approved	09/25/15 A	03/16/16 A	05/26/16	06/28/16A
19	93360950.1	Henry HS: WSM Phase II	MOD-DBB	\$21,853,830	11/01/13 A	DSA Approved	09/18/15 A	03/24/16 A	05/26/16	06/28/16A
20	93400001.1	Kearny HS: CTA-Design & Construction Lab	CTE-DBB	\$2,679,500	02/05/15 A	DSA Approved	11/05/15 A	03/01/16 A	05/26/16	06/28/16A
21	93570070.1	Serra HS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	01/20/16 A	04/20/16 A		07/06/16
22	90110052.1	Baker ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A					07/11/16
23	90950052.1	Euclid ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A	Construction Documents				07/12/16
24	92610052.1	Silver Gate ES: Ramps & Accessibility Improvements	MOD-DBB	\$200K - \$1M		DSA Approved	12/07/15 A	03/01/16 A	05/26/16 A	07/12/16
25	92930070.1	Benchley Weinberger ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	02/04/16 A	06/03/16 A		07/25/16
26	91230051.1	Bethune ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A	Construction Documents				07/26/16
27	92530051.1	Sequoia ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A	Construction Documents				07/26/16
28	91700070.1	Language Academy: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/20/16 A	06/08/16		07/28/16
29	90850052.1	Dewey ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A	Construction Documents				08/01/16
30	90860070.1	Dingeman ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	02/05/16 A	06/03/16 A		08/01/16
31	91340070.1	Hage ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	02/05/16 A	06/03/16 A		08/01/16
32	91530070.1	Jackson Transitional: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	<\$200K	05/05/15 A	DSA Approved	02/10/16 A	06/03/16 A		08/02/16
33	92180070.1	Nye ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	02/25/16 A	06/15/16		08/04/16
34	92830070.1	Valencia Park ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	02/26/16 A	06/21/16		08/10/16
35	91430070.1	Hearst ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/13/16 A	06/23/16		08/12/16
36	93340003.2	Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	05/07/13 A					08/15/16
37	93080075.1	E.B. Scripps ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	06/29/16	Project Assessment	08/04/16	08/12/16		08/16/16
38	91150070.1	Freese ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	03/01/16 A	06/27/16		08/16/16
39	91190070.1	Fulton ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	02/03/16 A	06/27/16		08/16/16
40	91710070.1	Pacific View Leadership ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	02/11/16 A	06/27/16		08/16/16
41	92230070.1	Oak Park ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	03/30/16 A	06/24/16		08/16/16
42	91210070.1	Gage ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	03/30/16 A	06/30/16		08/19/16
43	93410070.1	Millennial Tech MS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	03/30/16 A	07/01/16		08/22/16
44	93490075.1	Mira Mesa HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M	06/29/16	Project Assessment	08/15/16	08/24/16		08/24/16
45	93570075.1	Serra HS: Solar Photovoltaic	ENER-DB	\$5M - \$10M	06/29/16	Project Assessment	08/15/16	08/24/16		08/24/16
46	91490070.1	Horton ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/26/16 A	07/08/16		08/26/16
47	91570070.1	Johnson ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/26/16 A	07/08/16		08/26/16
48	91950070.1	Marshall ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	03/30/16 A	07/11/16		09/06/16
49	91250070.1	Zamorano ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	05/09/16 A	07/11/16		09/09/16
51	93670052.1	Farb MS: ADA Ramp / Door access	MOD-DBB	<\$200K		DSA Approved	05/01/15 A	06/01/15 A	07/11/16	09/13/16
52	93520075.1	Morse HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M		Pre-Schematic Design	09/07/16	09/13/16		09/13/16
53	92180075.1	Nye ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M		Pre-Schematic Design	09/07/16	09/13/16		09/13/16
54	92350075.1	Penn ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	06/15/16	Project Assessment	09/13/16	09/19/16		09/19/16
55	90330070.1	Boone ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	05/23/16 A	08/01/16		09/20/16
56	93680070.1	San Diego SCPA: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	05/23/16 A	08/01/16		09/20/16
57	91660070.1	Kumeyaay ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	03/02/16 A	07/25/16		09/21/16
58	93110070.1	Lewis MS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	05/19/16 A	08/02/16		09/21/16
59	91390070.1	Hardy ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/19/16 A	08/03/16		09/22/16
60	90770070.1	Curie ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/08/16 A	07/27/16		09/23/16
61	92300070.1	Rosa Parks ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/27/16 A	07/28/16		09/26/16
62	93190003.1	O'Farrell ES: Track and Field and Softball Field	MOD-IDIQ	\$1M - \$5M	04/01/14 A	Construction Documents	06/06/16	08/02/16	08/31/16	09/27/16
63	90650070.1	Clay ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	05/31/16 A	08/11/16		09/30/16
64	92290070.1	Paradise Hills ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	05/31/16 A	08/11/16		09/30/16
65	92370070.1	Perry ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	05/31/16 A	08/11/16		09/30/16
66	90330052.1	Boone ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A	Construction Documents				10/03/16
67	92010052.1	Hickman ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	12/07/15 A	Construction Documents				10/03/16
68	91880950.1	I-Middle @ MacDowell: WSM	MOD-DBB	> \$10M	04/10/15 A	DSA Approved	12/22/15 A	06/24/16 A	08/31/16	10/11/16
69	91750053.2	Lindbergh/Schweitzer ES: New ST Play Field	MOD-IDIQ	<\$200K	01/08/16 A	Construction Documents				10/11/16
70	0349A.3	Mira Mesa HS: Practice Field	MOD-IDIQ	\$200K - \$1M	10/18/10 A					10/11/16
71	0349A.2	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$5M - \$10M	10/18/10 A	DSA Review	02/23/16 A	07/15/16	09/06/16	10/11/16
72	03180030.1	S.D. Global Vision MS	MOD-DBB	\$1M - \$5M	04/04/14 A	DSA Review	12/29/15 A	07/07/16	09/01/16	10/11/16



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

Item	Project Name	Type	Estimate	Start	Phase	Design	DSA Start	DSA App.	Bid	NTP / BOE
73	92610053.1	Silver Gate ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A	Construction Documents				10/11/16
74	91230070.1	Bethune ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	05/05/16 A	08/23/16		10/13/16
75	92890001.1	Webster ES: Environmental Mitigation	EVRO-DBB	\$200K - \$1M						NTP 10/13/16
76	91110070.1	Foster ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Construction Documents	06/15/16	08/26/16		10/17/16
77	91970070.1	Marvin ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A		06/07/16	08/30/16		10/19/16
78	92430070.1	Rolando Park ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	05/09/16 A	08/25/16		10/24/16
79	90770051.1	Curie ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A	Construction Documents				10/25/16
80	91650051.1	Knox MS: Landscape Improvements	MOD-DBB	<\$200K		Construction Documents		09/01/16		10/25/16
81	92770051.1	Toler ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/20/15 A	Construction Documents				10/25/16
82	AQUACNTR.1	Various Sites Research JUA w/MCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	02/03/15	Project Assessment	02/24/16	07/21/16	09/12/16	10/25/16
83	91130070.1	Franklin ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	06/29/16	09/12/16		10/31/16
84	93520070.1	Morse HS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	06/09/16	09/15/16		11/03/16
85	90570070.1	Carver ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	07/06/16	09/16/16		11/04/16
86	92890070.1	Webster ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	07/12/16	09/22/16		11/10/16
87	90090051.1	Audubon ES: Turf Field	MOD-IDIQ	\$200K - \$1M	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A		11/17/16
88	90070070.1	Angier ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	07/20/16	09/30/16		11/21/16
89	93250071.1	Standley MS: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	<\$200K	04/27/16 A	Pre-Schematic Design	07/20/16	10/24/16		11/28/16
90	90950070.1	Euclid ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	08/01/16	10/12/16		12/05/16
91	93380070.1	Hoover HS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	08/01/16	10/12/16		12/05/16
92	S9003.1	Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	DSA Review	10/16/15 A	09/16/16	11/02/16	12/13/16
93	93120050.1	Mann MS: WSM Phase 1	MOD-DBB	> \$10M	03/14/14 A	Construction Documents	03/09/16 A	09/13/16	11/07/16	12/13/16
94	90030030.1	S.D. Global Vision ES @ Adams	MOD-DBB	> \$10M	04/04/14 A	Construction Documents	01/14/16 A	09/09/16	10/27/16	12/13/16
95	93590003.1	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	05/22/14 A	Construction Documents	02/19/16 A	08/12/16	11/01/16	12/13/16
96	93590050.1	Scripps Ranch HS: WSM	MOD-DBB	> \$10M	05/22/14 A	Construction Documents	02/19/16 A	08/10/16	11/01/16	12/13/16
97	91250075.1	Zamorano ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	09/14/16	Project Assessment	12/09/16	12/15/16		12/15/16
98	92740075.1	Tierrasanta ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	09/15/16	Project Assessment	12/08/16	12/21/16		12/22/16
99	91470070.1	Holmes ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	08/10/16	11/04/16		12/29/16

Capital Bonds - 2016 Total: \$294,884,769

### AWARDED

Capital Bond - 2017 Projects		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
100	91590071.1	Jones ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	03/30/16 A	Pre-Schematic Design	09/07/16	12/02/16	01/03/17	
101	91610071.1	Juarez ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	04/11/16 A	Pre-Schematic Design	08/31/16	12/05/16	01/03/17	
102	90050071.1	Muir @ Andersen: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	08/30/16	12/05/16	01/03/17	
103	93340070.1	Crawford HS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	09/01/16	11/15/16	01/06/17	
104	93120070.1	Mann MS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	09/01/16	11/15/16	01/06/17	
105	90310071.1	Birney ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/05/16 A	Pre-Schematic Design	09/14/16	12/09/16	01/12/17	
106	90080030.1	Audeo New Charter: (Site Acquisition)	MOD-DBB	\$1M - \$5M	10/29/14 A	Construction Documents			NTP 01/24/17	
107	93070056.1	CPMA @ Kroc MS: JT Use Field	JUF-DBB	\$1M - \$5M	03/09/15 A	Construction Documents	08/18/16	10/21/16	12/15/16	01/24/17
108	93490070.1	Mira Mesa HS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	08/30/16	12/08/16		01/30/17
109	91750071.1	Lindbergh/Schwitzer ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	10/19/16	01/20/17		02/20/17
110	91050071.1	Fletcher ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	09/19/16	12/14/16		02/21/17
111	90890071.1	Edison ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	09/26/16	12/21/16		02/22/17
112	90750051.1	Cubberley ES: Joint Use Field	JUF-DBB	\$200K - \$1M	03/09/15 A	Construction Documents	05/19/16 A	11/28/16	01/19/17	02/28/17
113	91210052.1	Gage ES: Joint-Use Field	JUF-DBB	<\$200K	01/08/16 A	Construction Documents	09/23/16	12/02/16	01/26/17	02/28/17
114	91730051.1	Linda Vista ES: Joint Use Field	MOD-DBB	\$200K - \$1M		Construction Documents	09/23/16	12/01/16	01/20/17	02/28/17
115	91240071.1	Garfield ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	<\$200K	05/26/16 A	Pre-Schematic Design	11/03/16	01/31/17		03/01/17
116	92470071.1	Ross ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	05/06/16 A	Pre-Schematic Design	10/31/16	02/01/17		03/02/17
117	93400071.1	Keamy HS: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	<\$200K	06/21/16	Project Assessment	12/07/16	03/02/17		03/03/17
118	91730071.1	Linda Vista ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	11/07/16	02/02/17		03/03/17
119	93620071.1	Twain Main: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	11/08/16	02/03/17		03/06/17
120	90550071.1	Carson ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	11/16/16	02/10/17		03/13/17
121	92910071.1	Wegeforth ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	11/15/16	02/15/17		03/16/17
122	91550071.1	Jefferson ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	11/23/16	02/20/17		03/20/17
123	90030030.2	S.D. Global Vision Middle - Leased Facility	MOD-DBB	<\$200K	06/01/16	Project Assessment	12/14/16	02/17/17	03/01/17	03/22/17
124	93340053.1	Crawford HS: Site Modernization Phase I	MOD-DBB	<\$200K	08/02/16	Project Assessment			02/23/17	03/28/17
125	93340005.1	Crawford HS: Tennis Courts & Softball Field	MOD-DBB	\$1M - \$5M	11/12/10 A	DSA Approved	10/29/15 A	03/29/16 A	02/08/17	03/28/17
126	93520052.1	Morse HS: Site Modernization Phase I	MOD-DBB	<\$200K		Schematic Design			02/23/17	03/28/17
127	90110071.1	Baker ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	10/27/16	01/30/17		03/29/17
128	92990071.1	Mt. Everest @ Wiggins: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	05/19/16 A	Pre-Schematic Design	12/01/16	03/02/17		03/30/17
129	92850071.1	Walker ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	<\$200K	05/27/16 A	Pre-Schematic Design	10/03/16	02/20/17		04/04/17
130	93290001.2	Wilson MS: Demo/Mass Grade Bldgs 100 - 400	NS-DBB	<\$200K			08/12/16	12/22/16	02/27/17	04/11/17
131	92030071.1	McKinley ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	11/10/16	02/14/17		04/12/17
132	90750071.1	Cubberley ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	05/06/16 A	Pre-Schematic Design	12/15/16	03/16/17		04/13/17
133	92610071.1	Silver Gate ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	12/23/16	03/21/17		04/18/17
134	93130071.1	Marston MS: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$5M - \$10M	05/06/16 A	Pre-Schematic Design	12/23/16	03/24/17		04/21/17
135	92870071.1	Washington ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$200K - \$1M	04/12/16 A	Pre-Schematic Design	12/01/16	03/02/17		04/28/17
136	93280071.1	Wangenheim ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	<\$200K	04/27/16 A	Pre-Schematic Design	11/04/16	03/02/17		05/08/17
137	92950071.1	Whitman ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/28/16 A	Pre-Schematic Design	11/15/16	03/27/17		05/09/17
138	93320071.1	Clairemont ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$5M - \$10M	04/15/16 A	Pre-Schematic Design	01/18/17	04/18/17		05/16/17
139	92670030.1	King Chavez Arts Athletics	MOD-DBB	> \$10M	06/01/16	Project Assessment	12/22/16	02/21/17	04/19/17	05/23/17



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

Props. S and Z ICOC  
Construction Subcommittee  
July 7, 2016, Exhibit 3.1

ID	Project Name	Type	Estimate	Architect	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
140	Perkins ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/15/16 A	Pre-Schematic Design	12/28/16	03/28/17	05/24/17	
141	Preuss	MOD-DBB	\$1M - \$5M	02/17/16 A	Pre-Schematic Design	12/19/16	04/09/18	03/23/17	05/24/17
142	Roosevelt MS: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	12/28/16	03/28/17		05/24/17
143	Challenger ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$5M - \$10M	04/01/16 A	Pre-Schematic Design	12/13/16	04/12/17		05/25/17
144	Bay Park ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	04/27/16 A	Pre-Schematic Design	02/01/17	05/02/17		05/31/17
145	Hawthorne ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	12/13/16	04/19/17		06/02/17
146	Rowan ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	01/12/17	04/11/17		06/08/17
147	Sunset View ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/15/16 A	Pre-Schematic Design	02/16/17	05/11/17		06/09/17
148	Correia MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13 A	Construction Documents	08/11/16	02/20/17	05/01/17	06/13/17
149	Sequoia ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	12/28/16	05/10/17		06/23/17
150	Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M	04/21/10 A	DSA Approved	06/07/12 A	09/30/14 A	05/18/17	06/27/17
151	Lafayette ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/05/16 A	Pre-Schematic Design	01/04/17	05/17/17		06/30/17
152	Sessions ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	12/28/16	05/17/17		06/30/17
153	Chavez ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	02/10/17	05/11/17		07/11/17
154	Field ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/05/16 A	Pre-Schematic Design	01/31/17	06/01/17		07/17/17
155	Pacific Beach ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/15/16 A	Pre-Schematic Design	02/09/17	06/23/17		08/08/17
156	La Jolla ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/05/16 A	Pre-Schematic Design	02/22/17	06/29/17		08/14/17
157	Kimbrough ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/15/16 A	Pre-Schematic Design	03/23/17	06/21/17		08/18/17
158	Brooklyn CDC: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	<\$200K	04/27/16 A	Pre-Schematic Design	03/14/17	06/26/17		08/23/17
159	Emerson/Bandini ES: Interim Housing	MOD-DBB	\$1M - \$5M	11/25/15 A	Pre-Schematic Design	11/01/16	05/26/17	07/19/17	09/12/17
160	Old Town Academy	MOD	<\$200K	09/02/16	Project Assessment	03/17/17	07/18/17	08/14/17	09/12/17
161	Taft MS: Joint Use Field	JUF-DBB	\$1M - \$5M	04/27/11 A		11/28/16	05/16/17	07/26/17	09/12/17
162	Wilson MS: Phase I Const. Bldgs. 100 - 400, 700	NS-DBB	<\$200K			06/17/16	05/31/17	08/03/17	09/12/17
163	Wilson MS: Phase II Const. Bldgs. 500/600	NS-DBB	<\$200K						NTP 09/18/17
164	Gompers MS Charter @ Gompers West: WSM Project	MOD-DBB	\$5M - \$10M	11/23/15 A	NTP Issued	01/06/17	06/26/17	08/16/17	09/26/17
165	DC-1 @ Ed Center: Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A	Pre-Schematic Design				NTP 10/11/17
166	Arroyo Paseo Charter High	MOD-DBB	<\$200K	09/19/16	Project Assessment	03/09/17	07/26/17	09/27/17	11/14/17
167	Emerson/Bandini ES: WSM	MOD-DBB	> \$10M	11/20/15 A	Pre-Schematic Design	01/25/17	07/28/17	09/19/17	11/14/17
168	High Tech High	MOD-DBB	<\$200K	12/01/16	Project Assessment	03/20/17	08/04/17	10/06/17	11/14/17
169	Student Services @ Jackson Annex	MOD-DBB	\$1M - \$5M	01/12/16 A	Pre-Schematic Design	03/27/17	08/11/17	10/12/17	11/14/17
170	CPMA @ Kroc MS: WSM Phase II	MOD-DBB	\$5M - \$10M	07/29/14 A	Pre-Schematic Design	04/10/17	08/25/17	11/03/17	12/12/17
171	Montgomery MS: HVAC/ADA	MOD-DBB	<\$200K	03/02/16	Project Assessment	01/17/17	08/07/17	10/25/17	12/12/17
172	Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	06/19/14 A	Pre-Schematic Design	03/31/17	09/12/17	11/07/17	12/12/17

Capital Bonds - 2017 Total: \$201,428,362

### AWARDED

Capital Bond - 2018 Projects									
ID	Project Name	Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
173	Hoover HS: New Theater- Classroom Building WSM Phase I	MOD-DBB	> \$10M	03/05/14 A	Construction Documents	01/03/17	07/10/17	11/21/17	01/09/18
174	San Diego Coop: Classroom Building	MOD-DBB	> \$10M		Schematic Design	02/27/17	10/06/17		01/09/18
175	Logan/Memorial ES: Interim Housing	MOD-DBB	<\$200K	11/24/14 A	Pre-Schematic Design	03/30/17	10/18/17	12/12/17	01/23/18
176	Logan/Memorial ES: WSM Phase I (TK-6 and 7-8)	MOD-DBB	> \$10M	11/24/14 A	Pre-Schematic Design	03/30/17	10/18/17	12/12/17	01/23/18
177	Logan/Memorial ES: WSM Phase II (9-12)	MOD-DBB	<\$200K	11/24/14 A	Pre-Schematic Design	03/30/17	10/18/17	12/12/17	01/23/18
178	Iftin Charter @ Jackson	MOD-DBB	> \$10M	03/25/16 A	Schematic Design	01/23/17	10/13/17	10/16/17	02/05/18
179	Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	02/07/14 A	Pre-Schematic Design	05/04/17	10/24/17	12/26/17	02/13/18
180	La Jolla HS: WSM Project	MOD-DBB	\$5M - \$10M	08/22/11 A	Pre-Schematic Design	04/12/17	10/31/17	01/08/18	02/27/18
181	La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	03/02/17	12/14/17	02/06/18	03/13/18
182	Museum School	MOD-DBB	\$5M - \$10M	12/13/16	Project Assessment	09/11/17	12/08/17	01/31/18	03/16/18
183	Henry HS: Practice Field	MOD-IDIQ	\$200K - \$1M	10/10/17	Project Assessment				03/27/18
184	Mission Bay HS: WSM	MOD-DBB	> \$10M	04/05/16	Project Assessment	06/14/17	12/20/17	02/08/18	03/27/18
185	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	DSA Approved	06/13/14 A	07/23/15 A	03/05/18	04/17/18
186	Balboa ES: WSM	MOD-DBB	\$5M - \$10M	10/22/15 A	Pre-Schematic Design	06/30/17	01/08/18	03/28/18	04/24/18
187	Mira Mesa HS: WSM	MOD-DBB	> \$10M	03/09/16 A	Pre-Schematic Design	05/04/17	10/25/17	03/13/18	04/24/18
188	Mann MS: WSM Phase 2	MOD-DBB	\$5M - \$10M	09/01/16	Project Assessment	07/13/17	02/05/18	03/28/18	05/08/18
189	Serra HS: New Classroom Building And Site Improvements	MOD-DBB	\$5M - \$10M	11/25/15 A	NTP Issued	08/09/17	02/01/18	03/30/18	05/08/18
190	High Tech High Intl	MOD-DBB	<\$200K	11/29/16	Project Assessment	11/09/17	02/13/18	04/04/18	05/15/18
191	Health Sciences High - Mid	MOD-DBB	> \$10M	03/16/17	Project Assessment	12/11/17	03/13/18	05/02/18	06/12/18
192	Health Sciences TI & FFE	MOD-DBB	<\$200K	03/16/17	Project Assessment	06/28/17	02/28/18	05/01/18	06/12/18
193	Urban Discovery Charter	MOD-DBB	<\$200K	01/19/17	Project Assessment	11/06/17	03/23/18	04/25/18	06/12/18
194	Innovations Academy	MOD-DBB	<\$200K	11/30/16	Project Assessment	11/30/17	04/18/18	05/21/18	06/26/18
195	Crawford HS: WSM Phase III	NS-DBB	> \$10M	08/05/14 A	Pre-Schematic Design	04/07/17	11/08/17	09/22/20	07/03/18
196	San Diego HS: WSM	MOD-DBB	> \$10M		Pre-Schematic Design	06/30/17	12/20/17	05/29/18	07/10/18
197	Tubman Village	MOD-DBB	<\$200K	09/16/16	Project Assessment	01/12/18	04/11/18	05/31/18	07/10/18
198	Albert Einstein Academies @ Brooklyn	MOD-DBB	<\$200K	08/09/16	Project Assessment	12/26/17	05/14/18	07/12/18	08/08/18
199	Darnall Charter	MOD-DBB	<\$200K	08/26/15 A	Pre-Schematic Design	10/16/17	05/04/18	07/06/18	08/14/18
200	Kearny HS: WSM	MOD-DBB	> \$10M	08/01/16	Project Assessment	10/18/17	05/08/18	06/26/18	08/14/18
201	Point Loma HS: WSM	MOD-DBB	> \$10M	07/07/14 A	Pre-Schematic Design	10/02/17	04/25/18	07/25/18	09/11/18
202	Standley MS / Spreckels ES: Joint Use	JUF-DBB	<\$200K	11/08/16	Project Assessment	09/26/17	04/19/18	07/10/18	09/11/18
203	Encanto ES: Joint Use Field	JUF-DBB	\$200K - \$1M	05/24/16	Project Assessment	04/25/17	11/14/17	08/27/18	10/09/18
204	Horton ES: Joint Use Field	JUF-DBB	\$1M - \$5M	01/06/16 A	Design Development	12/20/16	07/13/17	08/27/18	10/09/18
205	Crawford HS: Site Modernization Phase II	NS-DBB	> \$10M	12/05/11 A	Pre-Schematic Design	12/15/17	07/23/18	09/12/18	10/23/18

Capital Bonds - 2018 Total: \$307,086,279



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

		AWARDED								
Capital Bond - 2019 Projects		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
206	93460050.1	Madison HS: WSM	MOD-DBB	> \$10M	07/27/17	Project Assessment	02/01/18	10/11/18	12/05/18	01/22/19
207	93650030.1	Keiler Leadership Academy	MOD-DBB	<\$200K	11/15/17	Project Assessment	08/06/18	11/20/18	01/08/19	02/26/19
208	90690003.1	Central ES: Major Site Rebuild Project	NS-DBB	> \$10M	01/15/14 A	Schematic Design	11/16/17	10/30/18	07/16/19	07/23/19
209	S9169.1	La Jolla ES: WSM Project	MOD-	\$1M - \$5M	09/28/17	Project Assessment	10/17/18	05/10/19	06/19/19	08/13/19
210	90190031.1	San Diego Coop: Multi-Purpose Bldg	MOD-DBB	<\$200K		Pre-Schematic Design	10/08/18	05/17/19		NTP 08/27/19
211	93270050.1	De Portola MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/10/19	10/22/19
212	S0195.2	Marshall ES: WSM Project	MOD-	\$1M - \$5M	08/18/16	Project Assessment	07/21/17	04/20/18	09/06/19	10/22/19
213	93170050.1	Muirlands MS: WSM	MOD-DBB	> \$10M	09/21/11 A	Project Assessment	08/23/18	04/17/19	09/13/19	10/22/19
214	92690050.1	Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/03/19	10/22/19
215	90110050.1	Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	08/03/17	Project Assessment	07/12/18	01/10/19	09/20/19	11/12/19
216	90950050.1	Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	09/20/19	11/12/19
217	93670050.1	Farb MS: WSM	MOD-DBB	> \$10M	03/20/17	Project Assessment	03/19/18	10/05/18	10/01/19	11/12/19
218	91030050.1	Field ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	10/15/19	12/10/19
219	92100050.1	Miramar Ranch ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	Pre-Schematic Design	07/12/18	12/11/18	10/28/19	12/10/19
<b>Capital Bonds - 2019 Total:</b>				<b>\$120,852,643</b>						