



PPO Project Management Report Contract Awards

	Capital Bond - 2016 Projects	Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BC Award
1 25030.1	Carver ES: Walkway Beam Replacement	IDIQ	\$6,445	1411	THUSC	DON Otan	LCttoi	Opening	01/15/16 A
2 23461.1	Montgomery MS: Slope Stabilization	IDIQ	\$108,688	12/18/14 A					02/18/16
3 <mark>25113.1</mark>	Lindbergh/Schweitzr ES: Replace Early Care Play Equipment		\$23,547	12/10/14 A					03/01/16
4 25411.1	Morse HS: Flooded Gym Floor Replacement	IDIQ							03/07/16
		IDIQ	\$71,125						
5 25112.1	Whitman ES: Replace Kindergarten Play Equipment	IDIQ	\$23,547						03/15/16
6 25409.1	Lee ES: Beam Replacement	IDIQ	\$23,375			40/00/45 4			03/18/16
7 14580.1	DePortola MS: Roof & HVAC Replacement	MRR	\$3,068,566		DSA Approved	10/22/15 A	01/25/16 A	02/18/16 A	03/22/16
8 14586.1	Miramar Ranch ES: Roof & HVAC Replacement	MRR	\$2,559,000		DSA Approved	10/22/15 A	01/22/16 A	02/19/16 A	03/22/16
9 22525.1	Valencia Park ES: Irrigation and Landscape	MRR	\$358,000	09/14/15 A					03/22/16
0 25157.1	Serra HS: Roof Repplacement	IDIQ	\$153,640						03/28/16
1 25002.1	Clark MS: MRR Roof Replacement	IDIQ	\$117,130						04/01/16
2 <mark>93460053.1</mark>	Madison HS: Replace Carpet	IDIQ	\$32,808						04/11/16
3 23690.1	Freese ES: Replace Main Switchgear	MRR	\$77,500	02/20/15 A					5/10/2016
4 <mark>16324.1</mark>	Mission Bay HS: Exterior Paint	MRR	\$230,120	02/01/16 A				4/14/16 A	05/24/16
5 16320.1	Crawford HS: Exterior Paint	RR	\$300,000					4/14/16 A	5/24/16
6 <mark>15739.1</mark>	Curie ES: Asphalt Repair and Resurface	IDIQ	<\$200K	12/17/14 A					06/13/16
7 24873.1	San Diego HS: Tennis Courts	MOD-	<\$200K	03/31/16				05/09/16	06/13/1
8 24568.1	Golden Hill ES: Replace Chiller Compressor	MRR	<\$200K	05/03/16				06/10/16	06/17/1
9 23608.1	Miller ES: Matting Replacement	MRR	<\$200K	05/04/16				06/13/16	06/20/1
0 25120.1	Carver ES: Covered Walkway Beam Replacement	MRR	<\$200K	03/31/16				05/09/16	07/01/1
1 17888.1	Spreckles ES: Replace Main Feeders	MRR	<\$200K	05/03/16				06/10/16	07/01/1
2 18158.1	Johnson ES: Asphalt Replacement MRR	IDIQ	<\$200K	00/00/10				00/10/10	07/29/1
	Curie ES: Playground Matting Replacement								
3 22015.1		IDIQ	<\$200K	07/04/40				00/00/40	08/01/1
4 25629.1	La Jolla HS: Drainage on Landing	MRR	<\$200K	07/01/16				08/09/16	08/16/1
5 15704.1	Emerson ES: Asphalt Replacement MRR	IDIQ	<\$200K	12/17/14 A					10/03/1
6 18691.1	Challenger MS: Capital Improvement Concrete	MRR	\$200K - \$1M	10/03/14 A				10/19/16	10/20/1
7 15725.1	Tierrasanta ES: Asphalt Replacement MRR	IDIQ	<\$200K						10/28/1
8 <mark>12176.1</mark>	Euclid ES: HVAC System Controls	MRR	<\$200K	09/29/16					11/01/1
9 <mark>18697.1</mark>	Ericson ES: Capital Improvement Concrete	MRR	<\$200K	10/03/14 A				11/30/16	12/01/1
10000 4	10.1 50.0 5.11								
0 <mark>18698.1</mark>	Hickman ES: Capital Improvement Concrete	MRR	<\$200K	04/11/16				11/30/16	12/01/1
1 93070055.1	CPMA: Re-Roof & HVAC. Bldgs 500-900	MRR MRR	<\$200K \$1M - \$5M	04/11/16 07/31/14 A		05/31/16	09/09/16	11/30/16 11/04/16	12/01/16
						05/31/16 07/26/16	09/09/16 09/06/16		
1 93070055.1	CPMA: Re-Roof & HVAC. Bldgs 500-900 Morse HS: Locker Replacement	MRR MRR	\$1M - \$5M	07/31/14 A 05/11/16 Architect	Design Phase	07/26/16	09/06/16 DSA App.	11/04/16 Bid	12/13/10 12/13/10 NTP / Bo
1 93070055.1 2 <mark>12647.1</mark>	CPMA: Re-Roof & HVAC. Bldgs 500-900 Morse HS: Locker Replacement Capital Bond - 2017 Projects	MRR MRR Type	\$1M - \$5M <\$200K AWARDED BID Estimate	07/31/14 A 05/11/16	Design Phase		09/06/16	11/04/16	12/13/1 12/13/1 NTP / B Award
1 93070055.1 2 12647.1 3 15710.1	CPMA: Re-Roof & HVAC. Bldgs 500-900 Morse HS: Locker Replacement Capital Bond - 2017 Projects Knox ES: Asphalt Replacement	MRR MRR Type	\$1M - \$5M <\$200K AWARDED BID Estimate <\$200K	07/31/14 A 05/11/16 Architect		07/26/16	09/06/16 DSA App.	11/04/16 Bid	12/13/10 12/13/10 NTP / Bo Award 01/02/11
1 93070055.1 2 12647.1 3 15710.1 4 15571.1	CPMA: Re-Roof & HVAC. Bldgs 500-900 Morse HS: Locker Replacement Capital Bond - 2017 Projects Knox ES: Asphalt Replacement CPMA: Asphalt Replacement MRR	MRR MRR Type IDIQ IDIQ	\$1M - \$5M <\$200K AWARDED BID Estimate <\$200K <\$200K	07/31/14 A 05/11/16 Architect		07/26/16	09/06/16 DSA App.	11/04/16 Bid	12/13/1 12/13/1 NTP / B Award 01/02/1 01/25/1
1 93070055.1 2 12647.1 3 15710.1 4 15571.1 5 15567.1	CPMA: Re-Roof & HVAC. Bldgs 500-900 Morse HS: Locker Replacement Capital Bond - 2017 Projects Knox ES: Asphalt Replacement CPMA: Asphalt Replacement MRR Kearny HS: Asphalt Replacement MRR	MRR MRR Type IDIQ IDIQ IDIQ	\$1M - \$5M <\$200K AWARDED BID Estimate <\$200K <\$200K <\$200K	07/31/14 A 05/11/16 Architect NTP		07/26/16	09/06/16 DSA App.	Bid Opening	12/13/1 12/13/1 NTP / B Award 01/02/1 01/25/1 04/14/1
1 93070055.1 2 12647.1 3 15710.1 4 15571.1 5 15567.1 6 92630001.1	CPMA: Re-Roof & HVAC. Bldgs 500-900 Morse HS: Locker Replacement Capital Bond - 2017 Projects Knox ES: Asphalt Replacement CPMA: Asphalt Replacement MRR Kearny HS: Asphalt Replacement MRR Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion	MRR MRR Type IDIQ IDIQ IDIQ MRR	\$1M - \$5M	07/31/14 A 05/11/16 Architect NTP		07/26/16	09/06/16 DSA App.	Bid Opening	12/13/1 12/13/1 NTP / B Award 01/02/1 01/25/1 04/14/1
1 93070055.1 2 12647.1 3 15710.1 4 15571.1 5 15567.1 6 92630001.1 7 17787.1	CPMA: Re-Roof & HVAC. Bldgs 500-900 Morse HS: Locker Replacement Capital Bond - 2017 Projects Knox ES: Asphalt Replacement CPMA: Asphalt Replacement MRR Kearny HS: Asphalt Replacement MRR Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion University HS: Rain Gutter Replacement	MRR MRR Type IDIQ IDIQ IDIQ	\$1M - \$5M	07/31/14 A 05/11/16 Architect NTP		07/26/16	09/06/16 DSA App.	Bid Opening	12/13/1 12/13/1 NTP / B Award 01/02/1 01/25/1 04/14/1 05/10/1
1 93070055.1 2 12647.1 3 15710.1 4 15571.1 5 15567.1 6 92630001.1	CPMA: Re-Roof & HVAC. Bldgs 500-900 Morse HS: Locker Replacement Capital Bond - 2017 Projects Knox ES: Asphalt Replacement CPMA: Asphalt Replacement MRR Kearny HS: Asphalt Replacement MRR Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion University HS: Rain Gutter Replacement Mira Mesa HS: Capital Improvement Concrete	MRR MRR Type IDIQ IDIQ IDIQ MRR	\$1M - \$5M	07/31/14 A 05/11/16 Architect NTP		07/26/16	09/06/16 DSA App.	Bid Opening	12/13/1 12/13/1 NTP / B Award 01/02/1 01/25/1 04/14/1 05/10/1
1 93070055.1 2 12647.1 3 15710.1 4 15571.1 5 15567.1 6 92630001.1 7 17787.1	CPMA: Re-Roof & HVAC. Bldgs 500-900 Morse HS: Locker Replacement Capital Bond - 2017 Projects Knox ES: Asphalt Replacement CPMA: Asphalt Replacement MRR Kearny HS: Asphalt Replacement MRR Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion University HS: Rain Gutter Replacement	MRR MRR Type IDIQ IDIQ IDIQ IDIQ MRR MRR	\$1M - \$5M	07/31/14 A 05/11/16 Architect NTP		07/26/16	09/06/16 DSA App.	Bid Opening	12/13/1 12/13/1 NTP / B Award 01/02/1 01/25/1 04/14/1 05/10/1 08/01/1
1 93070055.1 2 12647.1 3 15710.1 4 15571.1 5 15567.1 6 92630001.1 7 17787.1 8 18692.1	CPMA: Re-Roof & HVAC. Bldgs 500-900 Morse HS: Locker Replacement Capital Bond - 2017 Projects Knox ES: Asphalt Replacement CPMA: Asphalt Replacement MRR Kearny HS: Asphalt Replacement MRR Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion University HS: Rain Gutter Replacement Mira Mesa HS: Capital Improvement Concrete Edison ES: Roof & HVAC Replacement	Type IDIQ IDIQ IDIQ MRR MRR MRR MRR MRR	\$1M - \$5M	07/31/14 A 05/11/16 Architect NTP 06/10/13 A 05/04/16	Phase	07/26/16 DSA Start 05/02/17	09/06/16 DSA App. Letter 08/09/17 DSA App.	11/04/16 Bid Opening 03/01/17 05/03/17 10/12/17	12/13/11 12/13/11 12/13/11 12/13/11 12/13/11 10/12/11 10/12/11 10/11/11 10/11/11 11/14/11
1 93070055.1 2 12647.1 3 15710.1 4 15571.1 5 15567.1 6 92630001.1 7 17787.1 8 18692.1 9 14582.1	CPMA: Re-Roof & HVAC. Bldgs 500-900 Morse HS: Locker Replacement Capital Bond - 2017 Projects Knox ES: Asphalt Replacement CPMA: Asphalt Replacement MRR Kearny HS: Asphalt Replacement MRR Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion University HS: Rain Gutter Replacement Mira Mesa HS: Capital Improvement Concrete Edison ES: Roof & HVAC Replacement Capital Bond - 2018 Projects	Type IDIQ IDIQ IDIQ MRR MRR MRR MRR MRR Type	\$1M - \$5M <\$200K AWARDED BID Estimate <\$200K <\$200K <\$200K <\$200K <\$200K <\$200K <\$200K AWARDED BID BID Estimate	07/31/14 A 05/11/16 Architect NTP 06/10/13 A 05/04/16 Architect NTP	Phase	07/26/16 DSA Start	09/06/16 DSA App. Letter 08/09/17	11/04/16 Bid Opening 03/01/17 05/03/17 10/12/17 Bid Opening	12/13/11 12/13/11 12/13/11 12/13/11 12/13/11 10/12/1 10/12/1 10/14/1 10/10/1 11/14/1 NTP / Bo
1 93070055.1 2 12647.1 3 15710.1 4 15571.1 5 15567.1 6 92630001.1 7 17787.1 8 18692.1	CPMA: Re-Roof & HVAC. Bldgs 500-900 Morse HS: Locker Replacement Capital Bond - 2017 Projects Knox ES: Asphalt Replacement CPMA: Asphalt Replacement MRR Kearny HS: Asphalt Replacement MRR Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion University HS: Rain Gutter Replacement Mira Mesa HS: Capital Improvement Concrete Edison ES: Roof & HVAC Replacement Capital Bond - 2018 Projects Pacific Beach MS: AC Replacement	Type IDIQ IDIQ IDIQ MRR MRR MRR MRR MRR	\$1M - \$5M	07/31/14 A 05/11/16 Architect NTP 06/10/13 A 05/04/16	Phase	07/26/16 DSA Start 05/02/17	09/06/16 DSA App. Letter 08/09/17 DSA App.	11/04/16 Bid Opening 03/01/17 05/03/17 10/12/17	12/13/1 12/13/1 NTP / B Award 01/02/1 04/14/1 05/10/1 08/01/1 11/14/1
1 93070055.1 2 12647.1 3 15710.1 4 15571.1 5 15567.1 6 92630001.1 7 17787.1 8 18692.1 9 14582.1	CPMA: Re-Roof & HVAC. Bldgs 500-900 Morse HS: Locker Replacement Capital Bond - 2017 Projects Knox ES: Asphalt Replacement CPMA: Asphalt Replacement MRR Kearny HS: Asphalt Replacement MRR Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion University HS: Rain Gutter Replacement Mira Mesa HS: Capital Improvement Concrete Edison ES: Roof & HVAC Replacement Capital Bond - 2018 Projects	Type IDIQ IDIQ IDIQ MRR MRR MRR MRR MRR Type	\$1M - \$5M <\$200K AWARDED BID Estimate <\$200K <\$200K <\$200K <\$200K <\$200K <\$200K <\$200K AWARDED BID BID Estimate	07/31/14 A 05/11/16 Architect NTP 06/10/13 A 05/04/16 Architect NTP	Phase	07/26/16 DSA Start 05/02/17	09/06/16 DSA App. Letter 08/09/17 DSA App.	11/04/16 Bid Opening 03/01/17 05/03/17 10/12/17 Bid Opening	12/13/1 12/13/1 12/13/1 NTP / B Award 01/02/1 04/14/1 05/10/1 08/01/1 11/14/1 NTP / B Award
3 15710.1 4 15571.1 5 15567.1 6 92630001.1 7 17787.1 3 14582.1 0 18713.1 1 20885.1	CPMA: Re-Roof & HVAC. Bldgs 500-900 Morse HS: Locker Replacement Capital Bond - 2017 Projects Knox ES: Asphalt Replacement CPMA: Asphalt Replacement MRR Kearny HS: Asphalt Replacement MRR Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion University HS: Rain Gutter Replacement Mira Mesa HS: Capital Improvement Concrete Edison ES: Roof & HVAC Replacement Capital Bond - 2018 Projects Pacific Beach MS: AC Replacement	Type IDIQ IDIQ IDIQ MRR MRR MRR MRR Type	\$1M - \$5M	07/31/14 A 05/11/16 Architect NTP 06/10/13 A 05/04/16 Architect NTP 05/10/17	Phase	07/26/16 DSA Start 05/02/17	09/06/16 DSA App. Letter 08/09/17 DSA App.	11/04/16 Bid Opening 03/01/17 05/03/17 10/12/17 Bid Opening 07/13/17	12/13/1 12/13/1 NTP / B Awarr 01/02/1 04/14/1 05/10/1 08/01/1 11/14/1 NTP / B Awarr 01/01/1 02/01/1
1 93070055.1 2 12647.1 2 12647.1 3 15710.1 4 15571.1 5 15567.1 6 92630001.1 7 17787.1 8 18692.1 9 14582.1	CPMA: Re-Roof & HVAC. Bldgs 500-900 Morse HS: Locker Replacement Capital Bond - 2017 Projects Knox ES: Asphalt Replacement CPMA: Asphalt Replacement MRR Kearny HS: Asphalt Replacement MRR Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion University HS: Rain Gutter Replacement Mira Mesa HS: Capital Improvement Concrete Edison ES: Roof & HVAC Replacement Capital Bond - 2018 Projects Pacific Beach MS: AC Replacement Mission Bay HS: Domestic Water RR	Type IDIQ IDIQ IDIQ MRR MRR MRR Type MRR MRR MRR	\$1M - \$5M	07/31/14 A 05/11/16 Architect NTP 06/10/13 A 05/04/16 Architect NTP 05/10/17	Phase	07/26/16 DSA Start 05/02/17 DSA Start	09/06/16 DSA App. Letter 08/09/17 DSA App. Letter	11/04/16 Bid Opening 03/01/17 05/03/17 10/12/17 Bid Opening 07/13/17	12/13/1 12/13/1 NTP / B Awarr 01/02/1 04/14/1 05/10/1 11/14/1 NTP / B Awarr 01/01/1
3 15710.1 4 15571.1 5 15567.1 6 92630001.1 7 17787.1 3 14582.1 0 18713.1 1 20885.1 2 23301.1	CPMA: Re-Roof & HVAC. Bldgs 500-900 Morse HS: Locker Replacement Capital Bond - 2017 Projects Knox ES: Asphalt Replacement CPMA: Asphalt Replacement MRR Kearny HS: Asphalt Replacement MRR Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion University HS: Rain Gutter Replacement Mira Mesa HS: Capital Improvement Concrete Edison ES: Roof & HVAC Replacement Capital Bond - 2018 Projects Pacific Beach MS: AC Replacement Mission Bay HS: Domestic Water RR Carson ES: Parking Lot Drainage Mitigation Standley MS: Air Conditioning Replacement	Type IDIQ IDIQ IDIQ IDIQ MRR MRR MRR MRR MRR MRR MRR MRR MRR MR	\$1M - \$5M	07/31/14 A 05/11/16 Architect NTP 06/10/13 A 05/04/16 Architect NTP 05/10/17 03/31/16 Architect	Design Phase	05/02/17 DSA Start 05/02/17 DSA Start	09/06/16 DSA App. Letter 08/09/17 DSA App. Letter 07/02/18	Bid Opening 03/01/17 05/03/17 10/12/17 Bid Opening 07/13/17 05/09/16	12/13/1 12/13/1 12/13/1 12/13/1 NTP / B Award 01/02/1 04/14/1 05/10/1 11/14/1 NTP / B Award 01/01/1 02/01/1 NTP 07/1 12/12/1
1 93070055.1 2 12647.1 2 12647.1 3 15710.1 4 15571.1 5 15567.1 6 92630001.1 7 17787.1 3 18692.1 9 14582.1 0 18713.1 1 20885.1 2 23301.1	CPMA: Re-Roof & HVAC. Bldgs 500-900 Morse HS: Locker Replacement Capital Bond - 2017 Projects Knox ES: Asphalt Replacement CPMA: Asphalt Replacement MRR Kearny HS: Asphalt Replacement MRR Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion University HS: Rain Gutter Replacement Mira Mesa HS: Capital Improvement Concrete Edison ES: Roof & HVAC Replacement Capital Bond - 2018 Projects Pacific Beach MS: AC Replacement Mission Bay HS: Domestic Water RR Carson ES: Parking Lot Drainage Mitigation	Type IDIQ IDIQ IDIQ IDIQ MRR MRR MRR Type MRR MRR	\$1M - \$5M	07/31/14 A 05/11/16 Architect NTP 06/10/13 A 05/04/16 Architect NTP 05/10/17 03/31/16	Phase Design Phase	07/26/16 DSA Start 05/02/17 DSA Start	09/06/16 DSA App. Letter 08/09/17 DSA App. Letter	Bid Opening 03/01/17 05/03/17 10/12/17 Bid Opening 07/13/17 05/09/16	12/13/1 12/13/1 NTP / B Aware 01/02/1 04/14/1 05/10/1 11/14/1 NTP / B Aware 01/01/1 02/01/1 NTP 07/1





PPO Project Management Report Contract Awards

46 19280.1

Toler ES: Roof Replacement

\$1M - \$5M

05/18/18 02/07/19

03/12/19