



< \$200K
\$200K - \$1M
\$1M - \$5M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
Capital Bond - 2016 Projects										
1	93570004.1	Serra HS: Science Bldg HVAC	HVAC-DBB	\$405,884	02/17/15 A	DSA Approved	07/27/15 A	09/23/15 A	12/04/15 A	01/12/16 A
2	93340051.1	Crawford HS: Relo Move	DEMO-IDIQ	\$86,090						01/21/16 A
3	91750054.1	Lindbergh ES: Install portable toilet building	DEMO-IDIQ	\$23,852						02/25/16 A
4	91350051.1	Hamilton ES: Turf Field	MOD-IDIQ	\$521,822	10/30/15 A					03/17/16 A
5	93320053.1	Clairemont HS: 2.0	MOD-DBB	\$2,424,300	05/04/15 A				02/25/16 A	03/22/16 A
6	14580.1	DePortola MS: Roof & HVAC Replacement	BSRR-DBB	\$3,065,191		DSA Approved	10/22/15 A	01/25/16 A	02/18/16 A	03/22/16 A
7	14586.1	Miramar Ranch ES: Roof & HVAC Replacement Phase I & II (Spring / Summer 2016)	BSRR-DBB	\$2,559,000		DSA Approved	10/22/15 A	01/22/16 A	02/19/16 A	03/22/16 A
8	93020051.1	Bell MS: New ST Field and New ST Softball Field	MOD-IDIQ	\$1,789,008	06/09/14 A					04/08/16 A
9	92030052.1	McKinley ES: Joint Use Field	JUF-DBB	\$2,108,722	02/17/15 A	DSA Approved	06/29/15 A	12/22/15 A	03/03/16 A	04/12/16 A
10	93200052.2	Pacific Beach MS: Joint Use, ADA Upgrades & Site Improv.	MOD-DBB	\$2,817,115	04/28/15 A	DSA Approved	08/07/15 A	12/15/15 A	03/04/16 A	04/12/16 A
11	93420004.2	La Jolla HS: Track and Field Project	MOD-IDIQ	\$1,751,030	08/23/11 A	DSA Approved	01/31/14 A	11/05/14 A		04/14/16 A
12	FS006.1	Clark MS: WSM Project	MOD-DBB	\$10,809,440	01/08/07 A	DSA Approved	08/05/14 A	07/08/15 A	03/23/16 A	04/26/16 A
13	91880054.1	I-Middle @ MacDowell: Electrical Site Upgrades and Interim Housing	MOD-	\$1,965,600	08/14/15 A	DSA Approved	09/09/15 A	01/26/16 A	03/29/16 A	05/10/16 A
14	93550002.1	University City HS: Fabrication & Design CTE	CTE-DBB	\$1,644,010	01/23/15 A	DSA Approved	10/22/15 A	02/25/16 A	04/08/16 A	05/10/16 A
15	90950052.1	Euclid ES: New Synthetic Turf Field	MOD-IDIQ	\$247,846	10/30/15 A					05/23/16 A
16	93400001.1	Kearny HS: CTA-Design & Construction Lab	CTE-DBB	\$2,679,600	02/05/15 A	DSA Approved	11/05/15 A	03/01/16 A	06/28/16 A	05/24/16 A
17	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$7,645,100	03/26/14 A	DSA Approved	07/20/15 A	01/22/16 A	04/21/16 A	05/24/16 A
18	93570070.1	Serra HS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$268,853	05/05/15 A	DSA Approved	01/20/16 A	04/20/16 A		05/26/16 A
19	90110052.1	Baker ES: New Synthetic Turf Field	MOD-IDIQ	\$575,340	10/30/15 A					05/31/16 A
20	91360050.1	Hancock ES: WSM	MOD-IDIQ	\$20,598,000	07/21/11 A	DSA Approved	05/01/15 A	12/29/15 A	03/11/16 A	06/14/16 A
21	S0181.1	Longfellow ES: WSM	MOD-DBB	\$19,385,000	10/07/11 A	DSA Approved	08/05/15 A	03/14/16 A	04/28/16 A	06/14/16 A
22	92060050.1	Miller ES: WSM	MOD-IDIQ	\$18,862,458	07/21/11 A	DSA Approved	05/01/15 A	12/02/15 A	03/09/16 A	06/14/16 A
23	90030031.1	S.D. Global Vision ES Temporary Classroom	MOD-DBB	\$754,499	01/05/16 A	DSA Approved	03/24/16 A	04/12/16 A	05/13/16 A	06/14/16 A
24	93360003.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$1,639,120	01/13/14 A	DSA Approved	09/25/15 A	03/16/16 A	05/26/16 A	06/28/16 A
25	93360050.1	Henry HS: WSM Phase II	MOD-DBB	\$21,853,830	11/01/13 A	DSA Approved	09/18/15 A	03/24/16 A	05/26/16 A	06/28/16 A
26	92610052.1	Silver Gate ES: Ramps & Accessibility Improvements	MOD-DBB	\$519,000		DSA Approved	12/07/15 A	03/01/16 A	05/26/16 A	07/12/16 A
27	91340070.1	Hage ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$720,449	05/05/15 A	DSA Approved	02/05/16 A	06/03/16 A		07/25/16 A
28	90860070.1	Dingeman ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$801,122	05/05/15 A	DSA Approved	02/05/16 A	06/03/16 A		07/25/16 A
29	91530070.1	Jackson Transitional: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	<\$200K	05/05/15 A	DSA Approved	02/10/16 A	06/03/16 A		08/02/16 A
30	93200052.1	Pacific Beach MS: Turf Field	MOD-IDIQ	\$811,543	04/16/15 A					08/03/16 A
31	91700070.1	Language Academy: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	04/20/16 A	06/14/16 A		08/03/16 A
32	92930070.1	Benchley Weinberger ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	02/04/16 A	06/03/16 A		08/08/16 A
33	93340003.2	Crawford HS: Track and Field Project	MOD-IDIQ	\$2,064,433	05/07/13 A					08/15/16 A
34	93080075.1	E.B. Scripps ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	06/29/16	Project Assessment	08/04/16	08/12/16		08/16/16 A
35	93540051.1	Point Loma HS: Athletic Infrastructure Relocation	MOD-IDIQ	\$540,933						08/23/16 A
36	92830070.1	Valencia Park ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	02/26/16 A	07/01/16 A		08/23/16 A
37	93490075.1	Mira Mesa HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M	06/29/16	Project Assessment	08/15/16	08/24/16		08/24/16 A
38	93570075.1	Serra HS: Solar Photovoltaic	ENER-DB	\$5M - \$10M	06/29/16	Project Assessment	08/15/16	08/24/16		08/24/16 A
39	91150070.1	Freese ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	03/01/16 A	07/07/16		08/25/16 A
40	91190070.1	Fulton ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	02/03/16 A	07/07/16		08/25/16 A
41	91710070.1	Pacific View Leadership ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	02/11/16 A	07/07/16		08/25/16 A
42	92180070.1	Nye ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	02/25/16 A	07/13/16		08/31/16 A
43	92610053.1	Silver Gate ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A	Construction Documents				09/01/16 A
44	91210070.1	Gage ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	03/30/16 A	07/14/16		09/01/16 A
45	91430070.1	Hearst ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/13/16 A	07/22/16		09/12/16 A
46	93520075.1	Morse HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M		Pre-Schematic Design	09/07/16	09/13/16		09/13/16 A
47	92180075.1	Nye ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M		Pre-Schematic Design	09/07/16	09/13/16		09/13/16 A
48	93210051.1	Pershing MS: New Synthetic Turf	MOD-IDIQ	\$1,443,542	07/22/16	Project Assessment				09/13/16 A
49	93540005.2	Point Loma HS: Lighting & PA System Project	MOD-DBB	\$1M - \$5M	05/07/13 A	DSA Approved	12/02/15 A	03/30/16 A	08/04/16	09/13/16 A
50	91250070.1	Zamorano ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	05/09/16 A	07/25/16		09/13/16 A
51	92230070.1	Oak Park ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	03/30/16 A	07/27/16		09/16/16 A
52	92350075.1	Penn ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	06/15/16	Project Assessment	09/13/16	09/19/16		09/19/16 A
53	90330070.1	Boone ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	05/23/16 A	08/01/16		09/20/16 A
54	93410070.1	Millennial Tech MS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	03/30/16 A	08/01/16		09/20/16 A
55	93680070.1	San Diego SCPA: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	05/23/16 A	08/01/16		09/20/16 A
56	91660070.1	Kumeyay ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	03/02/16 A	07/25/16		09/21/16 A
57	93110070.1	Lewis MS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	05/19/16 A	08/03/16		09/22/16 A
58	90770070.1	Curie ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/08/16 A	07/27/16		09/23/16 A
59	91390070.1	Hardy ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/19/16 A	08/04/16		09/23/16 A
60	92300070.1	Rosa Parks ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/27/16 A	07/28/16		09/26/16 A
61	91950070.1	Marshall ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	03/30/16 A	08/02/16		09/28/16 A
62	90650070.1	Clay ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	05/31/16 A	08/11/16		09/30/16 A
63	90330052.1	Boone ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A	Construction Documents				10/03/16 A
64	92010052.1	Hickman ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	12/07/15 A	Construction Documents				10/03/16 A
65	91230070.1	Bethune ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	05/05/16 A	08/16/16		10/05/16 A
66	91230051.1	Bethune ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A	Construction Documents				10/10/16 A
67	92530051.1	Sequoia ES: New ST Play Field	MOD-IDIQ	\$1M - \$5M	11/30/15 A	Construction Documents				10/10/16 A
68	93670052.1	Farb MS: ADA Ramp / Door access	MOD-DBB	<\$200K		DSA Approved	05/01/15 A	06/01/15 A	08/29/16	10/11/16 A
69	91880050.1	I-Middle @ MacDowell: WSM	MOD-DBB	> \$10M	04/10/15 A	DSA Approved	12/22/15 A	06/21/16 A	08/31/16	10/11/16 A



< \$200K
\$200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Project ID	Project Name	Type	Amount	Start	Phase	DSA Review	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
70	91750053.2	Lindbergh/Schweitzer ES: New ST Play Field	MOD-IDIQ	<\$200K	01/08/16 A	Construction Documents				10/11/16
71	0349A.3	Mira Mesa HS: Practice Field	MOD-IDIQ	\$200K - \$1M	10/18/10 A					10/11/16
72	0349A.2	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$5M - \$10M	10/18/10 A	DSA Review	02/23/16 A	07/15/16	09/06/16	10/11/16
73	91490070.1	Horton ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/26/16 A	08/24/16		10/13/16
74	92890001.1	Webster ES: Environmental Mitigation	EVIRO-DBB	\$200K - \$1M						10/13/16
75	91570070.1	Johnson ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/26/16 A	08/25/16		10/14/16
76	90850052.1	Dewey ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A	Construction Documents				10/17/16
77	92430070.1	Rolando Park ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	05/09/16 A	08/25/16		10/24/16
78	91650051.1	Knox MS: Landscape Improvements	MOD-DBB	<\$200K		Construction Documents			09/01/16	10/25/16
79	92770051.1	Toler ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/20/15 A	Construction Documents				10/25/16
80	AQUACNTR.1	Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	02/03/15	Project Assessment	02/24/16	07/21/16	09/12/16	10/25/16
81	91110070.1	Foster ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	06/27/16 A	09/08/16		10/27/16
82	91970070.1	Marvin ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	06/15/16 A	09/12/16		10/31/16
83	91130070.1	Franklin ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A		07/07/16	09/19/16		11/07/16
84	93190003.1	O'Farrell Community School : WSM Phase 2	MOD-IDIQ	\$1M - \$5M	04/01/14 A	Construction Documents	07/14/16	09/07/16	10/06/16	11/08/16
85	90090051.1	Audubon ES: Turf Field	MOD-IDIQ	\$200K - \$1M	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A		11/17/16
86	92370070.1	Perry ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	05/31/16 A	09/29/16		11/18/16
87	92290070.1	Paradise Hills ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	05/31/16 A	09/30/16		11/21/16
88	93520070.1	Morse HS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	07/12/16	10/05/16		11/28/16
89	90950070.1	Euclid ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	08/01/16	10/12/16		12/05/16
90	93380070.1	Hoover HS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	08/04/16	10/17/16		12/08/16
91	S9003.1	Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	DSA Review	10/16/15 A	09/16/16	11/02/16	12/13/16
92	93070055.1	CPMA: Re-Roof & HVAC. Bldgs 500-900	MOD-DBB	\$1M - \$5M	07/31/14 A	Construction Documents	05/31/16	09/09/16	11/04/16	12/13/16
93	93120050.1	Mann MS: WSM Phase 1	MOD-DBB	> \$10M	03/14/14 A	Construction Documents	03/09/16 A	09/13/16	11/07/16	12/13/16
94	90030030.1	S.D. Global Vision ES @ Adams	MOD-DBB	> \$10M	04/04/14 A	Construction Documents	01/14/16 A	09/16/16	11/10/16	12/13/16
95	93590003.1	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	05/22/14 A	Construction Documents	02/19/16 A	08/12/16	11/01/16	12/13/16
96	93590050.1	Scripps Ranch HS: WSM	MOD-DBB	> \$10M	05/22/14 A	Construction Documents	02/19/16 A	08/10/16	11/01/16	12/13/16
97	91250075.1	Zamorano ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	09/14/16	Project Assessment	12/09/16	12/15/16		12/15/16
98	90050071.1	Muir @ Andersen: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	08/12/16	11/16/16		12/16/16
99	90070070.1	Angier ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	08/17/16	10/28/16		12/21/16
100	90570070.1	Carver ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	06/28/16 A	10/28/16		12/21/16
101	92890070.1	Webster ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	06/28/16 A	10/28/16		12/21/16
102	92740075.1	Tierrasanta ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	09/15/16	Project Assessment	12/08/16	12/21/16		12/22/16
103	93250071.1	Standley MS: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	<\$200K	04/27/16 A	Pre-Schematic Design	08/30/16	11/21/16		12/23/16
104	91470070.1	Holmes ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	08/10/16	11/04/16		12/29/16

Capital Bonds - 2016 Total: \$314,864,371

Capital Bond - 2017 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
105	93120070.1	Mann MS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	09/01/16	11/15/16	01/06/17	
106	93150030.1	King Chavez Academy of Excellence	MOD-DBB	<\$200K		Pre-Schematic Design	05/23/16	10/07/16	12/09/16	01/10/17
107	93550050.1	University City HS: WSM	MOD-DBB	\$5M - \$10M	05/09/11 A		12/18/14	07/10/15	11/22/16	01/10/17
108	91590071.1	Jones ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	03/30/16 A	Pre-Schematic Design	09/28/16	12/23/16		01/23/17
109	90080030.1	Audon New Charter: (Site Acquisition)	MOD-DBB	\$1M - \$5M	10/29/14 A	Construction Documents				01/24/17
110	91610071.1	Juarez ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	04/11/16 A	Pre-Schematic Design	09/30/16	12/28/16		01/25/17
111	93490070.1	Mira Mesa HS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	09/09/16	12/14/16		02/03/17
112	93070056.1	CPMA @ Kroc MS: JT Use Field	JUF-DBB	\$1M - \$5M	03/09/15 A	Construction Documents	09/12/16	11/15/16	01/10/17	02/14/17
113	SOLCARPT.1	Energy Efficiency & Sustainability	ADD-DBB	<\$200K	05/08/15	Project Assessment	04/15/16	11/03/16	12/29/16	02/14/17
114	93340070.1	Crawford HS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	09/01/16	12/30/16		02/20/17
115	91210052.1	Gage ES: Joint-Use Field	JUF-DBB	<\$200K	01/08/16 A	Construction Documents	09/26/16	12/02/16	01/23/17	02/28/17
116	03480030.1	Preuss	MOD-DBB	\$1M - \$5M	02/17/16 A	Schematic Design	11/02/16	11/27/17	01/20/17	02/28/17
117	90310071.1	Birney ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/05/16 A	Pre-Schematic Design	10/04/16	12/30/16		03/02/17
118	91750071.1	Lindbergh/Schweitzer ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	11/04/16	02/01/17		03/02/17
119	92470071.1	Ross ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	05/06/16 A	Pre-Schematic Design	11/04/16	02/01/17		03/02/17
120	93400071.1	Kearny HS: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	<\$200K	06/21/16 A	NTP Issued	12/07/16	03/02/17		03/03/17
121	92910071.1	Wegeforth ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	11/21/16	05/15/17		03/16/17
122	93340053.1	Crawford HS: Site Modernization Phase I	MOD-DBB	\$1M - \$5M	08/02/16	Project Assessment			02/23/17	03/28/17
123	93340005.1	Crawford HS: Tennis Courts & Softball Field	MOD-DBB	\$1M - \$5M	11/12/10 A	DSA Approved	10/29/15 A	03/29/16 A	02/08/17	03/28/17
124	93520052.1	Morse HS: Site Modernization Phase I	MOD-DBB	\$1M - \$5M		Schematic Design			02/23/17	03/28/17
125	92990071.1	Mt. Everest @ Wiggan: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	05/19/16 A	Pre-Schematic Design	12/07/16	03/02/17		03/30/17
126	91240071.1	Garfield ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	05/26/16 A	Pre-Schematic Design	11/17/16	02/14/17		03/31/17
127	91050071.1	Fletcher ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	10/17/16	01/12/17		04/03/17
128	90610071.1	Chesterton ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$200K - \$1M	05/13/16 A	NTP Issued	12/12/16	03/07/17		04/04/17
129	90890071.1	Edison ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	10/14/16	01/11/17		04/04/17
130	91070071.1	Florence ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/05/16 A	Pre-Schematic Design	10/04/16	12/30/16		04/04/17
131	91730071.1	Linda Vista ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	12/01/16	02/24/17		04/04/17
132	93620071.1	Twain Main: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	12/01/16	02/24/17		04/04/17
133	92850071.1	Walker ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	<\$200K	05/27/16 A	Pre-Schematic Design	11/07/16	02/20/17		04/04/17
134	90550071.1	Carson ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	12/16/16	03/13/17		04/10/17



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

ID	Project Name	Type	Estimate	Start	Phase	Design	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
135	91550071.1 Jefferson ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	12/16/16	03/13/17			04/10/17
136	50747.1 Gompers MS Charter @ Gompers West: WSM Project	MOD-DBB	\$5M - \$10M	11/23/15 A	NTP Issued	08/03/16	01/06/17	03/06/17		04/11/17
137	93290001.2 Wilson MS: Demo/Mass Grade Bldgs 100 - 400	NS-DBB	<\$200K			08/23/16	12/16/16	02/21/17		04/11/17
138	90750071.1 Cubberley ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	05/06/16 A	Pre-Schematic Design	12/21/16	03/16/17			04/13/17
139	93130071.1 Marston MS: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$5M - \$10M	05/06/16 A	Pre-Schematic Design	12/30/16	03/24/17			04/21/17
140	92970071.1 Whittier ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	<\$200K	04/20/16 A	NTP Issued	01/12/17	04/06/17			05/04/17
141	90110071.1 Baker ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	12/12/16	03/09/17			05/05/17
142	92610071.1 Silver Gate ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	01/13/17	04/07/17			05/05/17
143	92950071.1 Whitman ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	04/28/16 A	Pre-Schematic Design	12/16/16	03/28/17			05/09/17
144	93280071.1 Wangenheim ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	04/27/16 A	Pre-Schematic Design	12/12/16	03/22/17			05/11/17
145	93320071.1 Clairemont ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$5M - \$10M	04/15/16 A	Pre-Schematic Design	01/24/17	04/18/17			05/16/17
146	92870071.1 Washington ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$200K - \$1M	04/12/16 A	Pre-Schematic Design	12/01/16	03/20/17			05/16/17
147	92030071.1 McKinley ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	12/23/16	03/22/17			05/18/17
148	90210071.1 Bay Park ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	04/27/16 A	Pre-Schematic Design	02/01/17	05/02/17			05/31/17
149	93240071.1 Roosevelt MS: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	01/05/17	04/03/17			05/31/17
150	92690071.1 Sunset View ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/15/16 A	Pre-Schematic Design	02/14/17	05/08/17			06/06/17
151	93040050.1 Correlia MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13 A	Construction Documents	08/11/16	02/20/17	05/01/17		06/13/17
152	91730051.1 Linda Vista ES: Joint Use Field	MOD-DBB	\$200K - \$1M			11/30/16	01/31/17	05/05/17		06/13/17
153	91770052.1 Logan/Memorial ES: Interim Housing	MOD-DBB	\$1M - \$5M	11/24/14 A	Pre-Schematic Design	10/31/16	03/07/17	04/26/17		06/13/17
154	92770071.1 Toler ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	<\$200K	06/02/16 A	Pre-Schematic Design	02/21/17	05/15/17			06/13/17
155	93030071.1 Challenger ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$5M - \$10M	04/01/16 A	Pre-Schematic Design	01/30/17	05/09/17			06/22/17
156	90730071.1 Crown Point ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	<\$200K	04/13/16 A	NTP Issued	03/06/17	05/26/17			06/26/17
157	90750051.1 Cubberley ES: Joint Use Field	JUF-DBB	\$200K - \$1M	03/09/15 A	DSA Review	05/19/16 A	03/27/17	05/15/17		06/27/17
158	93360002.1 Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10 A	DSA Approved	06/07/12 A	09/30/14 A	05/18/17		06/27/17
159	91410071.1 Hawthorne ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	01/11/17	05/16/17			06/29/17
160	91790071.1 Loma Portal ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	02/29/16 A	Pre-Schematic Design	03/20/17	06/16/17			07/17/17
161	92490071.1 Rowan ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	02/22/17	05/18/17			07/18/17
162	92530071.1 Sequoia ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	02/23/17	06/02/17			07/18/17
163	91670071.1 Lafayette ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	04/05/16 A	Pre-Schematic Design	02/28/17	06/07/17			07/21/17
164	92550071.1 Sessions ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	03/02/17	06/09/17			07/25/17
165	92790071.1 Torrey Pines ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	<\$200K	03/18/16 A	Pre-Schematic Design	03/03/17	06/12/17			07/26/17
166	93550071.1 University HS: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$200K - \$1M	05/03/16 A	NTP Issued	03/20/17	06/27/17			08/10/17
167	91030071.1 Field ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	04/05/16 A	Pre-Schematic Design	03/21/17	06/28/17			08/11/17
168	90600071.1 Chavez ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	03/23/17	06/19/17			08/16/17
169	92250071.1 Ocean Beach ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	02/29/16 A	Pre-Schematic Design	04/27/17	07/21/17			08/18/17
170	92270071.1 Pacific Beach ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	04/15/16 A	Pre-Schematic Design	04/06/17	07/17/17			08/29/17
171	91690071.1 La Jolla ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	04/05/16 A	Pre-Schematic Design	04/07/17	07/18/17			08/30/17
172	00140030.1 Old Town Academy	MOD-	<\$200K	09/02/16	Project Assessment	03/17/17	07/18/17	08/14/17		09/12/17
173	93260052.1 Taft MS: Joint Use Field	JUF-DBB	\$1M - \$5M	04/27/11 A		11/28/16	05/16/17	07/26/17		09/12/17
174	93290001.3 Wilson MS: Phase I Const. Bldgs. 100 - 400, 700	NS-DBB	<\$200K		DSA Review	06/08/16 A	07/24/17	08/24/17		09/12/17
175	93290001.4 Wilson MS: Phase II Const. Bldgs. 500/600	NS-DBB	<\$200K							09/15/17
176	90800071.1 Dana MS: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	02/29/16 A	Pre-Schematic Design	05/26/17	08/21/17			09/19/17
177	90850071.1 Dewey ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	02/29/16 A	Pre-Schematic Design	05/26/17	08/21/17			09/19/17
178	90040071.1 Alcott ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	<\$200K	03/18/16 A	Pre-Schematic Design	04/14/17	07/25/17			09/21/17
179	90410071.1 Cabrillo ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16 A	Pre-Schematic Design	06/06/17	08/29/17			09/27/17
180	91620071.1 Kimbrough ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	04/15/16 A	Pre-Schematic Design	05/04/17	08/01/17			09/28/17
181	93380051.1 Hoover HS: New Theater- Classroom Building WSM Phase I	MOD-DBB	> \$10M	03/05/14 A	Construction Documents	01/03/17	07/10/17	08/24/17		10/10/17
182	91490053.1 Horton ES: Joint Use Field	JUF-DBB	\$1M - \$5M	01/06/16 A	Pre-Schematic Design	05/02/17	07/07/17	08/28/17		10/10/17
183	DATA1.1 DC-1 @ Ed Center: Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A	Pre-Schematic Design					10/11/17
184	93540071.1 Point Loma HS: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	05/26/16 A	NTP Issued	06/22/17	09/15/17			10/13/17
185	98350071.1 Brooklyn CDC: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	<\$200K	04/27/16 A	Pre-Schematic Design	05/03/17	08/18/17			10/17/17
186	90910052.1 Emerson/Bandini ES: Interim Housing	MOD-DBB	\$1M - \$5M	11/25/15 A	Pre-Schematic Design	12/20/16	07/13/17	09/01/17		10/24/17
187	90430071.1 Cadman ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	<\$200K	03/18/16 A	Pre-Schematic Design	05/19/17	08/29/17			10/26/17
188	93290030.1 Arroyo Paseo Charter High	MOD-DBB	<\$200K	09/19/16	Project Assessment	03/09/17	07/26/17	09/27/17		11/14/17
189	03390030.1 High Tech High	MOD-DBB	<\$200K	12/01/16	Project Assessment	03/20/17	08/04/17	10/06/17		11/14/17
190	S9153.1 Jackson Annex @ Jackson: Site Modernization	MOD-DBB	\$1M - \$5M	01/12/16 A	Schematic Design	03/20/17	08/04/17	10/05/17		11/14/17
191	90190030.1 San Diego Coop: Classroom Building	MOD-DBB	> \$10M		Design Development	10/31/16	08/14/17			11/14/17
192	93070050.1 CPMA @ Kroc MS: WSM Phase II	MOD-DBB	\$5M - \$10M	07/29/14 A	Pre-Schematic Design	04/10/17	08/25/17	11/03/17		12/12/17
193	93160053.1 Montgomery MS: HVAC/ADA	MOD-DBB	<\$200K	03/02/16	Project Assessment	01/17/17	08/07/17	10/25/17		12/12/17
194	S9320.1 Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	06/19/14 A	Pre-Schematic Design	03/31/17	09/12/17	11/07/17		12/12/17
195	91850071.1 Perkins ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	04/15/16 A	Pre-Schematic Design	07/21/17	10/17/17			12/15/17
196	90290071.1 Bird Rock ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	<\$200K	03/18/16 A	Pre-Schematic Design	07/05/17	11/01/17			12/27/17

Capital Bonds - 2017 Total: **\$258,526,031**

AWARDED										
Capital Bond - 2018 Projects										
ID	Project Name	Type	Estimate	Architect	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
197	90230071.1 Barnard @ Bayview ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	<\$200K	03/18/16 A	NTP Issued	08/09/17	11/16/17			01/19/18
198	93350030.1 Gompers Prep Academy: Gymnasium	PLAN-DBB	> \$10M	03/09/16 A	Schematic Design	07/01/16	10/12/17			01/22/18
199	90910050.1 Emerson/Bandini ES: WSM	MOD-DBB	> \$10M	11/20/15 A	Pre-Schematic Design	02/23/17	08/25/17	11/30/17		01/23/18



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Project ID	Project Name	Type	Estimate	Start	Phase	Assessment	10/31/17	01/29/18	01/30/18	
200 93040071.1	Correia MS: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	07/18/16	Project Assessment					
201 91530030.1	Iftin Charter @ Jackson	MOD-DBB	> \$10M	03/25/16 A	Pre-Schematic Design		01/23/17	10/13/17	10/16/17 02/05/18	
202 91770050.1	Logan/Memorial ES: WSM Phase I (TK-6 and 7-8)	MOD-DBB	> \$10M	11/24/14 A	Pre-Schematic Design		04/21/17	10/24/17	12/18/17 02/13/18	
203 93410050.1	Millennial Tech: WSM Phase I	MOD-DBB	\$5M - \$10M	02/07/14 A	Pre-Schematic Design		05/04/17	10/24/17	12/26/17 02/13/18	
204 9342.1	La Jolla HS: WSM Project	MOD-DBB	\$5M - \$10M	08/22/11 A	Pre-Schematic Design		04/12/17	10/31/17	01/08/18 02/27/18	
205 93420051.1	La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design		03/02/17	12/14/17	02/06/18 03/13/18	
206 93490050.1	Mira Mesa HS: WSM	MOD-DBB	> \$10M	03/09/16 A	Schematic Design		05/02/17	10/23/17	01/25/18 03/13/18	
207 02200030.1	Museum School	MOD-DBB	\$5M - \$10M	12/13/16	Project Assessment		09/11/17	12/08/17	01/31/18 03/16/18	
208 93360002.3	Henry HS: Practice Field	MOD-IDIQ	\$200K - \$1M	10/10/17	Project Assessment					03/27/18
209 93500050.1	Mission Bay HS: WSM	MOD-DBB	> \$10M	04/05/16	Project Assessment		06/14/17	12/20/17	02/08/18	03/27/18
210 9355.2	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	DSA Approved		06/13/14 A	07/23/15 A	03/05/18	04/17/18
211 90130050.1	Balboa ES: WSM	MOD-DBB	\$5M - \$10M	10/22/15 A	Pre-Schematic Design		06/30/17	01/08/18	03/28/18	04/24/18
212 93120051.1	Mann MS: WSM Phase 2	MOD-DBB	\$5M - \$10M	09/01/16	Project Assessment		07/13/17	02/05/18	03/28/18	05/08/18
213 93570001.1	Serra HS: New Classroom Building And Site Improvements	MOD-DBB	> \$10M	11/25/15 A	NTP Issued		08/09/17	02/01/18	03/30/18	05/08/18
214 07850030.1	High Tech High Intl	MOD-DBB	<\$200K	11/29/16	Project Assessment		11/09/17	02/13/18	04/04/18	05/15/18
215 02210030.1	Health Sciences High - Mid	MOD-DBB	> \$10M	03/16/17	Project Assessment		12/11/17	03/13/18	05/02/18	06/12/18
216 02210031.1	Health Sciences TI & FFE	MOD-DBB	<\$200K	03/16/17	Project Assessment		06/28/17	02/28/18	05/01/18	06/12/18
217 93540053.1	Point Loma HS: MDF Building and Infrastructure	MOD-DBB	\$1M - \$5M	05/02/16	Project Assessment		08/03/17	02/27/18	05/16/18	06/26/18
218 93560050.1	San Diego HS: WSM	MOD-DBB	> \$10M	08/02/17	Pre-Schematic Design		08/02/17	01/23/18	05/29/18	07/10/18
219 92140030.1	Tubman Village	MOD-DBB	<\$200K	09/16/16	Project Assessment		01/12/18	04/11/18	05/31/18	07/10/18
220 03760030.1	Urban Discovery Charter	MOD-DBB	<\$200K	02/20/17	Project Assessment		12/06/17	04/24/18	05/25/18	07/10/18
221 14586.2	Miramar Ranch ES: Roof & HVAC Replacement Phase II (Fall 2018)	BSRR-DBB	<\$200K							07/30/18
222 92670030.1	King Chavez Arts Athletics	MOD-DBB	> \$10M	06/01/16 A	NTP Issued		07/21/17	05/04/18	07/02/18	08/07/18
223 90370030.1	Albert Einstein Academies @ Brooklyn	MOD-DBB	<\$200K	08/09/16	Project Assessment		12/26/17	05/14/18	07/12/18	08/08/18
224 90790030.1	Darnall Charter	MOD-DBB	<\$200K	08/26/15 A	Pre-Schematic Design		10/16/17	05/04/18	07/06/18	08/14/18
225 93400050.1	Kearny HS: WSM	MOD-DBB	> \$10M	08/01/16	Project Assessment		10/18/17	05/08/18	06/28/18	08/14/18
226 93540050.1	Point Loma HS: WSM	MOD-DBB	> \$10M	07/07/14 A	Pre-Schematic Design		10/02/17	04/25/18	07/25/18	09/11/18
227 92630053.1	Spreckels ES: Joint Use	JUF-DBB	<\$200K	11/08/16	Project Assessment		09/26/17	04/19/18	07/10/18	09/11/18
228 93250002.1	Standley MS / Spreckels ES: Joint Use	JUF-DBB	<\$200K	11/08/16	Project Assessment		09/26/17	04/19/18	07/10/18	09/11/18
229 90930052.1	Encanto ES: Joint Use Field	JUF-DBB	\$200K - \$1M	05/24/16	Project Assessment		04/25/17	11/14/17	08/27/18	10/09/18
230 93340002.1	Crawford HS: Site Modernization Phase II	NS-DBB	> \$10M	12/05/11 A	Pre-Schematic Design		12/15/17	07/23/18	09/12/18	10/23/18
231 90900030.1	Innovations Academy	MOD-DBB	<\$200K	08/21/17	Project Assessment		05/17/18	08/16/18	10/18/18	12/11/18
232 14586.3	Miramar Ranch ES: Roof & HVAC Replacement- Phase III	BSRR-DBB	<\$200K							12/21/18

Capital Bonds - 2018 Total: **\$350,920,029**

Project ID	Project Name	Type	AWARDED		Architect	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate	NTP						
Capital Bond - 2019 Projects										
233 93460050.1	Madison HS: WSM	MOD-DBB	> \$10M	08/30/16		Project Assessment	03/08/18	10/17/18	12/11/18	01/22/19
234 93650030.1	Keiller Leadership Academy	MOD-DBB	<\$200K	11/15/17		Project Assessment	08/06/18	11/20/18	01/08/19	02/26/19
235 91560050.1	Jerabek ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A		Pre-Schematic Design	07/12/18	02/04/19	03/27/19	05/14/19
236 91770051.1	Logan/Memorial ES: WSM Phase II (9-12)	MOD-DBB	> \$10M	11/24/14 A		Pre-Schematic Design	08/30/17	03/26/18	04/08/19	05/28/19
237 90590003.1	Central ES: Major Site Rebuild Project	NS-DBB	> \$10M	01/15/14 A		Schematic Design	11/16/17	10/30/18	07/16/19	07/23/19
238 90190031.1	San Diego Coop: Multi-Purpose Bldg	MOD-DBB	<\$200K			Pre-Schematic Design	10/08/18	05/17/19		08/27/19
239 90110050.1	Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	08/03/17		Project Assessment	07/12/18	01/10/19	09/20/19	11/12/19
240 90950050.1	Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17		Project Assessment	08/06/18	02/28/19	09/20/19	11/12/19
241 93670050.1	Fairb MS: WSM	MOD-DBB	> \$10M	03/20/17		Project Assessment	03/19/18	10/05/18	10/01/19	11/12/19
242 93160050.1	Montgomery MS: WSM	MOD-DBB	> \$10M	05/06/14 A		Pre-Schematic Design	12/31/18	07/01/19	10/22/19	11/12/19

Capital Bonds - 2019 Total: **\$141,108,505**