



|                |
|----------------|
| < \$200K       |
| \$ 200K - \$1M |
| \$1M - \$5 M   |
| \$5M - \$10M   |
| > \$10M        |

## Project Management Report Contract Awards

| Capital Bond - 2016 Projects |            | Type  | AWARDED      |               | Architect<br>NTP | Design<br>Phase        | DSA Start  | DSA App.<br>Letter | Bid<br>Opening | NTP / BOE<br>Award |
|------------------------------|------------|---|--------------|---------------|------------------|------------------------|------------|--------------------|----------------|--------------------|
|                              |            |   | Estimate     | BID           |                  |                        |            |                    |                |                    |
| 1                            | 93570004.1 | Serra HS: Science Bldg HVAC   | HVAC-DBB     | \$405,884     | 02/17/15 A       | DSA Approved           | 07/27/15 A | 09/23/15 A         | 12/04/15 A     | 01/12/16 A         |
| 2                            | 93340051.1 | Crawford HS: Relo Move  | DEMO-IDIQ    | \$86,090      |                  |                        |            |                    |                | 01/21/16 A         |
| 3                            | 91750054.1 | Lindbergh ES: Install portable toilet building                                | DEMO-IDIQ    | \$23,852      |                  |                        |            |                    |                | 02/25/16 A         |
| 4                            | 91350051.1 | Hamilton ES: Turf Field   | MOD-IDIQ     | \$521,822     | 10/30/15 A       |                        |            |                    |                | 03/17/16 A         |
| 5                            | 93320053.1 | Clairemont HS: 2.0  | MOD-DBB      | \$2,424,300   | 05/04/15 A       |                        |            |                    | 02/25/16 A     | 03/22/16 A         |
| 6                            | 14580.1    | DePortola MS: Roof & HVAC Replacement   | BSRR-DBB     | \$3,065,191   |                  | DSA Approved           | 10/22/15 A | 01/25/16 A         | 02/18/16 A     | 03/22/16 A         |
| 7                            | 14586.1    | Miramar Ranch ES: Roof & HVAC Replacement Phase I & II (Spring / Summer 2016) | BSRR-DBB     | \$2,559,000   |                  | DSA Approved           | 10/22/15 A | 01/22/16 A         | 02/19/16 A     | 03/22/16 A         |
| 8                            | 93020051.1 | Bell MS: New ST Field and New ST Softball Field                               | MOD-IDIQ     | \$1,789,009   | 06/09/14 A       |                        |            |                    |                | 04/08/16 A         |
| 9                            | 92030052.1 | McKinley ES: Joint Use Field  | JUF-DBB      | \$2,108,722   | 02/17/15 A       | DSA Approved           | 06/29/15 A | 12/22/15 A         | 03/03/16 A     | 04/12/16 A         |
| 10                           | 93200052.2 | Pacific Beach MS: Joint Use, ADA Upgrades & Site Improv.                      | MOD-DBB      | \$2,817,115   | 04/28/15 A       | DSA Approved           | 08/07/15 A | 12/15/15 A         | 03/04/16 A     | 04/12/16 A         |
| 11                           | 93420004.2 | La Jolla HS: Track and Field Project  | MOD-IDIQ     | \$1,802,971   | 08/23/11 A       | DSA Approved           | 01/31/14 A | 11/05/14 A         |                | 04/14/16 A         |
| 12                           | 93570070.1 | Serra HS: HVAC 2000 Educational Support Spaces                                | HVAC-CS-IDIQ | \$329,205     | 05/05/15 A       | DSA Approved           | 01/20/16 A | 04/20/16 A         |                | 04/20/16 A         |
| 13                           | FS006.1    | Clark MS: WSM Project   | MOD-DBB      | \$10,809,440  | 01/08/07 A       | DSA Approved           | 08/05/14 A | 07/08/15 A         | 03/23/16 A     | 04/26/16 A         |
| 14                           | 91880054.1 | I-Middle @ MacDowell: Electrical Site Upgrades and Interim Housing            | MOD-DBB      | \$1,965,600   | 08/14/15 A       | DSA Approved           | 09/09/15 A | 01/26/16 A         | 03/29/16 A     | 05/10/16 A         |
| 15                           | 93550002.1 | University City HS: Fabrication & Design CTE                                  | CTE-DBB      | \$1,644,010   | 01/23/15 A       | DSA Approved           | 10/22/15 A | 02/25/16 A         | 04/08/16 A     | 05/10/16 A         |
| 16                           | 90950052.1 | Euclid ES: New Synthetic Turf Field   | MOD-IDIQ     | \$247,846     | 10/30/15 A       |                        |            |                    |                | 05/23/16 A         |
| 17                           | 93400001.1 | Kearny HS: CTA-Design & Construction Lab                                      | CTE-DBB      | \$2,679,500   | 02/05/15 A       | DSA Approved           | 11/05/15 A | 03/01/16 A         | 06/28/16 A     | 05/24/16 A         |
| 18                           | S0438.1    | New Dawn/Riley: WSM Project   | MOD-DBB      | \$7,645,100   | 03/26/14 A       | DSA Approved           | 07/20/15 A | 01/22/16 A         | 04/21/16 A     | 05/24/16 A         |
| 19                           | 90110052.1 | Baker ES: New Synthetic Turf Field  | MOD-IDIQ     | \$575,340     | 10/30/15 A       |                        |            |                    |                | 05/31/16 A         |
| 20                           | 90860070.1 | Dingeman ES: HVAC 2000 Educational Support Spaces                             | HVAC-CS-IDIQ | \$801,122     | 05/05/15 A       | DSA Approved           | 02/05/16 A | 06/03/16 A         |                | 06/03/16 A         |
| 21                           | 91340070.1 | Hage ES: HVAC 2000 Educational Support Spaces                                 | HVAC-CS-IDIQ | \$720,449     | 05/05/15 A       | DSA Approved           | 02/05/16 A | 06/03/16 A         |                | 06/03/16 A         |
| 22                           | 92930070.1 | Benchley Weinberger ES: HVAC 2000 Educational Support Spaces                  | HVAC-CS-IDIQ | \$899,912     | 05/05/15 A       | DSA Approved           | 02/04/16 A | 06/03/16 A         |                | 06/06/16 A         |
| 23                           | 91530070.1 | Jackson Transitional: HVAC 2000 Educational Support Spaces                    | HVAC-CS-IDIQ | \$73,801      | 05/05/15 A       | DSA Approved           | 02/10/16 A | 06/03/16 A         |                | 06/06/16 A         |
| 24                           | 91360050.1 | Hancock ES: WSM   | MOD-DBB      | \$20,598,000  | 07/21/11 A       | DSA Approved           | 05/01/15 A | 12/29/15 A         | 03/11/16 A     | 06/14/16 A         |
| 25                           | S0181.1    | Longfellow K-8: WSM   | MOD-DBB      | \$19,385,000  | 10/07/11 A       | DSA Approved           | 08/05/15 A | 03/14/16 A         | 04/28/16 A     | 06/14/16 A         |
| 26                           | 92060050.1 | Miller ES: WSM  | MOD-DBB      | \$18,862,458  | 07/21/11 A       | DSA Approved           | 05/01/15 A | 12/02/15 A         | 03/09/16 A     | 06/14/16 A         |
| 27                           | 90030031.1 | S.D. Global Vision ES Temporary Classroom                                     | MOD-DBB      | \$754,499     | 01/05/16 A       | DSA Approved           | 03/24/16 A | 04/12/16 A         | 05/13/16 A     | 06/14/16 A         |
| 28                           | 91700070.1 | Language Academy: HVAC 2000 Educational Support Spaces                        | HVAC-CS-IDIQ | \$1,001,887   | 05/05/15 A       | DSA Approved           | 04/20/16 A | 06/14/16 A         |                | 06/15/16 A         |
| 29                           | 93360003.1 | Henry HS: Academy of Engineering & Design (AOED)                              | CTE-DBB      | \$1,639,120   | 01/13/14 A       | DSA Approved           | 09/25/15 A | 03/16/16 A         | 05/26/16 A     | 06/28/16 A         |
| 30                           | 93360050.1 | Henry HS: WSM Phase II  | MOD-DBB      | \$21,853,830  | 11/01/13 A       | DSA Approved           | 09/18/15 A | 03/24/16 A         | 05/26/16 A     | 06/28/16 A         |
| 31                           | 93540051.1 | Point Loma HS: Athletic Infrastructure Relocation                             | MOD-IDIQ     | \$540,933     |                  |                        |            |                    |                | 07/08/16 A         |
| 32                           | 92180070.1 | Nye ES: HVAC 2000 Educational Support Spaces                                  | HVAC-CS-IDIQ | \$384,816     | 05/05/15 A       | DSA Approved           | 02/25/16 A | 07/08/16 A         |                | 07/11/16 A         |
| 33                           | 92610052.1 | Silver Gate ES: Ramps & Accessibility Improvements                            | MOD-DBB      | \$519,000     |                  | DSA Approved           | 12/07/15 A | 03/01/16 A         | 05/26/16 A     | 07/12/16 A         |
| 34                           | 92830070.1 | Valencia Park ES: HVAC 2000 Educational Support Spaces                        | HVAC-CS-IDIQ | \$1,020,041   | 05/05/15 A       | DSA Approved           | 02/26/16 A | 07/05/16 A         |                | 07/14/16 A         |
| 35                           | 91210070.1 | Gage ES: HVAC 2000 Educational Support Spaces                                 | HVAC-CS-IDIQ | \$1,154,364   | 05/05/15 A       | DSA Approved           | 03/30/16 A | 07/19/16 A         |                | 07/21/16 A         |
| 36                           | 91430070.1 | Hearst ES: HVAC 2000 Educational Support Spaces                               | HVAC-CS-IDIQ | \$1M - \$5M   | 05/05/15 A       | DSA Approved           | 04/13/16 A | 07/27/16 A         |                | 07/28/16 A         |
| 37                           | 91190070.1 | Fulton ES: HVAC 2000 Educational Support Spaces                               | HVAC-CS-IDIQ | \$1M - \$5M   | 05/05/15 A       | DSA Approved           | 02/03/16 A | 08/03/16 A         |                | 08/08/16 A         |
| 38                           | 91710070.1 | Pacific View Leadership ES: HVAC 2000 Educational Support Spaces              | HVAC-CS-IDIQ | \$200K - \$1M | 05/05/15 A       | DSA Approved           | 02/11/16 A | 08/03/16 A         |                | 08/08/16 A         |
| 39                           | 91150070.1 | Freese ES: HVAC 2000 Educational Support Spaces                               | HVAC-CS-IDIQ | \$200K - \$1M | 05/05/15 A       | DSA Approved           | 03/01/16 A | 08/04/16 A         |                | 08/12/16 A         |
| 40                           | 93200052.1 | Pacific Beach MS: Turf Field  | MOD-IDIQ     | \$811,543     | 04/16/15 A       |                        |            |                    |                | 08/15/16 A         |
| 41                           | 93250071.1 | Standley MS: HVAC Phase 2 Region 1  | HVAC-CS-IDIQ | <\$200K       | 04/27/16 A       | DSA Approved           | 08/25/16 A | 08/26/16 A         |                | 08/29/16 A         |
| 42                           | 93110070.1 | Lewis MS: HVAC 2000 Educational Support Spaces                                | HVAC-CS-IDIQ | \$1M - \$5M   | 05/05/15 A       | DSA Approved           | 05/19/16 A | 08/31/16 A         |                | 09/01/16 A         |
| 43                           | 90770070.1 | Curie ES: HVAC 2000 Educational Support Spaces                                | HVAC-CS-IDIQ | \$200K - \$1M | 05/05/15 A       | DSA Approved           | 04/08/16 A | 09/06/16 A         |                | 09/07/16 A         |
| 44                           | 91660070.1 | Kumeyaay ES: HVAC 2000 Educational Support Spaces                             | HVAC-CS-IDIQ | \$1M - \$5M   | 05/05/15 A       | DSA Approved           | 03/02/16 A | 09/06/16 A         |                | 09/07/16 A         |
| 45                           | 91950070.1 | Marshall ES: HVAC 2000 Educational Support Spaces                             | HVAC-CS-IDIQ | \$200K - \$1M | 05/05/15 A       | DSA Approved           | 03/30/16 A | 09/06/16 A         |                | 09/07/16 A         |
| 46                           | 92430070.1 | Rolando Park ES: HVAC 2000 Educational Support Spaces                         | HVAC-CS-IDIQ | \$200K - \$1M | 05/05/15 A       | DSA Approved           | 05/09/16 A | 09/06/16 A         |                | 09/07/16 A         |
| 47                           | 92300070.1 | Rosa Parks ES: HVAC 2000 Educational Support Spaces                           | HVAC-CS-IDIQ | \$200K - \$1M | 05/05/15 A       | DSA Approved           | 04/27/16 A | 09/06/16 A         |                | 09/07/16 A         |
| 48                           | 90650070.1 | Clay ES: HVAC 2000 Educational Support Spaces                                 | HVAC-CS-IDIQ | \$200K - \$1M | 05/05/15 A       | DSA Approved           | 05/31/16 A | 09/07/16 A         |                | 09/08/16 A         |
| 49                           | 93540005.2 | Point Loma HS: Lighting & PA System Project                                   | MOD-DBB      | \$1,413,900   | 05/07/13 A       | DSA Approved           | 12/02/15 A | 03/30/16 A         | 08/04/16 A     | 09/13/16 A         |
| 50                           | 93340003.2 | Crawford HS: Track and Field Project  | MOD-IDIQ     | \$2,064,433   | 05/07/13 A       |                        |            |                    |                | 10/03/16 A         |
| 51                           | 91970070.1 | Marvin ES: HVAC 2000 Educational Support Spaces                               | HVAC-CS-IDIQ | \$200K - \$1M | 05/05/15 A       | DSA Approved           | 06/15/16 A | 09/13/16 A         |                | 10/05/16 A         |
| 52                           | 91390070.1 | Hardy ES: HVAC 2000 Educational Support Spaces                                | HVAC-CS-IDIQ | \$200K - \$1M | 05/05/15 A       | DSA Approved           | 04/19/16 A | 09/20/16 A         |                | 10/06/16 A         |
| 53                           | 92610053.1 | Silver Gate ES: New ST Play Field   | MOD-IDIQ     | \$561,500     | 11/30/15 A       |                        |            |                    |                | 10/06/16 A         |
| 54                           | 92290070.1 | Paradise Hills ES: HVAC 2000 Educational Support Spaces                       | HVAC-CS-IDIQ | \$200K - \$1M | 05/05/15 A       | DSA Approved           | 05/31/16 A | 09/14/16 A         |                | 10/07/16 A         |
| 55                           | 92370070.1 | Perry ES: HVAC 2000 Educational Support Spaces                                | HVAC-CS-IDIQ | \$200K - \$1M | 05/05/15 A       | DSA Approved           | 05/31/16 A | 09/13/16 A         |                | 10/07/16 A         |
| 56                           | 91490070.1 | Horton ES: HVAC 2000 Educational Support Spaces                               | HVAC-CS-IDIQ | \$200K - \$1M | 05/05/15 A       | DSA Approved           | 04/26/16 A | 09/28/16 A         |                | 10/17/16 A         |
| 57                           | 91570070.1 | Johnson ES: HVAC 2000 Educational Support Spaces                              | HVAC-CS-IDIQ | \$200K - \$1M | 05/05/15 A       | DSA Approved           | 04/26/16 A | 09/28/16 A         |                | 10/17/16 A         |
| 58                           | 91880050.1 | I-Middle @ MacDowell: WSM   | MOD-DBB      | \$18,117,278  | 04/10/15 A       | DSA Approved           | 12/22/15 A | 06/21/16 A         | 09/07/16 A     | 10/25/16 A         |
| 59                           | 0349A.2    | Mira Mesa HS: Stadium Improvements  | MOD-DBB      | \$9,247,100   | 10/18/10 A       | DSA Approved           | 02/23/16 A | 07/15/16 A         | 09/27/16 A     | 10/25/16 A         |
| 60                           | 91230070.1 | Bethune ES: HVAC 2000 Educational Support Spaces                              | HVAC-CS-IDIQ | \$1M - \$5M   | 05/05/15 A       | DSA Approved           | 05/05/16 A | 09/13/16 A         |                | 10/28/16 A         |
| 61                           | 91470070.1 | Holmes ES: HVAC 2000 Educational Support Spaces                               | HVAC-CS-IDIQ | \$200K - \$1M | 05/05/15 A       | Construction Documents | 08/18/16 A | 10/27/16 A         |                | 10/28/16 A         |
| 62                           | 91250070.1 | Zamorano ES: HVAC 2000 Educational Support Spaces                             | HVAC-CS-IDIQ | \$1M - \$5M   | 05/05/15 A       | DSA Approved           | 05/09/16 A | 09/08/16 A         |                | 10/28/16 A         |
| 63                           | 0349A.3    | Mira Mesa HS: Practice Field  | MOD-IDIQ     | \$209,510     | 10/18/10 A       |                        |            |                    |                | 10/31/16 A         |
| 64                           | 90570070.1 | Carver ES: HVAC 2000 Educational Support Spaces                               | HVAC-CS-IDIQ | \$200K - \$1M | 05/05/15 A       | DSA Review             | 06/28/16 A | 10/28/16 A         |                | 10/31/16 A         |
| 65                           | 91110070.1 | Foster ES: HVAC 2000 Educational Support Spaces                               | HVAC-CS-IDIQ | \$200K - \$1M | 05/05/15 A       | DSA Approved           | 06/27/16 A | 09/28/16 A         |                | 10/31/16 A         |



|                |
|----------------|
| < \$200K       |
| \$ 200K - \$1M |
| \$1M - \$5 M   |
| \$5M - \$10M   |
| > \$10M        |

## Project Management Report Contract Awards

|    |            |  |              |               |            |                        |            |            |          |
|----|------------|--|--------------|---------------|------------|------------------------|------------|------------|----------|
| 66 | 91130070.1 | Franklin ES: HVAC 2000 Educational Support Spaces        | HVAC.CS-IDIQ | \$200K - \$1M | 05/05/15 A | DSA Review             | 07/11/16 A | 10/05/16   | 10/31/16 |
| 67 | 93410070.1 | Millennial Tech MS: HVAC 2000 Educational Support Spaces | HVAC.CS-IDIQ | \$200K - \$1M | 05/05/15 A | DSA Review             | 03/30/16 A | 10/19/16   | 10/31/16 |
| 68 | 92230070.1 | Oak Park ES: HVAC 2000 Educational Support Spaces        | HVAC.CS-IDIQ | \$200K - \$1M | 05/05/15 A | DSA Approved           | 03/30/16 A | 09/28/16 A | 10/31/16 |
| 69 | 92890070.1 | Webster ES: HVAC 2000 Educational Support Spaces         | HVAC.CS-IDIQ | \$200K - \$1M | 05/05/15 A | DSA Review             | 06/28/16 A | 10/28/16   | 10/31/16 |
| 70 | 90330070.1 | Boone ES: HVAC 2000 Educational Support Spaces           | HVAC.CS-IDIQ | \$1M - \$5M   | 05/05/15 A | DSA Approved           | 05/23/16 A | 10/11/16 A | 11/01/16 |
| 71 | 93680070.1 | San Diego SCPA: HVAC 2000 Educational Support Spaces     | HVAC.CS-IDIQ | \$1M - \$5M   | 05/05/15 A | DSA Approved           | 05/23/16 A | 10/12/16 A | 11/01/16 |
| 72 | 93210051.1 | Pershing MS: New Synthetic Turf                          | MOD-IDIQ     | \$1,443,542   |            |                        |            |            | 11/07/16 |
| 73 | 93520070.1 | Morse HS: HVAC 2000 Educational Support Spaces           | HVAC.CS-IDIQ | \$1M - \$5M   | 05/05/15 A | DSA Review             | 07/13/16 A | 10/25/16   | 11/08/16 |
| 74 | 90070070.1 | Angier ES: HVAC 2000 Educational Support Spaces          | HVAC.CS-IDIQ | \$200K - \$1M | 05/05/15 A | DSA Approved           | 08/03/16 A | 09/28/16 A | 11/14/16 |
| 75 | 90950070.1 | Euclid ES: HVAC 2000 Educational Support Spaces          | HVAC.CS-IDIQ | \$1M - \$5M   | 05/05/15 A | DSA Review             | 08/23/16 A | 11/22/16   | 12/08/16 |
| 76 | 93670052.1 | Farb MS: ADA Ramp / Door access                          | MOD-DBB      | <\$200K       |            | DSA Approved           | 05/01/15 A | 06/01/15 A | 11/09/16 |
| 77 | 93380070.1 | Hoover HS: HVAC 2000 Educational Support Spaces          | HVAC.CS-IDIQ | \$1M - \$5M   | 05/05/15 A | DSA Review             | 08/23/16 A | 11/29/16   | 12/13/16 |
| 78 | 93190003.1 | O'Farrell Community School : WSM Phase 2                 | MOD-DBB      | \$5M - \$10M  | 04/01/14 A | DSA Review             | 08/03/16 A | 09/29/16   | 10/28/16 |
| 79 | 93590003.1 | Scripps Ranch HS: New Building                           | MOD-DBB      | \$5M - \$10M  | 05/22/14 A | DSA Approved           | 02/19/16 A | 08/31/16 A | 11/03/16 |
| 80 | 93590050.1 | Scripps Ranch HS: WSM                                    | MOD-DBB      | > \$10M       | 05/22/14 A | DSA Approved           | 02/19/16 A | 09/14/16 A | 11/03/16 |
| 81 | 93490070.1 | Mira Mesa HS: HVAC 2000 Educational Support Spaces       | HVAC.CS-IDIQ | \$200K - \$1M | 05/05/15 A | DSA Review             | 08/16/16 A | 11/21/16   | 12/14/16 |
| 82 | 93520075.1 | Morse HS: Solar Photovoltaic                             | ENER-DB      | \$1M - \$5M   |            | Pre-Schematic Design   | 12/08/16   | 12/14/16   | 12/14/16 |
| 83 | 92180075.1 | Nye ES: Solar Photovoltaic                               | ENER-DB      | \$1M - \$5M   |            | Pre-Schematic Design   | 12/08/16   | 12/14/16   | 12/14/16 |
| 84 | 92350075.1 | Penn ES: Solar Photovoltaic                              | ENER-DB      | \$1M - \$5M   | 09/15/16   | Project Assessment     | 12/14/16   | 12/20/16   | 12/20/16 |
| 85 | 93080075.1 | E.B. Scripps ES: Solar Photovoltaic                      | ENER-DB      | \$1M - \$5M   | 09/15/16   | Project Assessment     | 12/07/16   | 12/20/16   | 12/22/16 |
| 86 | 93120070.1 | Mann MS: HVAC 2000 Educational Support Spaces            | HVAC.CS-IDIQ | \$1M - \$5M   | 05/05/15 A | Construction Documents | 09/22/16   | 12/07/16   | 12/22/16 |
| 87 | 92740075.1 | Tierrasanta ES: Solar Photovoltaic                       | ENER-DB      | \$1M - \$5M   | 09/15/16   | Project Assessment     | 12/07/16   | 12/20/16   | 12/22/16 |
| 88 | 90090051.1 | Audubon ES: Turf Field                                   | MOD-IDIQ     | \$200K - \$1M | 04/27/11 A | DSA Approved           | 06/30/14 A | 12/10/14 A | 12/23/16 |

Capital Bonds - 2016 Total: \$242,243,902

|                              |              | AWARDED   |              | Architect NTP | Design Phase | DSA Start              | DSA App. Letter | Bid Opening | NTP / BOE Award |
|------------------------------|--------------|---|--------------|---------------|--------------|------------------------|-----------------|-------------|-----------------|
| Capital Bond - 2017 Projects | Type         | BID Estimate                                      |              |               |              |                        |                 |             |                 |
| 89                           | 91250075.1   | Zamorano ES: Solar Photovoltaic                   | ENER-DB      | \$1M - \$5M   | 09/15/16     | Project Assessment     | 01/03/17        | 01/06/17    | 01/06/17        |
| 90                           | 90330052.1   | Boone ES: New ST Play Field                       | MOD-IDIQ     | \$200K - \$1M | 11/30/15 A   | Construction Documents |                 |             | 01/09/17        |
| 91                           | S9003.1      | Adams ES: WSM Project                             | MOD-DBB      | > \$10M       | 04/04/14 A   | DSA Review             | 01/14/16 A      | 10/14/16    | 12/08/16        |
| 92                           | 93120050.1   | Mann MS: WSM Phase 1                              | MOD-DBB      | > \$10M       | 03/14/14 A   | DSA Approved           | 03/09/16 A      | 10/17/16 A  | 11/17/16        |
| 93                           | 90030030.1   | S.D. Global Vision ES @ Adams                     | MOD-DBB      | > \$10M       | 04/04/14 A   | DSA Review             | 01/14/16 A      | 10/14/16    | 12/08/16        |
| 94                           | 93490075.1   | Mira Mesa HS: Solar Photovoltaic                  | ENER-DB      | \$1M - \$5M   | 09/15/16     | Project Assessment     | 12/29/16        | 01/11/17    | 01/11/17        |
| 95                           | 93570075.1   | Serra HS: Solar Photovoltaic                      | ENER-DB      | \$5M - \$10M  | 09/15/16     | Project Assessment     | 12/29/16        | 01/11/17    | 01/11/17        |
| 96                           | 92890001.1   | Webster ES: Environmental Mitigation              | EVIRO-DBB    | \$200K - \$1M |              | Schematic Design       |                 |             | 01/17/17        |
| 97                           | 92010052.1   | Hickman ES: New ST Play Field                     | MOD-IDIQ     | \$200K - \$1M | 12/07/15 A   | Construction Documents |                 |             | 01/23/17        |
| 98                           | 91240071.1   | Garfield ES: HVAC Phase 2 Region 3                | HVAC.CS-IDIQ | <\$200K       | 05/26/16 A   | Pre-Schematic Design   | 11/18/16        | 01/26/17    | 01/31/17        |
| 99                           | 90310071.1   | Birney ES: HVAC Phase 2 Region 3                  | HVAC.CS-IDIQ | \$1M - \$5M   | 04/05/16 A   | Schematic Design       | 11/02/16        | 01/30/17    | 02/02/17        |
| 100                          | 90610071.1   | Chesterton ES: HVAC Phase 2 Region 2              | HVAC.CS-IDIQ | \$200K - \$1M | 05/13/16 A   | Pre-Schematic Design   | 11/30/16        | 01/31/17    | 02/03/17        |
| 101                          | 91230051.1   | Bethune ES: New Synthetic Turf Field              | MOD-IDIQ     | \$200K - \$1M | 10/30/15 A   | Construction Documents |                 |             | 02/06/17        |
| 102                          | 93340070.1   | Crawford HS: HVAC 2000 Educational Support Spaces | HVAC.CS-IDIQ | \$1M - \$5M   | 05/05/15 A   | Construction Documents | 09/22/16        | 01/19/17    | 02/08/17        |
| 103                          | 91590071.1   | Jones ES: HVAC Phase 2 Region 2                   | HVAC.CS-IDIQ | \$1M - \$5M   | 03/30/16 A   | Pre-Schematic Design   | 11/09/16        | 02/06/17    | 02/09/17        |
| 104                          | 91070071.1   | Florence ES: HVAC Phase 2 Region 3                | HVAC.CS-IDIQ | \$1M - \$5M   | 04/05/16 A   | Pre-Schematic Design   | 11/10/16        | 02/02/17    | 02/10/17        |
| 105                          | 92530051.1   | Sequoia ES: New ST Play Field                     | MOD-IDIQ     | \$1M - \$5M   | 11/30/15 A   | Construction Documents |                 |             | 02/13/17        |
| 106                          | 90770051.1   | Curie ES: Joint Use Field                         | MOD-IDIQ     | \$200K - \$1M | 11/20/15     | Project Assessment     |                 |             | 02/14/17        |
| 107                          | 90050071-1.1 | Muir @ Andersen: HVAC Phase 2 Region 2            | HVAC.CS-IDIQ | <\$200K       | 04/01/16 A   | Pre-Schematic Design   | 11/18/16        | 02/14/17    | 02/20/17        |
| 108                          | 90050071.1   | Muir @ Andersen: HVAC Phase 2 Region 2            | HVAC.CS-IDIQ | \$1M - \$5M   | 04/01/16 A   | Pre-Schematic Design   | 11/18/16        | 02/14/17    | 02/20/17        |
| 109                          | 91610071.1   | Juarez ES: HVAC Phase 2 Region 2                  | HVAC.CS-IDIQ | \$1M - \$5M   | 04/11/16 A   | Pre-Schematic Design   | 11/28/16        | 02/21/17    | 02/24/17        |
| 110                          | 91750053.2   | Lindbergh/Schweitzer ES: New ST Play Field        | MOD-IDIQ     | <\$200K       | 01/08/16 A   | Construction Documents |                 |             | 02/27/17        |
| 111                          | 91050071.1   | Fletcher ES: HVAC Phase 2 Region 3                | HVAC.CS-IDIQ | \$1M - \$5M   | 04/06/16 A   | Pre-Schematic Design   | 12/13/16        | 02/23/17    | 02/28/17        |
| 112                          | 03480030.1   | Preuss  | MOD-DBB      | \$1M - \$5M   | 02/17/16 A   |                        | 11/17/16        | 11/27/17    | 01/25/17        |
| 113                          | 91750071.1   | Lindbergh/Schweitzer ES: HVAC Phase 2 Region 2    | HVAC.CS-IDIQ | \$1M - \$5M   | 04/01/16 A   | Pre-Schematic Design   | 12/01/16        | 02/24/17    | 03/01/17        |
| 114                          | 92770051.1   | Toler ES: New ST Play Field                       | MOD-IDIQ     | \$200K - \$1M | 11/20/15 A   | Construction Documents |                 |             | 03/06/17        |
| 115                          | 92470071.1   | Ross ES: HVAC Phase 2 Region 2                    | HVAC.CS-IDIQ | \$1M - \$5M   | 05/06/16 A   | Pre-Schematic Design   | 12/22/16        | 03/17/17    | 03/08/17        |
| 116                          | 90890071.1   | Edison ES: HVAC Phase 2 Region 3                  | HVAC.CS-IDIQ | \$1M - \$5M   | 04/06/16 A   | Pre-Schematic Design   | 12/12/16        | 02/21/17    | 03/13/17        |
| 117                          | 92850071.1   | Walker ES: HVAC Phase 2 Region 1                  | HVAC.CS-IDIQ | <\$200K       | 05/27/16 A   | Schematic Design       | 11/07/16        | 02/20/17    | 03/13/17        |
| 118                          | 90850052.1   | Dewey ES: New Synthetic Turf Field                | MOD-IDIQ     | \$200K - \$1M | 10/30/15 A   | Construction Documents |                 |             | 03/14/17        |
| 119                          | 92990071.1   | Mt. Everest @ Wiggin: HVAC Phase 2 Region 2       | HVAC.CS-IDIQ | \$1M - \$5M   | 05/19/16 A   | Pre-Schematic Design   | 12/22/16        | 03/23/17    | 03/22/17        |
| 120                          | 92910071.1   | Wegeforth ES: HVAC Phase 2 Region 2               | HVAC.CS-IDIQ | \$1M - \$5M   | 04/01/16 A   | Pre-Schematic Design   | 12/15/16        | 03/21/17    | 03/22/17        |
| 121                          | 93340005.1   | Crawford HS: Tennis Courts & Softball Field       | MOD-DBB      | \$1M - \$5M   | 11/12/10 A   | DSA Approved           | 10/29/15 A      | 03/29/16 A  | 02/08/17        |
| 122                          | 90750071.1   | Cubberley ES: HVAC Phase 2 Region 2               | HVAC.CS-IDIQ | \$1M - \$5M   | 05/06/16 A   | Pre-Schematic Design   | 12/21/16        | 03/23/17    | 03/28/17        |
| 123                          | 93280071.1   | Wangenheim ES: HVAC Phase 2 Region 1              | HVAC.CS-IDIQ | \$1M - \$5M   | 04/27/16 A   | Schematic Design       | 11/23/16        | 03/07/17    | 03/28/17        |
| 124                          | 92950071.1   | Whitman ES: HVAC Phase 2 Region 1                 | HVAC.CS-IDIQ | \$1M - \$5M   | 04/28/16 A   | Schematic Design       | 11/28/16        | 03/08/17    | 03/29/17        |
| 125                          | 93070056.1   | CPMA @ Kroc MS: JT Use Field                      | JUF-DBB      | \$1M - \$5M   | 03/09/15 A   | DSA Review             | 09/01/16 A      | 11/01/16    | 02/20/17        |
| 126                          | 90110071.1   | Baker ES: HVAC Phase 2 Region 4                   | HVAC.CS-IDIQ | \$1M - \$5M   | 04/12/16 A   | Pre-Schematic Design   | 12/27/16        | 03/23/17    | 04/07/17        |
| 127                          | 93130071.1   | Marston MS: HVAC Phase 2 Region 2                 | HVAC.CS-IDIQ | \$5M - \$10M  | 05/06/16 A   | Pre-Schematic Design   | 01/10/17        | 04/04/17    | 04/07/17        |



|                |
|----------------|
| < \$200K       |
| \$ 200K - \$1M |
| \$1M - \$5 M   |
| \$5M - \$10M   |
| > \$10M        |

## Project Management Report Contract Awards

|     |            |  |              |               |            |                        |            |            |          |          |
|-----|------------|--|--------------|---------------|------------|------------------------|------------|------------|----------|----------|
| 128 | 92970071.1 | Whittier ES: HVAC Phase 2 Region 1                           | HVAC.CS-IDIQ | <\$200K       | 04/20/16 A | Pre-Schematic Design   | 01/12/17   | 04/06/17   | 04/07/17 |          |
| 129 | 91730071.1 | Linda Vista ES: HVAC Phase 2 Region 3                        | HVAC.CS-IDIQ | \$1M - \$5M   | 04/06/16 A | Pre-Schematic Design   | 01/27/17   | 04/06/17   | 04/11/17 |          |
| 130 | 93620071.1 | Twain Main: HVAC Phase 2 Region 3                            | HVAC.CS-IDIQ | \$1M - \$5M   | 04/06/16 A | Pre-Schematic Design   | 01/27/17   | 04/06/17   | 04/11/17 |          |
| 131 | 98350071.1 | Brooklyn CDC: HVAC Phase 2 Region 4                          | HVAC.CS-IDIQ | <\$200K       | 04/27/16 A | Pre-Schematic Design   | 01/03/17   | 03/30/17   | 04/13/17 |          |
| 132 | 90550071.1 | Carson ES: HVAC Phase 2 Region 3                             | HVAC.CS-IDIQ | \$1M - \$5M   | 04/06/16 A | Pre-Schematic Design   | 01/12/17   | 04/10/17   | 04/13/17 |          |
| 133 | 90750051.1 | Cubberley ES: Joint Use Field                                | JUF-DBB      | \$200K - \$1M | 03/09/15 A | DSA Approved           | 05/19/16 A | 09/12/16 A | 01/05/17 | 04/25/17 |
| 134 | S0747.1    | Gompers MS Charter @ Gompers West: WSM Project               | MOD-DBB      | \$5M - \$10M  | 11/23/15 A | NTP Issued             | 08/03/16   | 01/06/17   | 03/06/17 | 04/25/17 |
| 135 | 93360002.1 | Henry HS: Stadium and Sports Facility Improvements           | MOD-DBB      | \$5M - \$10M  | 04/21/10 A | DSA Approved           | 06/07/12 A | 11/23/16 A | 03/16/17 | 04/25/17 |
| 136 | 93290001.2 | Wilson MS: Increment 1 Demo/Mass Grade Bldgs 100 - 400       | NS-DBB       | <\$200K       |            | DSA Review             | 06/08/16 A | 01/03/17   | 03/07/17 | 04/25/17 |
| 137 | 93550071.1 | University HS: HVAC Phase 2 Region 1                         | HVAC.CS-IDIQ | \$200K - \$1M | 05/03/16 A | Design Development     | 12/27/16   | 04/05/17   | 04/26/17 |          |
| 138 | 93400071.1 | Kearny HS: HVAC Phase 2 Region 2                             | HVAC.CS-IDIQ | \$5M - \$10M  | 06/21/16 A | NTP Issued             | 01/26/17   | 04/27/17   | 04/28/17 |          |
| 139 | 92030071.1 | McKinley ES: HVAC Phase 2 Region 4                           | HVAC.CS-IDIQ | \$1M - \$5M   | 04/12/16 A | Pre-Schematic Design   | 01/23/17   | 04/19/17   | 05/04/17 |          |
| 140 | 90080030.1 | Audeo New Charter: Tenant Improvements                       | MOD-DBB      | \$1M - \$5M   | 10/29/14 A | Construction Documents |            |            | 05/09/17 |          |
| 141 | 93320071.1 | Clairemont ES: HVAC Phase 2 Region 2                         | HVAC.CS-IDIQ | \$5M - \$10M  | 04/15/16 A | Pre-Schematic Design   | 02/09/17   | 05/04/17   | 05/09/17 |          |
| 142 | 93340053.1 | Crawford HS: Site Modernization Phase I                      | MOD-DBB      | \$1M - \$5M   | 07/15/16 A | Design Development     |            | 04/03/17   | 05/09/17 |          |
| 143 | 93520052.1 | Morse HS: Site Modernization Phase I                         | MOD-DBB      | \$1M - \$5M   |            | Design Development     |            | 03/24/17   | 05/09/17 |          |
| 144 | 91550071.1 | Jefferson ES: HVAC Phase 2 Region 3                          | HVAC.CS-IDIQ | \$1M - \$5M   | 04/06/16 A | Pre-Schematic Design   | 02/08/17   | 05/05/17   | 05/10/17 |          |
| 145 | 93170071.1 | Muirlands: HVAC Phase 2 Region 1                             | HVAC.CS-IDIQ | \$1M - \$5M   | 10/05/16 A | Pre-Schematic Design   | 03/10/17   | 05/09/17   | 05/11/17 |          |
| 146 | 90210071.1 | Bay Park ES: HVAC Phase 2 Region 2                           | HVAC.CS-IDIQ | \$1M - \$5M   | 04/27/16 A | Pre-Schematic Design   | 02/23/17   | 05/11/17   | 05/16/17 |          |
| 147 | 91670071.1 | Lafayette ES: HVAC Phase 2 Region 1                          | HVAC.CS-IDIQ | \$1M - \$5M   | 04/05/16 A | Pre-Schematic Design   | 01/20/17   | 05/01/17   | 05/22/17 |          |
| 148 | 92770071.1 | Toler ES: HVAC Phase 2 Region 2                              | HVAC.CS-IDIQ | <\$200K       | 06/02/16 A | Pre-Schematic Design   | 02/21/17   | 05/15/17   | 05/22/17 |          |
| 149 | 92610071.1 | Silver Gate ES: HVAC Phase 2 Region 3                        | HVAC.CS-IDIQ | \$1M - \$5M   | 04/06/16 A | Pre-Schematic Design   | 02/28/17   | 05/22/17   | 05/25/17 |          |
| 150 | 91410071.1 | Hawthorne ES: HVAC Phase 2 Region 1                          | HVAC.CS-IDIQ | \$1M - \$5M   | 04/01/16 A | Pre-Schematic Design   | 01/30/17   | 05/09/17   | 05/31/17 |          |
| 151 | 92530071.1 | Sequoia ES: HVAC Phase 2 Region 1                            | HVAC.CS-IDIQ | \$1M - \$5M   | 04/01/16 A | Pre-Schematic Design   | 01/30/17   | 05/09/17   | 05/31/17 |          |
| 152 | 90730071.1 | Crown Point ES: HVAC Phase 2 Region 2                        | HVAC.CS-IDIQ | <\$200K       | 04/13/16 A | Pre-Schematic Design   | 03/06/17   | 05/26/17   | 06/01/17 |          |
| 153 | 92870071.1 | Washington ES: HVAC Phase 2 Region 4                         | HVAC.CS-IDIQ | \$200K - \$1M | 04/12/16 A | Pre-Schematic Design   | 02/21/17   | 05/17/17   | 06/01/17 |          |
| 154 | 91210002.1 | Gage ES: Joint-Use Field                                     | JUF-DBB      | \$200K - \$1M | 01/08/16 A | Construction Documents | 10/24/16   | 01/03/17   | 04/24/17 | 06/06/17 |
| 155 | 93240071.1 | Roosevelt MS: HVAC Phase 2 Region 4                          | HVAC.CS-IDIQ | \$1M - \$5M   | 04/12/16 A | Pre-Schematic Design   | 03/06/17   | 05/31/17   | 06/14/17 |          |
| 156 | 92690071.1 | Sunset View ES: HVAC Phase 2 Region 3                        | HVAC.CS-IDIQ | \$1M - \$5M   | 04/15/16 A | Pre-Schematic Design   | 04/07/17   | 06/20/17   | 06/23/17 |          |
| 157 | 92490071.1 | Rowan ES: HVAC Phase 2 Region 4                              | HVAC.CS-IDIQ | \$1M - \$5M   | 04/12/16 A | Pre-Schematic Design   | 03/20/17   | 06/14/17   | 06/28/17 |          |
| 158 | 91030071.1 | Field ES: HVAC Phase 2 Region 1                              | HVAC.CS-IDIQ | \$1M - \$5M   | 04/05/16 A | Pre-Schematic Design   | 03/03/17   | 06/12/17   | 07/03/17 |          |
| 159 | 91690071.1 | La Jolla ES: HVAC Phase 2 Region 1                           | HVAC.CS-IDIQ | \$1M - \$5M   | 04/05/16 A | Pre-Schematic Design   | 03/03/17   | 06/12/17   | 07/03/17 |          |
| 160 | 90600071.1 | Chavez ES: HVAC Phase 2 Region 4                             | HVAC.CS-IDIQ | \$1M - \$5M   | 04/12/16 A | Pre-Schematic Design   | 03/30/17   | 06/26/17   | 07/11/17 |          |
| 161 | 90430071.1 | Cadman ES: HVAC Phase 2 Region 1                             | HVAC.CS-IDIQ | <\$200K       | 03/18/16 A | Schematic Design       | 01/16/17   | 06/21/17   | 07/13/17 |          |
| 162 | 90040071.1 | Alcott ES: HVAC Phase 2 Region 1                             | HVAC.CS-IDIQ | <\$200K       | 03/18/16 A | Schematic Design       | 01/26/17   | 07/03/17   | 07/18/17 |          |
| 163 | 91790071.1 | Loma Portal ES: HVAC Phase 2 Region 3                        | HVAC.CS-IDIQ | <\$200K       | 02/29/16 A | Pre-Schematic Design   | 04/20/17   | 07/14/17   | 07/19/17 |          |
| 164 | 91620071.1 | Kimbrough ES: HVAC Phase 2 Region 4                          | HVAC.CS-IDIQ | \$1M - \$5M   | 04/15/16 A | Pre-Schematic Design   | 03/07/17   | 07/21/17   | 07/25/17 |          |
| 165 | 92270071.1 | Pacific Beach ES: HVAC Phase 2 Region 1                      | HVAC.CS-IDIQ | \$1M - \$5M   | 04/15/16 A | Pre-Schematic Design   | 03/28/17   | 07/06/17   | 07/27/17 |          |
| 166 | 93030071.1 | Challenger ES: HVAC Phase 2 Region 1                         | HVAC.CS-IDIQ | \$5M - \$10M  | 04/01/16 A | Pre-Schematic Design   | 03/31/17   | 07/11/17   | 08/01/17 |          |
| 167 | 91850071.1 | Perkins ES: HVAC Phase 2 Region 4                            | HVAC.CS-IDIQ | \$1M - \$5M   | 04/15/16 A | Pre-Schematic Design   | 04/25/17   | 07/21/17   | 08/07/17 |          |
| 168 | 92550071.1 | Sessions ES: HVAC Phase 2 Region 1                           | HVAC.CS-IDIQ | \$1M - \$5M   | 04/01/16 A | Pre-Schematic Design   | 04/05/17   | 07/17/17   | 08/07/17 |          |
| 169 | 91730051.1 | Linda Vista ES: Joint Use Field                              | MOD-DBB      | \$200K - \$1M |            | Construction Documents | 10/31/16   | 01/04/17   | 06/22/17 | 08/08/17 |
| 170 | 92250071.1 | Ocean Beach ES: HVAC Phase 2 Region 3                        | HVAC.CS-IDIQ | <\$200K       | 02/29/16 A | Pre-Schematic Design   | 05/10/17   | 08/03/17   | 08/08/17 |          |
| 171 | 90230071.1 | Barnard @ Bayview ES: HVAC Phase 2 Region 1                  | HVAC.CS-IDIQ | \$1M - \$5M   | 03/18/16 A | Pre-Schematic Design   | 03/30/17   | 07/28/17   | 08/18/17 |          |
| 172 | 93040050.1 | Correia MS: Sports Complex                                   | MOD-DBB      | \$5M - \$10M  | 05/07/13 A | Construction Documents | 09/12/16   | 03/21/17   | 07/11/17 | 08/18/17 |
| 173 | 90850071.1 | Dewey ES: HVAC Phase 2 Region 3                              | HVAC.CS-IDIQ | <\$200K       | 02/29/16 A | Pre-Schematic Design   | 06/06/17   | 08/29/17   | 08/30/17 |          |
| 174 | 90800071.1 | Dana MS: HVAC Phase 2 Region 3                               | HVAC.CS-IDIQ | <\$200K       | 02/29/16 A | Pre-Schematic Design   | 06/08/17   | 08/31/17   | 09/06/17 |          |
| 175 | 93260052.1 | Taft MS: Joint Use Field                                     | JUF-DBB      | \$1M - \$5M   | 04/27/11 A |                        | 11/28/16   | 05/16/17   | 07/26/17 | 09/12/17 |
| 176 | 93290001.3 | Wilson MS: Increment 2 Const. Bldgs. 100 through 700         | NS-DBB       | <\$200K       |            | DSA Review             | 06/08/16 A | 05/19/17   | 07/12/17 | 09/12/17 |
| 177 | 93290001.4 | Wilson MS: Phase II Const. Bldgs. 500/600                    | NS-DBB       | <\$200K       |            |                        |            |            |          | 09/15/17 |
| 178 | S9355.2    | University City HS: Site Modernization Project               | MOD-DBB      | \$5M - \$10M  | 05/09/11 A | DSA Approved           | 06/13/14 A | 07/23/15 A | 08/07/17 | 09/26/17 |
| 179 | 93540071.1 | Point Loma HS: HVAC Phase 2 Region 3                         | HVAC.CS-IDIQ | \$200K - \$1M | 05/26/16 A | Pre-Schematic Design   | 06/29/17   | 09/22/17   | 09/27/17 |          |
| 180 | 90410071.1 | Cabrillo ES: HVAC Phase 2 Region 3                           | HVAC.CS-IDIQ | \$1M - \$5M   | 02/29/16 A | Pre-Schematic Design   | 07/10/17   | 10/02/17   | 10/05/17 |          |
| 181 | 93380051.1 | Hoover HS: New Theater- Classroom Building WSM Phase I       | MOD-DBB      | > \$10M       | 03/05/14 A | Construction Documents | 11/22/16   | 07/10/17   | 08/24/17 | 10/10/17 |
| 182 | DATA1.1    | DC-1 @ Ed Center: Server Room Equipment Installation Phase 2 | Tech-DBB     | \$1M - \$5M   | 01/13/12 A | Pre-Schematic Design   |            |            |          | 10/11/17 |
| 183 | 92790071.1 | Torrey Pines ES: HVAC Phase 2 Region 1                       | HVAC.CS-IDIQ | <\$200K       | 03/18/16 A | Pre-Schematic Design   | 04/19/17   | 09/21/17   | 10/12/17 |          |
| 184 | 90290071.1 | Bird Rock ES: HVAC Phase 2 Region 1                          | HVAC.CS-IDIQ | <\$200K       | 03/18/16 A | Pre-Schematic Design   | 04/19/17   | 09/25/17   | 10/16/17 |          |
| 185 | 90910052.1 | Emerson/Bandini ES: Interim Housing                          | MOD-DBB      | \$1M - \$5M   | 11/25/15 A | Pre-Schematic Design   | 12/20/16   | 07/13/17   | 09/01/17 | 10/24/17 |
| 186 | 91490053.1 | Horton ES: Joint Use Field                                   | JUF-DBB      | \$1M - \$5M   | 01/06/16 A | Pre-Schematic Design   | 05/23/17   | 07/28/17   | 09/19/17 | 10/24/17 |
| 187 | 93290030.1 | Arroyo Paseo Charter High                                    | MOD-DBB      | <\$200K       | 09/19/16   | Project Assessment     | 03/09/17   | 07/26/17   | 09/27/17 | 11/14/17 |
| 188 | 03390030.1 | High Tech High   | MOD-DBB      | <\$200K       | 12/01/16   | Project Assessment     | 03/20/17   | 08/04/17   | 10/06/17 | 11/14/17 |
| 189 | S9153.1    | Jackson Annex @ Jackson: Site Modernization                  | MOD-DBB      | \$1M - \$5M   | 01/12/16 A | Design Development     | 03/20/17   | 08/04/17   | 10/05/17 | 11/14/17 |
| 190 | 90190030.1 | San Diego Coop: Classroom Building                           | MOD-DBB      | > \$10M       |            | Construction Documents | 10/31/16   | 08/14/17   |          | 11/14/17 |
| 191 | 93040071.1 | Correia MS: HVAC Phase 2 Region 3                            | HVAC.CS-IDIQ | \$200K - \$1M | 10/05/16   | Project Assessment     | 09/11/17   | 12/05/17   |          | 12/06/17 |

Capital Bonds - 2017 Total: \$321,962,093



|                |
|----------------|
| < \$200K       |
| \$ 200K - \$1M |
| \$1M - \$5 M   |
| \$5M - \$10M   |
| > \$10M        |

## Project Management Report Contract Awards

|                                    |            |   |              | AWARDED              |              |                      |                 |             |                 |          |  |  |  |
|------------------------------------|------------|---|--------------|----------------------|--------------|----------------------|-----------------|-------------|-----------------|----------|--|--|--|
| Capital Bond - 2018 Projects       |            | Type  | BID Estimate | Architect NTP        | Design Phase | DSA Start            | DSA App. Letter | Bid Opening | NTP / BOE Award |          |  |  |  |
| 192                                | 93350030.1 | Gompers Prep Academy: Gymnasium   | PLAN-DBB     | > \$10M              | 03/09/16 A   | Design Development   | 04/10/17        | 09/15/17    | 11/20/17        | 01/09/18 |  |  |  |
| 193                                | 00140030.1 | Old Town Academy  | MOD-DBB      | <\$200K              | 12/19/16     | Project Assessment   | 07/03/17        | 11/01/17    | 11/28/17        | 01/09/18 |  |  |  |
| 194                                | 90910050.1 | Emerson/Bandini ES: WSM   | MOD-DBB      | > \$10M              | 11/20/15 A   | Pre-Schematic Design | 02/23/17        | 08/25/17    | 11/30/17        | 01/23/18 |  |  |  |
| 195                                | 93160053.1 | Montgomery MS: HVAC/ADA   | MOD-DBB      | <\$200K              | 02/17/16     | Project Assessment   | 07/07/17        | 10/05/17    | 12/28/17        | 02/13/18 |  |  |  |
| 196                                | 93460071.1 | Madison HS: HVAC Phase 2 Region 2   | HVAC-CS-IDIQ | \$5M - \$10M         | 09/20/16 A   | Pre-Schematic Design | 10/12/17        | 01/25/18    |                 | 02/15/18 |  |  |  |
| 197                                | 93070050.1 | CPMA @ Kroc MS: WSM Phase II  | MOD-DBB      | \$5M - \$10M         | 07/29/14 A   | Schematic Design     | 06/12/17        | 10/27/17    | 01/11/18        | 02/27/18 |  |  |  |
| 198                                | 93490050.1 | Mira Mesa HS: WSM   | MOD-DBB      | > \$10M              | 03/09/16 A   | Schematic Design     | 05/25/17        | 11/16/17    | 01/25/18        | 03/13/18 |  |  |  |
| 199                                | 93360002.3 | Henry HS: Practice Field  | MOD-IDIQ     | \$200K - \$1M        | 10/10/17     | Project Assessment   |                 |             |                 | 03/27/18 |  |  |  |
| 200                                | 91770050.1 | Logan/Memorial ES: WSM Phase I (TK-6 and 7-8)                             | MOD-DBB      | > \$10M              | 11/24/14 A   | Schematic Design     | 06/14/17        | 12/19/17    | 02/09/18        | 03/27/18 |  |  |  |
| 201                                | 93500050.1 | Mission Bay HS: WSM   | MOD-DBB      | > \$10M              | 11/07/16     | Project Assessment   | 06/14/17        | 12/20/17    | 02/08/18        | 03/27/18 |  |  |  |
| 202                                | S9320.1    | Pacific Beach MS: WSM Project   | MOD-DBB      | > \$10M              | 06/19/14 A   | Pre-Schematic Design | 07/03/17        | 01/02/18    | 02/19/18        | 04/10/18 |  |  |  |
| 203                                | 90130050.1 | Balboa ES: WSM  | MOD-DBB      | > \$10M              | 10/22/15 A   | Pre-Schematic Design | 06/30/17        | 01/08/18    | 03/28/18        | 04/24/18 |  |  |  |
| 204                                | 93570001.1 | Serra HS: New Classroom Building And Site Improvements                    | MOD-DBB      | > \$10M              | 11/25/15 A   | NTP Issued           | 06/26/17        | 01/29/18    | 03/16/18        | 04/24/18 |  |  |  |
| 205                                | 93120051.1 | Mann MS: WSM Phase 2  | MOD-DBB      | \$5M - \$10M         | 09/01/16     | Project Assessment   | 07/13/17        | 02/05/18    | 03/28/18        | 05/08/18 |  |  |  |
| 206                                | 02200030.1 | Museum School   | MOD-DBB      | \$5M - \$10M         | 01/24/17     | Project Assessment   | 11/02/17        | 02/05/18    | 03/27/18        | 05/08/18 |  |  |  |
| 207                                | 07850030.1 | High Tech High Intl   | MOD-DBB      | <\$200K              | 11/29/16     | Project Assessment   | 11/09/17        | 02/13/18    | 04/04/18        | 05/15/18 |  |  |  |
| 208                                | 93420051.1 | La Jolla HS: BioTech Bldg   | MOD-DBB      | \$5M - \$10M         | 01/02/14 A   | Pre-Schematic Design | 07/21/17        | 02/15/18    | 04/06/18        | 05/22/18 |  |  |  |
| 209                                | S9342.1    | La Jolla HS: WSM Project  | MOD-DBB      | \$5M - \$10M         | 08/22/11 A   | Pre-Schematic Design | 07/14/17        | 02/06/18    | 04/10/18        | 06/12/18 |  |  |  |
| 210                                | 93540053.1 | Point Loma HS: MDF Building and Infrastructure                            | MOD-DBB      | \$1M - \$5M          | 05/02/16     | Project Assessment   | 08/03/17        | 02/27/18    | 05/16/18        | 06/26/18 |  |  |  |
| 211                                | 03760030.1 | Urban Discovery Charter   | MOD-DBB      | <\$200K              | 02/15/17     | Project Assessment   | 12/01/17        | 04/19/18    | 05/22/18        | 06/26/18 |  |  |  |
| 212                                | 93560050.1 | San Diego HS: WSM   | MOD-DBB      | > \$10M              |              | Pre-Schematic Design | 08/30/17        | 02/21/18    | 05/29/18        | 07/10/18 |  |  |  |
| 213                                | 92140030.1 | Tubman Village  | MOD-DBB      | <\$200K              | 09/16/16 A   | NTP Issued           | 01/18/18        | 04/17/18    | 06/06/18        | 07/16/18 |  |  |  |
| 214                                | 93150030.1 | King Chavez Academy of Excellence   | MOD-DBB      | <\$200K              |              | Pre-Schematic Design | 02/01/18        | 05/01/18    | 06/20/18        | 07/24/18 |  |  |  |
| 215                                | 92670030.1 | King Chavez Arts Athletics  | MOD-DBB      | > \$10M              | 06/01/16 A   | Schematic Design     | 07/21/17        | 05/04/18    | 07/02/18        | 08/07/18 |  |  |  |
| 216                                | 90370030.1 | Albert Einstein Academies @ Brooklyn                                      | MOD-DBB      | <\$200K              | 08/09/16     | Project Assessment   | 12/26/17        | 05/14/18    | 07/12/18        | 08/08/18 |  |  |  |
| 217                                | 90790030.1 | Darnall Charter   | MOD-DBB      | <\$200K              | 08/26/15 A   | Pre-Schematic Design | 10/16/17        | 05/04/18    | 07/06/18        | 08/14/18 |  |  |  |
| 218                                | 93400050.1 | Kearny HS: WSM  | MOD-DBB      | > \$10M              | 08/01/16     | Project Assessment   | 10/18/17        | 05/08/18    | 06/28/18        | 08/14/18 |  |  |  |
| 219                                | 02210030.1 | Health Sciences High - Mid  | MOD-DBB      | > \$10M              | 03/16/17     | Project Assessment   | 02/28/18        | 05/31/18    | 07/20/18        | 09/11/18 |  |  |  |
| 220                                | 93410050.1 | Millennial Tech: WSM Phase I  | MOD-DBB      | \$5M - \$10M         | 02/07/14 A   | Pre-Schematic Design | 01/15/18        | 06/08/18    | 08/07/18        | 09/11/18 |  |  |  |
| 221                                | 93540050.1 | Point Loma HS: WSM  | MOD-DBB      | > \$10M              | 07/07/14 A   | Pre-Schematic Design | 10/02/17        | 04/25/18    | 07/25/18        | 09/11/18 |  |  |  |
| 222                                | 92630053.1 | Speckels ES: Joint Use  | JUF-DBB      | <\$200K              | 11/08/16     | Project Assessment   | 09/26/17        | 04/19/18    | 07/10/18        | 09/11/18 |  |  |  |
| 223                                | 93250002.1 | Standley MS: Joint Use  | JUF-DBB      | <\$200K              | 11/08/16     | Project Assessment   | 09/26/17        | 04/19/18    | 07/10/18        | 09/11/18 |  |  |  |
| 224                                | 90930052.1 | Encanto ES: Joint Use Field   | JUF-DBB      | \$200K - \$1M        | 05/24/16     | Project Assessment   | 04/25/17        | 11/14/17    | 08/27/18        | 10/09/18 |  |  |  |
| 225                                | 02210031.1 | Health Sciences TI & FFE  | MOD-DBB      | <\$200K              | 07/06/17     | Project Assessment   | 10/18/17        | 06/20/18    | 08/21/18        | 10/09/18 |  |  |  |
| 226                                | AQUACNTR.1 | Various Sites Research JUA w/YMCA for swimming pools & related facilities | ADD-DBB      | \$1M - \$5M          | 01/09/17     | Project Assessment   | 01/30/18        | 06/27/18    | 08/17/18        | 10/09/18 |  |  |  |
| 227                                | 93340002.1 | Crawford HS: Site Modernization Phase II                                  | NS-DBB       | > \$10M              | 12/05/11 A   | Pre-Schematic Design | 12/15/17        | 07/23/18    | 09/12/18        | 10/23/18 |  |  |  |
| 228                                | 91530030.1 | Iftin Charter @ Jackson   | MOD-DBB      | > \$10M              | 03/25/16 A   | Schematic Design     | 02/23/18        | 08/30/18    | 10/19/18        | 12/11/18 |  |  |  |
| 229                                | 90900030.1 | Innovations Academy   | MOD-DBB      | <\$200K              | 08/21/17     | Project Assessment   | 05/17/18        | 08/16/18    | 10/18/18        | 12/11/18 |  |  |  |
| <b>Capital Bonds - 2018 Total:</b> |            |   |              | <b>\$364,703,120</b> |              |                      |                 |             |                 |          |  |  |  |

|                                    |            |   |              | AWARDED              |              |                      |                 |             |                 |          |  |  |  |
|------------------------------------|------------|---|--------------|----------------------|--------------|----------------------|-----------------|-------------|-----------------|----------|--|--|--|
| Capital Bond - 2019 Projects       |            | Type  | BID Estimate | Architect NTP        | Design Phase | DSA Start            | DSA App. Letter | Bid Opening | NTP / BOE Award |          |  |  |  |
| 230                                | 93650030.1 | Keiller Leadership Academy                    | MOD-DBB      | <\$200K              | 11/15/17     | Project Assessment   | 08/06/18        | 11/20/18    | 01/08/19        | 02/26/19 |  |  |  |
| 231                                | 93460050.1 | Madison HS: WSM                               | MOD-DBB      | > \$10M              | 08/30/16 A   | NTP Issued           | 04/11/18        | 11/21/18    | 01/16/19        | 02/26/19 |  |  |  |
| 232                                | 91770051.1 | Logan/Memorial ES: WSM Phase II (9-12)        | MOD-DBB      | > \$10M              | 11/24/14 A   | Schematic Design     | 12/12/17        | 07/03/18    | 04/08/19        | 05/28/19 |  |  |  |
| 233                                | 90590003.1 | Central ES: Major Site Rebuild Project        | NS-DBB       | > \$10M              | 01/15/14 A   | Pre-Schematic Design | 11/16/17        | 10/30/18    | 07/16/19        | 07/23/19 |  |  |  |
| 234                                | 90190031.1 | San Diego Coop: Multi-Purpose Bldg            | MOD-DBB      | <\$200K              |              | Pre-Schematic Design | 10/08/18        | 05/17/19    |                 | 08/27/19 |  |  |  |
| 235                                | 93350031.1 | Gompers Prep Academy: New Classroom Buildings | PLAN-DBB     | > \$10M              | 05/15/17     | Project Assessment   | 10/22/18        | 06/28/19    | 09/02/19        | 10/22/19 |  |  |  |
| 236                                | 90110050.1 | Baker ES: WSM Project                         | MOD-DBB      | > \$10M              | 08/03/17     | Project Assessment   | 07/12/18        | 01/10/19    | 09/20/19        | 11/12/19 |  |  |  |
| 237                                | 90950050.1 | Euclid ES: WSM                                | MOD-DBB      | \$1M - \$5M          | 08/28/17     | Project Assessment   | 08/06/18        | 02/28/19    | 09/20/19        | 11/12/19 |  |  |  |
| 238                                | 93670050.1 | Farb MS: WSM                                  | MOD-DBB      | > \$10M              | 03/20/17     | Project Assessment   | 03/19/18        | 10/05/18    | 10/01/19        | 11/12/19 |  |  |  |
| 239                                | 93160050.1 | Montgomery MS: WSM                            | MOD-DBB      | > \$10M              | 05/06/14 A   | Pre-Schematic Design | 12/31/18        | 07/01/19    | 10/22/19        | 11/12/19 |  |  |  |
| <b>Capital Bonds - 2019 Total:</b> |            |   |              | <b>\$162,883,722</b> |              |                      |                 |             |                 |          |  |  |  |