



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

				AWARDED							
Capital Bond - 2016 Projects		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award		
1	93570004.1	Serra HS: Science Bldg HVAC	\$405,884	02/17/15 A	DSA Approved	07/27/15 A	09/23/15 A	12/04/15 A	01/12/16 A		
2	93340051.1	Crawford HS: Relo Move	\$86,090						01/21/16 A		
3	91750054.1	Lindbergh ES: Install portable toilet building	\$23,852						02/25/16 A		
4	91350051.1	Hamilton ES: Turf Field	\$521,822	10/30/15 A					03/17/16 A		
5	93320053.1	Clairemont HS: 2.0	\$2,424,300	05/04/15 A				02/25/16 A	03/22/16 A		
6	14580.1	DePortola MS: Roof & HVAC Replacement	\$3,065,191		DSA Approved	10/22/15 A	01/25/16 A	02/18/16 A	03/22/16 A		
7	14586.1	Miramar Ranch ES: Roof & HVAC Replacement Phase I & II (Spring / Summer 2016)	\$2,559,000		DSA Approved	10/22/15 A	01/22/16 A	02/19/16 A	03/22/16 A		
8	93020051.1	Bell MS: New ST Field and New ST Softball Field	\$1,789,008	06/09/14 A					04/08/16 A		
9	92030052.1	McKinley ES: Joint Use Field	\$2,108,722	02/17/15 A	DSA Approved	06/29/15 A	12/22/15 A	03/03/16 A	04/12/16 A		
10	93200052.2	Pacific Beach MS: Joint Use, ADA Upgrades & Site Improv.	\$2,817,115	04/28/15 A	DSA Approved	08/07/15 A	12/15/15 A	03/04/16 A	04/12/16 A		
11	93420004.2	La Jolla HS: Track and Field Project	\$1,802,971	08/23/11 A	DSA Approved	01/31/14 A	11/05/14 A		04/14/16 A		
12	93570070.1	Serra HS: HVAC 2000 Educational Support Spaces	\$329,205	05/05/15 A	DSA Approved	01/20/16 A	04/20/16 A		04/20/16 A		
13	FS006.1	Clark MS: WSM Project	\$10,809,440	01/08/07 A	DSA Approved	08/05/14 A	07/08/15 A	03/23/16 A	04/28/16 A		
14	91880054.1	I-Middle @ MacDowell: Electrical Site Upgrades and Interim Housing	\$1,965,600	08/14/15 A	DSA Approved	09/09/15 A	01/26/16 A	03/29/16 A	05/10/16 A		
15	93550002.1	University City HS: Fabrication & Design CTE	\$1,644,010	01/23/15 A	DSA Approved	10/22/15 A	02/25/16 A	04/08/16 A	05/10/16 A		
16	90950052.1	Euclid ES: New Synthetic Turf Field	\$247,846	10/30/15 A					05/23/16 A		
17	93400001.1	Kearny HS: CTA-Design & Construction Lab	\$2,679,500	02/05/15 A	DSA Approved	11/05/15 A	03/01/16 A	06/28/16 A	05/24/16 A		
18	S0438.1	New Dawn/Riley: WSM Project	\$7,645,100	03/26/14 A	DSA Approved	07/20/15 A	01/22/16 A	04/21/16 A	05/24/16 A		
19	90110052.1	Baker ES: New Synthetic Turf Field	\$575,340	10/30/15 A					05/31/16 A		
20	90860070.1	Dingeman ES: HVAC 2000 Educational Support Spaces	\$801,122	05/05/15 A	DSA Approved	02/05/16 A	06/03/16 A		06/03/16 A		
21	91340070.1	Hage ES: HVAC 2000 Educational Support Spaces	\$720,449	05/05/15 A	DSA Approved	02/05/16 A	06/03/16 A		06/03/16 A		
22	92930070.1	Benchley Weinberger ES: HVAC 2000 Educational Support Spaces	\$899,912	05/05/15 A	DSA Approved	02/04/16 A	06/03/16 A		06/06/16 A		
23	91530070.1	Jackson Transitional: HVAC 2000 Educational Support Spaces	\$73,801	05/05/15 A	DSA Approved	02/10/16 A	06/03/16 A		06/06/16 A		
24	91360050.1	Hancock ES: WSM	\$20,598,000	07/21/11 A	DSA Approved	05/01/15 A	12/29/15 A	03/11/16 A	06/14/16 A		
25	S0181.1	Longfellow K-8: WSM	\$19,385,000	10/07/11 A	DSA Approved	08/05/15 A	03/14/16 A	04/28/16 A	06/14/16 A		
26	92060050.1	Miller ES: WSM	\$18,862,458	07/21/11 A	DSA Approved	05/01/15 A	12/02/15 A	03/09/16 A	06/14/16 A		
27	90030031.1	S.D. Global Vision ES @ Adams: Temporary Classroom	\$754,499	01/05/16 A	DSA Approved	03/24/16 A	04/12/16 A	05/13/16 A	06/14/16 A		
28	91700070.1	Language Academy: HVAC 2000 Educational Support Spaces	\$1,001,887	05/05/15 A	DSA Approved	04/20/16 A	06/14/16 A		06/15/16 A		
29	93360003.1	Henry HS: Academy of Engineering & Design (AOED)	\$1,639,120	01/13/14 A	DSA Approved	09/25/15 A	03/16/16 A	05/26/16 A	06/28/16 A		
30	93360050.1	Henry HS: WSM Phase II	\$21,853,830	11/01/13 A	DSA Approved	09/18/15 A	03/24/16 A	05/26/16 A	06/28/16 A		
31	93540051.1	Point Loma HS: Athletic Infrastructure Relocation	\$540,933						07/08/16 A		
32	92180070.1	Nye ES: HVAC 2000 Educational Support Spaces	\$384,816	05/05/15 A	DSA Approved	02/25/16 A	07/08/16 A		07/11/16 A		
33	92610052.1	Silver Gate ES: Ramps & Accessibility Improvements	\$519,000	12/07/15 A	DSA Approved	03/01/16 A	03/16/16 A	05/26/16 A	07/12/16 A		
34	92830070.1	Valencia Park ES: HVAC 2000 Educational Support Spaces	\$1,020,041	05/05/15 A	DSA Approved	02/26/16 A	07/05/16 A		07/14/16 A		
35	91210070.1	Gage ES: HVAC 2000 Educational Support Spaces	\$1,276,676	05/05/15 A	DSA Approved	03/30/16 A	07/19/16 A		07/21/16 A		
36	91430070.1	Hearst ES: HVAC 2000 Educational Support Spaces	\$1M - \$5M	05/05/15 A	DSA Approved	04/13/16 A	07/27/16 A		07/28/16 A		
37	91190070.1	Fulton ES: HVAC 2000 Educational Support Spaces	\$1M - \$5M	05/05/15 A	DSA Approved	02/03/16 A	08/03/16 A		08/08/16 A		
38	91710070.1	Pacific View Leadership ES: HVAC 2000 Educational Support Spaces	\$200K - \$1M	05/05/15 A	DSA Approved	02/11/16 A	08/03/16 A		08/08/16 A		
39	91150070.1	Freese ES: HVAC 2000 Educational Support Spaces	\$200K - \$1M	05/05/15 A	DSA Approved	03/01/16 A	08/04/16 A		08/12/16 A		
40	93200052.1	Pacific Beach MS: Turf Field	\$811,543	04/16/15 A					08/15/16 A		
41	93250071.1	Standley MS: HVAC Phase 2 Region 1	<\$200K	04/27/16 A	DSA Approved	08/25/16 A	08/26/16 A		08/29/16 A		
42	93110070.1	Lewis MS: HVAC 2000 Educational Support Spaces	\$1M - \$5M	05/05/15 A	DSA Approved	05/19/16 A	08/31/16 A		09/01/16 A		
43	90770070.1	Curie ES: HVAC 2000 Educational Support Spaces	\$200K - \$1M	05/05/15 A	DSA Approved	04/08/16 A	09/06/16 A		09/07/16 A		
44	91660070.1	Kumeyaay ES: HVAC 2000 Educational Support Spaces	\$1M - \$5M	05/05/15 A	DSA Approved	03/02/16 A	09/06/16 A		09/07/16 A		
45	91950070.1	Marshall ES: HVAC 2000 Educational Support Spaces	\$200K - \$1M	05/05/15 A	DSA Approved	03/30/16 A	09/06/16 A		09/07/16 A		
46	92430070.1	Rolando Park ES: HVAC 2000 Educational Support Spaces	\$200K - \$1M	05/05/15 A	DSA Approved	05/09/16 A	09/06/16 A		09/07/16 A		
47	92300070.1	Rosa Parks ES: HVAC 2000 Educational Support Spaces	\$200K - \$1M	05/05/15 A	DSA Approved	04/27/16 A	09/06/16 A		09/07/16 A		
48	90650070.1	Clay ES: HVAC 2000 Educational Support Spaces	\$200K - \$1M	05/05/15 A	DSA Approved	05/31/16 A	09/07/16 A		09/08/16 A		
49	93540005.2	Point Loma HS: Lighting & PA System Project	\$1,413,900	05/07/13 A	DSA Approved	12/02/15 A	03/30/16 A	08/04/16 A	09/13/16 A		
50	93340003.2	Crawford HS: Track and Field Project	\$2,064,433	05/07/13 A					10/03/16 A		
51	91970070.1	Marvin ES: HVAC 2000 Educational Support Spaces	\$200K - \$1M	05/05/15 A	DSA Approved	06/15/16 A	09/13/16 A		10/05/16 A		
52	91230070.1	Bethune ES: HVAC 2000 Educational Support Spaces	\$1,171,914	05/05/15 A	DSA Approved	05/05/16 A	09/13/16 A		10/06/16 A		
53	91390070.1	Hardy ES: HVAC 2000 Educational Support Spaces	\$200K - \$1M	05/05/15 A	DSA Approved	04/19/16 A	09/20/16 A		10/06/16 A		
54	92610053.1	Silver Gate ES: New ST Play Field	\$561,500	11/30/15 A					10/06/16 A		
55	91250070.1	Zamorano ES: HVAC 2000 Educational Support Spaces	\$1,317,219	05/05/15 A	DSA Approved	05/09/16 A	09/08/16 A		10/06/16 A		
56	92290070.1	Paradise Hills ES: HVAC 2000 Educational Support Spaces	\$200K - \$1M	05/05/15 A	DSA Approved	05/31/16 A	09/14/16 A		10/07/16 A		
57	92370070.1	Perry ES: HVAC 2000 Educational Support Spaces	\$200K - \$1M	05/05/15 A	DSA Approved	05/31/16 A	09/13/16 A		10/07/16 A		
58	91490070.1	Horton ES: HVAC 2000 Educational Support Spaces	\$200K - \$1M	05/05/15 A	DSA Approved	04/26/16 A	09/28/16 A		10/17/16 A		
59	91570070.1	Johnson ES: HVAC 2000 Educational Support Spaces	\$200K - \$1M	05/05/15 A	DSA Approved	04/26/16 A	09/28/16 A		10/17/16 A		
60	91880050.1	I-Middle @ MacDowell: WSM	\$18,117,278	04/10/15 A	DSA Approved	12/22/15 A	06/21/16 A	09/07/16 A	10/25/16 A		
61	0349A.2	Mira Mesa HS: Stadium Improvements	\$9,247,100	10/18/10 A	DSA Approved	02/23/16 A	07/15/16 A	09/27/16 A	10/25/16 A		
62	91110070.1	Foster ES: HVAC 2000 Educational Support Spaces	\$200K - \$1M	05/05/15 A	DSA Approved	06/27/16 A	09/28/16 A		10/28/16 A		
63	90330070.1	Boone ES: HVAC 2000 Educational Support Spaces	\$1M - \$5M	05/05/15 A	DSA Approved	05/23/16 A	10/11/16 A		11/04/16		
64	91130070.1	Franklin ES: HVAC 2000 Educational Support Spaces	\$200K - \$1M	05/05/15 A	DSA Approved	07/11/16 A	10/12/16 A		11/04/16		
65	93410070.1	Millennial Tech MS: HVAC 2000 Educational Support Spaces	\$200K - \$1M	05/05/15 A	DSA Approved	03/30/16 A	09/28/16 A		11/04/16		
66	92230070.1	Oak Park ES: HVAC 2000 Educational Support Spaces	\$200K - \$1M	05/05/15 A	DSA Approved	03/30/16 A	09/28/16 A		11/04/16		



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

ID	Project Name	Type	Estimate	Start	Status	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
67	93680070.1 San Diego SCPA: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Approved	05/23/16 A	10/12/16 A		11/04/16
68	93210051.1 Pershing MS: New Synthetic Turf	MOD-IDIQ	\$1,443,542						11/07/16 A
69	93520070.1 Morse HS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	07/13/16 A	11/10/16		11/08/16
70	90070070.1 Angier ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	08/03/16 A	09/28/16 A		11/14/16
71	91470070.1 Holmes ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	08/18/16 A	11/23/16		11/21/16
72	0349A.3 Mira Mesa HS: Practice Field	MOD-IDIQ	\$998,939	10/18/10 A					11/21/16
73	92890070.1 Webster ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	06/28/16 A	11/14/16		11/23/16
74	90570070.1 Carver ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	06/28/16 A	11/10/16		11/29/16
75	90950070.1 Euclid ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	08/23/16 A	11/22/16		12/08/16
76	93670052.1 Farb MS: ADA Ramp / Door access	MOD-DBB	\$57,000		DSA Approved	05/01/15 A	06/01/15 A	11/09/16 A	12/13/16
77	93380070.1 Hoover HS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	08/23/16 A	11/29/16		12/13/16
78	93590050.1 Scripps Ranch HS: WSM and New Building	MOD-DBB	\$26,846,000	05/22/14 A	DSA Approved	02/19/16 A	09/14/16 A	11/04/16 A	12/13/16
79	93490070.1 Mira Mesa HS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	08/16/16 A	11/21/16		12/14/16
80	93520075.1 Morse HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M		Pre-Schematic Design	12/08/16	12/14/16		12/14/16
81	92180075.1 Nye ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M		Pre-Schematic Design	12/08/16	12/14/16		12/14/16
82	92350075.1 Penn ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	09/15/16	Project Assessment	12/14/16	12/20/16		12/20/16
83	93080075.1 E.B. Scripps ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	09/15/16	Project Assessment	12/07/16	12/20/16		12/22/16
84	93120070.1 Mann MS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	09/22/16	12/07/16		12/22/16
85	92740075.1 Tierrasanta ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	09/15/16	Project Assessment	12/07/16	12/20/16		12/22/16

Capital Bonds - 2016 Total: \$237,794,255

Capital Bond - 2017 Projects		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
86	91250075.1 Zamorano ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	09/15/16	Project Assessment	01/03/17	01/06/17		01/06/17
87	93120050.1 Mann MS: Master Planning and Site Modernization Phase I	MOD-DBB	> \$10M	03/14/14 A	DSA Approved	03/09/16 A	10/17/16 A	12/07/16	01/10/17
88	93490075.1 Mira Mesa HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M	09/15/16	Project Assessment	12/29/16	01/11/17		01/11/17
89	93570075.1 Serra HS: Solar Photovoltaic	ENER-DB	\$5M - \$10M	09/15/16	Project Assessment	12/29/16	01/11/17		01/11/17
90	92890001.1 Webster ES: Slope Repair and Hardscape Improvements	EVIRO-DBB	\$200K - \$1M						01/18/17
91	91240071.1 Garfield ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	<\$200K	05/26/16 A	Pre-Schematic Design	11/18/16	01/26/17		01/31/17
92	90310071.1 Birney ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/05/16 A	Schematic Design	11/02/16	01/30/17		02/02/17
93	90610071.1 Chesterton ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$200K - \$1M	05/13/16 A	Pre-Schematic Design	11/30/16	01/31/17		02/03/17
94	93340070.1 Crawford HS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	09/22/16	01/19/17		02/08/17
95	91590071.1 Jones ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	03/30/16 A	Pre-Schematic Design	11/09/16	02/06/17		02/09/17
96	91070071.1 Florence ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/05/16 A	Pre-Schematic Design	11/10/16	02/02/17		02/10/17
97	90050071.1 Muir @ Andersen: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	11/18/16	02/14/17		02/20/17
98	91610071.1 Juarez ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	04/11/16 A	Pre-Schematic Design	11/28/16	02/21/17		02/24/17
99	91050071.1 Fletcher ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	12/13/16	02/23/17		02/28/17
100	99003.1 Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	DSA Review	01/14/16 A	11/23/16	01/23/17	02/28/17
101	90030030.1 S.D. Global Vision ES Charter @ Adams: Modernization	MOD-DBB	> \$10M	04/04/14 A	DSA Review	01/14/16 A	11/23/16	01/23/17	02/28/17
102	91750071.1 Lindbergh/Schweitzer ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	12/01/16	02/24/17		03/01/17
103	92470071.1 Ross ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	05/06/16 A	Pre-Schematic Design	12/22/16	03/17/17		03/08/17
104	90890071.1 Edison ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	12/12/16	02/21/17		03/13/17
105	92850071.1 Walker ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	<\$200K	05/27/16 A	Schematic Design	11/07/16	02/20/17		03/13/17
106	93070055.1 CPMA: Re-Roof & HVAC. Bldgs 500-900	MOD-DBB	\$1M - \$5M	07/31/14 A	DSA Review	07/25/16 A	12/14/16	02/15/17	03/14/17
107	93340005.1 Crawford HS: Tennis Courts & Softball Field	MOD-DBB	\$1M - \$5M	11/12/10 A	DSA Approved	10/29/15 A	03/29/16 A	01/24/17	03/14/17
108	92990071.1 Mt. Everest @ Wiggins: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	05/19/16 A	Pre-Schematic Design	12/22/16	03/23/17		03/22/17
109	92910071.1 Wegforth ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	12/15/16	03/21/17		03/22/17
110	90750071.1 Cubberley ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	05/06/16 A	Pre-Schematic Design	12/21/16	03/23/17		03/28/17
111	93280071.1 Wangenheim ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/27/16 A	Schematic Design	11/23/16	03/07/17		03/28/17
112	92950071.1 Whitman ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/28/16 A	Schematic Design	11/28/16	03/08/17		03/29/17
113	93070056.1 CPMA @ Kroc MS: JT Use Field	JUF-DBB	\$1M - \$5M	03/09/15 A	DSA Approved	09/01/16 A	11/01/16 A	02/20/17	04/04/17
114	93190003.1 O'Farrell Community School : WSM Phase 2	MOD-DBB	\$5M - \$10M	04/01/14 A	DSA Review	09/02/16 A	01/13/17	03/02/17	04/04/17
115	03480030.1 Preuss - Science Lab	MOD-DBB	\$1M - \$5M	02/17/16 A	Construction Documents	11/22/16	02/02/18	03/23/17	04/04/17
116	90110071.1 Baker ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	12/27/16	03/23/17		04/07/17
117	93130071.1 Marston MS: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$5M - \$10M	05/06/16 A	Pre-Schematic Design	01/10/17	04/04/17		04/07/17
118	92970071.1 Whittier ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	<\$200K	04/20/16 A	Pre-Schematic Design	01/12/17	04/06/17		04/07/17
119	91730071.1 Linda Vista ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	01/27/17	04/06/17		04/11/17
120	93620071.1 Twain Main: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	01/27/17	04/06/17		04/11/17
121	98350071.1 Brooklyn CDC: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	<\$200K	04/27/16 A	Pre-Schematic Design	01/03/17	03/30/17		04/13/17
122	90550071.1 Carson ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	01/12/17	04/10/17		04/13/17
123	90750051.1 Cubberley ES: Joint Use Field	JUF-DBB	\$200K - \$1M	11/20/15 A	DSA Approved	05/19/16 A	09/12/16 A	01/05/17	04/25/17
124	93360002.1 Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10 A	DSA Approved	06/07/12 A	11/23/16 A	03/16/17	04/25/17
125	93290001.2 Wilson MS: Increment 1 Demo/Mass Grade Bldgs 100 - 400	NS-DBB	<\$200K		DSA Review	06/08/16 A	01/03/17	03/07/17	04/25/17
126	93550071.1 University HS: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$200K - \$1M	05/03/16 A	Design Development	12/27/16	04/05/17		04/26/17
127	93400071.1 Kearny HS: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$5M - \$10M	06/21/16 A	NTP Issued	01/26/17	04/27/17		04/28/17
128	92030071.1 McKinley ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	01/23/17	04/19/17		05/04/17
129	93320071.1 Clairemont ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$5M - \$10M	04/15/16 A	Pre-Schematic Design	02/09/17	05/04/17		05/09/17



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Line	Project Name	Type	Estimate	Start	Phase	DSA Start	DSA Letter	Bid Opening	NTP / BOE Award
130	93340053.1 Crawford HS: Site Modernization Phase I	MOD-DBB	\$1M - \$5M	07/15/16 A	Construction Documents			03/24/17	05/09/17
131	93520052.1 Morse HS: Site Modernization Phase I	MOD-DBB	\$1M - \$5M		Design Development			03/24/17	05/09/17
132	91550071.1 Jefferson ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	02/08/17	05/05/17		05/10/17
133	93170071.1 Muirlands: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	10/05/16 A	Pre-Schematic Design	03/10/17	05/09/17		05/11/17
134	90210071.1 Bay Park ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	04/27/16 A	Pre-Schematic Design	02/23/17	05/11/17		05/16/17
135	91670071.1 Lafayette ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/05/16 A	Pre-Schematic Design	01/20/17	05/01/17		05/22/17
136	92770071.1 Toler ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	<\$200K	06/02/16 A	Pre-Schematic Design	02/21/17	05/15/17		05/22/17
137	91210002.1 Gage ES: Joint-Use Field	JUF-DBB	\$200K - \$1M	01/08/16 A	DSA Review	11/15/16 A	01/23/17	04/12/17	05/23/17
138	92610071.1 Silver Gate ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	Pre-Schematic Design	02/28/17	05/22/17		05/25/17
139	91410071.1 Hawthorne ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	01/30/17	05/09/17		05/31/17
140	92530071.1 Sequoia ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	01/30/17	05/09/17		05/31/17
141	90730071.1 Crown Point ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	<\$200K	04/13/16 A	Pre-Schematic Design	03/06/17	05/26/17		06/01/17
142	92870071.1 Washington ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$200K - \$1M	04/12/16 A	Pre-Schematic Design	02/21/17	05/17/17		06/01/17
143	90080030.1 Audeo New Charter: Tenant Improvements	MOD-DBB	\$1M - \$5M	10/29/14 A					06/06/17
144	93240071.1 Roosevelt MS: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	03/06/17	05/31/17		06/14/17
145	92690071.1 Sunset View ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/15/16 A	Pre-Schematic Design	04/07/17	06/20/17		06/23/17
146	92490071.1 Rowan ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	03/20/17	06/14/17		06/28/17
147	91030071.1 Field ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/05/16 A	Pre-Schematic Design	03/03/17	06/12/17		07/03/17
148	91690071.1 La Jolla ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/05/16 A	Pre-Schematic Design	03/03/17	06/12/17		07/03/17
149	90600071.1 Chavez ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	03/30/17	06/26/17		07/11/17
150	90430071.1 Cadman ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	<\$200K	03/18/16 A	Schematic Design	01/16/17	06/21/17		07/13/17
151	90040071.1 Alcott ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	<\$200K	03/18/16 A	Schematic Design	01/26/17	07/03/17		07/18/17
152	91790071.1 Loma Portal ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	<\$200K	02/29/16 A	Pre-Schematic Design	04/20/17	07/14/17		07/19/17
153	91620071.1 Kimbrough ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/15/16 A	Pre-Schematic Design	03/07/17	07/21/17		07/25/17
154	92270071.1 Pacific Beach ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/15/16 A	Pre-Schematic Design	03/28/17	07/06/17		07/27/17
155	93030071.1 Challenger ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$5M - \$10M	04/01/16 A	Pre-Schematic Design	03/31/17	07/11/17		08/01/17
156	91850071.1 Perkins ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/15/16 A	Pre-Schematic Design	04/25/17	07/21/17		08/07/17
157	92550071.1 Sessions ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	04/05/17	07/17/17		08/07/17
158	91730051.1 Linda Vista ES: Joint Use Field	JUF-DBB	\$200K - \$1M		Construction Documents	10/31/16 A	01/04/17	06/22/17	08/08/17
159	92250071.1 Ocean Beach ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	<\$200K	02/29/16 A	Pre-Schematic Design	05/10/17	08/03/17		08/08/17
160	90230071.1 Barnard @ Bayview ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	03/18/16 A	Pre-Schematic Design	03/30/17	07/28/17		08/18/17
161	93040050.1 Correira MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13 A	Construction Documents	11/09/16	04/28/17	07/11/17	08/22/17
162	90850071.1 Dewey ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	<\$200K	02/29/16 A	Pre-Schematic Design	06/06/17	08/29/17		08/30/17
163	90800071.1 Dana MS: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	<\$200K	02/29/16 A	Pre-Schematic Design	06/08/17	08/31/17		09/06/17
164	93260052.1 Taft MS: Joint Use Field	JUF-DBB	\$1M - \$5M	04/27/11 A		11/28/16	05/16/17	07/26/17	09/12/17
165	93290001.3 Wilson MS: Increment 2 Const. Bldgs. 100 through 400	NS-DBB	<\$200K		DSA Review	06/08/16 A	05/19/17	07/12/17	09/12/17
166	93355.2 University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	DSA Approved	06/13/14 A	07/23/15 A	08/07/17	09/26/17
167	93540071.1 Point Loma HS: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	05/26/16 A	Pre-Schematic Design	06/29/17	09/22/17		09/27/17
168	90410071.1 Cabrillo ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	02/29/16 A	Pre-Schematic Design	07/10/17	10/02/17		10/05/17
169	93380051.1 Hoover HS: New Theater: Classroom Building WSM Phase I	MOD-DBB	> \$10M	03/05/14 A	Construction Documents	11/22/16	07/10/17	08/24/17	10/10/17
170	DATA1.1 DC-1 @ Ed Center: Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A	Pre-Schematic Design				10/11/17
171	92790071.1 Torrey Pines ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	<\$200K	03/18/16 A	Pre-Schematic Design	04/19/17	09/21/17		10/12/17
172	90290071.1 Bird Rock ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	<\$200K	03/18/16 A	Pre-Schematic Design	04/19/17	09/25/17		10/16/17
173	90910052.1 Emerson/Bandini ES: Interim Housing	MOD-DBB	\$1M - \$5M	11/25/15 A	Pre-Schematic Design	12/20/16	07/13/17	09/01/17	10/24/17
174	91490053.1 Horton ES: Joint Use Field	JUF-DBB	\$1M - \$5M	01/06/16 A	Pre-Schematic Design	05/23/17	07/28/17	09/19/17	10/24/17
175	S9153.1 Jackson Annex @ Jackson: Site Modernization	MOD-DBB	\$1M - \$5M	01/12/16 A	Construction Documents	03/27/17	08/11/17	10/12/17	11/14/17
176	93040071.1 Correira MS: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$200K - \$1M	10/05/16	Project Assessment	09/11/17	12/05/17		12/06/17
177	93290030.1 Arroyo Paseo Charter High	MOD-DBB	<\$200K	11/01/16	Project Assessment	04/21/17	09/07/17	11/09/17	12/12/17

Capital Bonds - 2017 Total: **\$301,962,256**

AWARDED									
Capital Bond - 2018 Projects									
Line	Project Name	Type	Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
178	93350030.1 Compers Prep Academy: Gymnasium	PLAN-DBB	> \$10M	03/09/16 A	Construction Documents	04/10/17	09/15/17	11/20/17	01/09/18
179	00140030.1 Old Town Academy	MOD-DBB	<\$200K	12/19/16	Project Assessment	07/03/17	11/01/17	11/28/17	01/09/18
180	90130050.1 Balboa ES: WSM	MOD-DBB	> \$10M	10/22/15 A	Schematic Design	04/20/17	10/18/17	12/11/17	01/23/18
181	90910050.1 Emerson/Bandini ES: WSM	MOD-DBB	> \$10M	11/20/15 A	Pre-Schematic Design	02/23/17	08/25/17	11/30/17	01/23/18
182	93290001.4 Wilson MS: Phase II Const. Bldgs. 500 - 700	NS-DBB	<\$200K						01/26/18
183	90090051.1 Audubon ES: Joint Use Field	JUF-IDIQ	\$200K - \$1M	10/20/16 A	Pre-Schematic Design	08/07/17	10/31/17	01/04/18	02/13/18
184	93490050.1 Mira Mesa HS: WSM	MOD-DBB	> \$10M	03/09/16 A	Design Development	05/17/17	11/07/17	12/29/17	02/13/18
185	93160053.1 Montgomery MS: HVAC/ADA	MOD-DBB	<\$200K	02/17/16	Project Assessment	07/07/17	10/05/17	12/28/17	02/13/18
186	93460071.1 Madison HS: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$5M - \$10M	09/20/16 A	Pre-Schematic Design	10/12/17	01/25/18		02/15/18
187	93070050.1 CPMA @ Kroc MS: WSM Phase II	MOD-DBB	\$5M - \$10M	07/29/14 A	Schematic Design	06/12/17	10/27/17	01/11/18	02/27/18
188	93360002.3 Henry HS: Practice Field	MOD-IDIQ	\$200K - \$1M	10/10/17	Project Assessment				03/27/18
189	91770050.1 Logan/Memorial ES: WSM Phase I (TK-6 and 7-8)	MOD-DBB	> \$10M	11/24/14 A	Schematic Design	06/14/17	12/19/17	02/09/18	03/27/18
190	93500050.1 Mission Bay HS: WSM	MOD-DBB	> \$10M	11/07/16	Project Assessment	06/14/17	12/20/17	02/08/18	03/27/18
191	S9320.1 Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	06/19/14 A	Pre-Schematic Design	07/03/17	01/02/18	02/19/18	04/10/18



< \$200K
\$200K - \$1M
\$1M - \$5M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Project ID	Project Name	Type	Estimate	Start	Phase	06/26/17	01/29/18	03/16/18	04/24/18
192	93570001.1 Serra HS: New Classroom Building And Site Improvements	MOD-DBB	> \$10M	11/25/15 A	NTP Issued				
193	02200030.1 Museum School	MOD-DBB	\$5M - \$10M	01/24/17	Project Assessment	11/02/17	02/05/18	03/27/18	05/08/18
194	07850030.1 High Tech High Intl	MOD-DBB	<\$200K	11/29/16	Project Assessment	11/09/17	02/13/18	04/04/18	05/15/18
195	93420051.1 La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	07/21/17	02/15/18	04/06/18	05/22/18
196	S9342.1 La Jolla HS: WSM Project	MOD-DBB	\$5M - \$10M	08/22/11 A	Pre-Schematic Design	07/14/17	02/06/18	04/10/18	06/12/18
197	90770051.1 Curie ES: Joint Use Field	JUF-DBB	\$200K - \$1M	04/04/17	Project Assessment	08/16/17	03/15/18	05/16/18	06/26/18
198	93540053.1 Point Loma HS: MDF Building and Infrastructure	MOD-DBB	\$1M - \$5M	05/02/16	Project Assessment	08/03/17	02/27/18	05/16/18	06/26/18
199	03760030.1 Urban Discovery Charter	MOD-DBB	<\$200K	02/15/17	Project Assessment	12/01/17	04/19/18	05/22/18	06/26/18
200	93560050.1 San Diego HS: WSM	MOD-DBB	> \$10M		Pre-Schematic Design	08/30/17	02/21/18	05/29/18	07/10/18
201	92140030.1 Tubman Village	MOD-DBB	<\$200K	09/16/16 A	NTP Issued	12/27/17	04/13/18	06/04/18	07/12/18
202	S0747.1 Gompers MS Charter @ Gompers West: WSM Project	MOD-DBB	\$5M - \$10M	11/23/15 A	Pre-Schematic Design	10/18/17	04/20/18	06/21/18	07/24/18
203	93150030.1 King Chavez Academy of Excellence	MOD-DBB	<\$200K		Pre-Schematic Design	02/01/18	05/01/18	06/20/18	07/24/18
204	92670030.1 King Chavez Arts Athletics	MOD-DBB	> \$10M	06/01/16 A	Design Development	07/21/17	05/04/18	07/02/18	08/07/18
205	93400050.1 Kearny HS: WSM	MOD-DBB	> \$10M	08/01/16	Project Assessment	10/18/17	05/08/18	06/28/18	08/14/18
206	90190030.1 San Diego Coop: Classroom Building	MOD-DBB	> \$10M		Construction Documents	09/04/17	06/18/18		08/14/18
207	92630053.1 Spreckels ES: Joint Use	JUF-DBB	<\$200K	11/08/16	Project Assessment	09/26/17	04/19/18	07/10/18	09/11/18
208	93250002.1 Standley MS: Joint Use	JUF-DBB	<\$200K	11/08/16	Project Assessment	09/26/17	04/19/18	07/10/18	09/11/18
209	90930052.1 Encanto ES: Joint Use Field	JUF-DBB	\$200K - \$1M	05/24/16	Project Assessment	04/25/17	11/14/17	08/27/18	10/09/18
210	02210030.1 Health Sciences High - Mid	MOD-DBB	> \$10M	03/16/17	Project Assessment	03/29/18	06/29/18	08/20/18	10/09/18
211	02210031.1 Health Sciences TI &FFE	MOD-DBB	<\$200K	07/06/17	Project Assessment	10/19/17	06/21/18	08/22/18	10/09/18
212	93410050.1 Millennial Tech: WSM Phase I	MOD-DBB	\$5M - \$10M	02/07/14 A	Pre-Schematic Design	02/02/18	06/28/18	08/27/18	10/09/18
213	AQUACNTR.1 Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	01/09/17	Project Assessment	01/30/18	06/27/18	08/17/18	10/09/18
214	91470051.1 Holmes ES Joint Use Field	JUF-DBB	\$200K - \$1M	12/01/16	Project Assessment	12/04/17	06/25/18	09/13/18	10/23/18
215	90370030.1 Albert Einstein Academies Charter @ Brooklyn: Modernization	MOD-DBB	<\$200K	01/01/21	Project Assessment	03/28/18	08/14/18	10/12/18	11/08/18
216	92290053.1 Paradise Hills ES Joint Use Field	JUF-DBB	\$200K - \$1M	12/05/16	Project Assessment	12/06/17	06/27/18	09/17/18	11/13/18
217	93540050.1 Point Loma HS: WSM	MOD-DBB	> \$10M	07/07/14 A	Design Development	10/09/17	06/25/18	09/24/18	11/13/18
218	91530030.1 Ithin Charter @ Jackson: Modernization	MOD-DBB	> \$10M	03/25/16 A	Schematic Design	02/23/18	08/30/18	10/30/18	12/11/18
219	90900030.1 Innovations Academy	MOD-DBB	<\$200K	08/21/17	Project Assessment	05/17/18	08/16/18	10/18/18	12/11/18

Capital Bonds - 2018 Total: \$385,170,526

		AWARDED							
Capital Bond - 2019 Projects		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
220	93340002.1 Crawford HS: Site Modernization Phase II	NS-DBB	\$5M - \$10M	12/05/11 A	Pre-Schematic Design	02/14/18	09/18/18	11/07/18	01/08/19
221	93650030.1 Keiller Leadership Academy	MOD-DBB	<\$200K	11/15/17	Project Assessment	08/06/18	11/20/18	01/08/19	02/26/19
222	91770051.1 Logan/Memorial ES: WSM Phase II (9-12)	MOD-DBB	> \$10M	11/24/14 A	Schematic Design	12/12/17	07/03/18	04/08/19	05/28/19
223	90590003.1 Central ES: Major Site Rebuild Project	NS-DBB	> \$10M	01/15/14 A	Pre-Schematic Design	11/16/17	10/30/18	07/16/19	07/23/19
224	93460050.1 Madison HS: WSM	MOD-DBB	> \$10M	01/18/17	Project Assessment	03/29/18	11/15/18	07/09/19	08/27/19
225	90190031.1 San Diego Coop: Multi-Purpose Bldg	MOD-DBB	<\$200K		Pre-Schematic Design	10/08/18	05/17/19		08/27/19
226	93350031.1 Gompers Prep Academy: New Classroom Buildings	PLAN-DBB	> \$10M	05/15/17	Project Assessment	10/22/18	06/28/19	09/02/19	10/22/19
227	90110050.1 Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	08/03/17	Project Assessment	07/12/18	01/10/19	09/20/19	11/12/19
228	90950050.1 Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	09/20/19	11/13/19
229	93670050.1 Farb MS: WSM	MOD-DBB	> \$10M	03/20/17	Project Assessment	03/19/18	10/05/18	10/01/19	11/12/19
230	93160050.1 Montgomery MS: WSM	MOD-DBB	> \$10M	05/06/14 A	Pre-Schematic Design	12/31/18	07/01/19	10/22/19	11/12/19

Capital Bonds - 2019 Total: \$162,663,068