



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

ID	Project Name	Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
1	93570004.1 Serra HS: Science Bldg HVAC	HVAC-DBB	\$405,884		02/17/15 A	DSA Approved	07/27/15 A	09/23/15 A	12/04/15 A	01/12/16 A
2	93340051.1 Crawford HS: Relo Move	DEMO-IDIQ	\$86,090							01/21/16 A
3	91750054.1 Lindbergh ES: Install portable toilet building	DEMO-IDIQ	\$23,852							02/25/16 A
4	93520051.1 Morse HS: On-line Learning Center	Tech-DBB	\$18,955							03/10/16 A
5	91350051.1 Hamilton ES: Turf Field	MOD-IDIQ	\$517,848		10/30/15 A					03/17/16 A
6	14580.1 DePortola MS: Roof & HVAC Replacement	BSRR-DBB	\$3,065,191			DSA Approved	10/22/15 A	01/25/16 A	02/18/16 A	03/22/16 A
7	14586.1 Miramar Ranch ES: Roof & HVAC Replacement	BSRR-DBB	\$2,559,000			DSA Approved	10/22/15 A	01/22/16 A	02/19/16 A	03/22/16 A
8	93320053.1 Clairemont HS: 2.0	MOD-DBB	\$2,424,300		05/04/15 A				02/25/16 A	03/22/16 A
9	93020051.1 Bell MS: New ST Field and New ST Softball Field	MOD-IDIQ	\$200K - \$1M		06/09/14 A					03/31/16
10	92030052.1 McKinley ES: Joint Use Field	JUF-DBB	\$2,108,722		02/17/15 A	DSA Approved	06/29/15 A	12/22/15 A	03/03/16 A	04/12/16
11	93200052.2 Pacific Beach MS: Parking Lot	MOD-DBB	\$2,817,115		04/28/15 A	DSA Approved	08/07/15 A	12/15/15 A	03/04/16 A	04/12/16
12	93420004.2 La Jolla HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M		08/23/11 A	DSA Approved	01/31/14 A	11/05/14 A		04/14/16
13	93190003.1 O'Farrell ES: Track and Field and Softball Field	MOD-IDIQ	\$1M - \$5M		04/01/14 A	Construction Documents	04/01/16	05/13/16		04/25/16
14	FS006.1 Clark MS: WSM Project	MOD-DBB	\$10,809,440		01/08/07 A	DSA Approved	08/05/14 A	07/08/15 A	03/23/16 A	04/26/16
15	91880054.1 Innovation @ MacDowell: Electrical Site Upgrades and Interim Housing	MOD-DBB	\$1M - \$5M		08/14/15 A	DSA Approved	09/09/15 A	01/26/16 A	03/29/16	04/26/16
16	93540051.1 Point Loma HS: Athletic Infrastructure Relocation	MOD-IDIQ	\$200K - \$1M							04/26/16
17	93340003.2 Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M		05/07/13 A					04/28/16
18	93550002.1 University City HS: Fabrication & Design CTE	CTE-DBB	\$1M - \$5M		01/23/15 A	DSA Approved	10/22/15 A	02/25/16 A	04/08/16	05/10/16
19	93570070.1 Serra HS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	12/24/15 A	04/01/16		05/20/16
20	91360050.1 Hancock ES: WSM	MOD-DBB	\$20,598,000		07/21/11 A	Construction Documents	05/01/15 A	12/29/15 A	03/11/16 A	05/24/16
21	S0181.1 Longfellow ES: WSM	MOD-DBB	> \$10M		10/07/11 A	DSA Approved	08/05/15 A	03/14/16 A	04/28/16	05/24/16
22	92060050.1 Miller ES: WSM	MOD-DBB	\$18,862,458		07/21/11 A	Construction Documents	05/01/15 A	12/02/15 A	03/09/16 A	05/24/16
23	S0438.1 New Dawn/Riley: WSM Project	MOD-DBB	\$5M - \$10M		03/26/14 A	DSA Approved	07/20/15 A	01/22/16 A	04/21/16	05/24/16
24	90110052.1 Baker ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M		10/30/15 A					06/01/16
25	90850052.1 Dewey ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M		10/30/15 A					06/03/16
26	92930070.1 Benchley Weinberger ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	02/04/16 A	04/18/16		06/07/16
27	91230051.1 Bethune ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M		10/30/15 A					06/14/16
28	90770051.1 Curie ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M		11/30/15 A					06/14/16
29	90950052.1 Euclid ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M		10/30/15 A					06/14/16
30	91190070.1 Fulton ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M		05/05/15 A	DSA Review	02/03/16 A	04/25/16		06/14/16
31	91710070.1 Lee ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	02/03/16 A	04/25/16		06/14/16
32	90860070.1 Dingeman ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	02/05/16 A	04/28/16		06/20/16
33	93080075.1 E.B. Scripps ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M		04/27/16	Project Assessment	06/01/16	06/17/16		06/20/16
34	93200052.1 Pacific Beach MS: Turf Field	MOD-IDIQ	\$200K - \$1M		04/16/15 A					06/20/16
35	92740075.1 Tierrasanta ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M		04/27/16	Project Assessment	06/02/16	06/17/16		06/20/16
36	93490075.1 Mira Mesa HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M		04/28/16	Project Assessment	06/13/16	06/22/16		06/22/16
37	93520075.1 Morse HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M			Pre-Schematic Design	06/16/16	06/22/16		06/22/16
38	93570075.1 Serra HS: Solar Photovoltaic	ENER-DB	\$5M - \$10M		04/28/16	Project Assessment	06/13/16	06/22/16		06/22/16
39	92180075.1 Nye ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M			Pre-Schematic Design	06/15/16	06/22/16		06/23/16
40	91340070.1 Hage ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	02/05/16 A	04/28/16		06/27/16
41	91700070.1 Language Academy: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	02/24/16 A	05/05/16		06/27/16
42	92180070.1 Nye ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	02/25/16 A	05/06/16		06/27/16
43	93360003.1 Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$1M - \$5M		01/13/14 A	DSA Approved	09/25/15 A	03/16/16 A	05/25/16	06/28/16
44	93360050.1 Henry HS: WSM Phase II	MOD-DBB	> \$10M		11/01/13 A	DSA Approved	09/18/15 A	03/24/16 A	05/25/16	06/28/16
45	92830070.1 Valencia Park ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	02/26/16 A	05/09/16		06/28/16
46	91150070.1 Freese ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	02/17/16 A	05/11/16		06/30/16
47	91530070.1 Jackson Transitional: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	<\$200K		05/05/15 A	DSA Review	02/10/16 A	05/03/16		06/30/16
48	93400001.1 Kearny HS: CTA-Design & Construction Lab	CTE-DBB	\$1M - \$5M		02/05/15 A	DSA Approved	11/05/15 A	03/01/16 A	06/09/16	07/12/16
49	91250075.1 Zamorano ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M		04/28/16	Project Assessment	07/21/16	07/27/16		07/27/16
50	92350075.1 Penn ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M		04/28/16	Project Assessment	07/26/16	07/29/16		07/29/16
51	90770070.1 Curie ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	03/02/16 A	06/09/16		08/01/16
52	91210070.1 Gage ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M		05/05/15 A	DSA Review	03/30/16 A	06/10/16		08/01/16
53	91660070.1 Kumeyaay ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M		05/05/15 A	DSA Review	03/02/16 A	06/09/16		08/01/16
54	93410070.1 Millennial Tech MS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	<\$200K		05/05/15 A	DSA Review	03/30/16 A	06/10/16		08/01/16
55	92230070.1 Oak Park ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M		05/05/15 A	Construction Documents	04/01/16	06/10/16		08/01/16
56	91250070.1 Zamorano ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M		05/05/15 A	Construction Documents	04/01/16	06/14/16		08/02/16
57	90330070.1 Boone ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M		05/05/15 A	Design Development	04/08/16	06/21/16		08/10/16
58	91430070.1 Hearst ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M		05/05/15 A		04/08/16	06/21/16		08/10/16
59	93680070.1 San Diego SCPA: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M		05/05/15 A	Design Development	04/08/16	06/21/16		08/10/16
60	91390070.1 Hardy ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M		05/05/15 A	Construction Documents	04/13/16	06/24/16		08/15/16
61	91230070.1 Bethune ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M		05/05/15 A	Design Development	04/18/16	06/29/16		08/18/16
62	91950070.1 Marshall ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M		05/05/15 A	Construction Documents	04/01/16	06/22/16		08/18/16



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

ID	Project Name	Type	Amount	Start	Phase	Start	End	End	End
63	93110070.1 Lewis MS: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$1M - \$5M	05/05/15 A	Design Development	04/27/16	07/11/16		08/29/16
64	92430070.1 Rolando Park ES: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$200K - \$1M	05/05/15 A	DSA Review	03/23/16 A	06/30/16		08/29/16
65	91490070.1 Horton ES: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$200K - \$1M	05/05/15 A	Design Development	05/02/16	07/14/16		09/01/16
66	91570070.1 Johnson ES: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$200K - \$1M	05/05/15 A	Construction Documents	05/02/16	07/14/16		09/01/16
67	93520070.1 Morse HS: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$1M - \$5M	05/05/15 A	Design Development	05/02/16	07/14/16		09/01/16
68	92300070.1 Rosa Parks ES: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$200K - \$1M	05/05/15 A	Construction Documents	04/01/16	07/08/16		09/06/16
69	S9003.1 Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	DSA Review	10/16/15 A	06/17/16	08/08/16	09/13/16
70	92890001.1 Webster ES: Environmental Mitigation	EVIRO-DBB	\$200K - \$1M						09/14/16
71	90650070.1 Clay ES: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$200K - \$1M	05/05/15 A	Design Development	05/18/16	08/02/16		09/20/16
72	90030030.1 S.D. Global Vision ES @ Adams	MOD-DBB	> \$10M	04/04/14 A	DSA Review	12/29/15 A	06/28/16	08/11/16	09/27/16
73	03180030.1 S.D. Global Vision MS	MOD-DBB	\$1M - \$5M	04/04/14 A	DSA Review	12/29/15 A	06/28/16	08/11/16	09/27/16
74	90330052.1 Boone ES: New ST Play Field	MOD-IDIO	\$200K - \$1M	11/30/15 A					10/03/16
75	90950070.1 Euclid ES: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$1M - \$5M	05/05/15 A	Design Development	06/01/16	08/12/16		10/03/16
76	92010052.1 Hickman ES: New ST Play Field	MOD-IDIO	\$200K - \$1M	12/07/15 A					10/03/16
77	93380070.1 Hoover HS: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$1M - \$5M	05/05/15 A	Design Development	06/01/16	08/12/16		10/03/16
78	91730051.1 Linda Vista ES: New ST Play	MOD-IDIO	\$200K - \$1M	01/08/16 A					10/03/16
79	91750053.2 Lindbergh/Schweitzer ES: New ST Play Field	MOD-IDIO	<\$200K	01/08/16 A					10/03/16
80	91970070.1 Marvin ES: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$200K - \$1M	05/05/15 A	Schematic Design	06/01/16	08/12/16		10/03/16
81	92530051.1 Sequoia ES: New ST Play Field	MOD-IDIO	\$200K - \$1M	11/30/15 A					10/03/16
82	92610053.1 Silvergate ES: New ST Play Field	MOD-IDIO	\$200K - \$1M	11/30/15 A					10/03/16
83	92770051.1 Toler ES: New ST Play Field	MOD-IDIO	\$200K - \$1M	11/20/15 A					10/03/16
84	90080030.1 Audeo New Charter: (Site Acquisition)	MOD-DBB	\$1M - \$5M	10/29/14 A	Construction Documents				10/11/16
85	93340005.1 Crawford HS: Tennis Courts & Softball Field	MOD-DBB	\$1M - \$5M	11/12/10 A	DSA Review	10/29/15 A	04/21/16	09/01/16	10/11/16
86	91880050.1 I-Middle @ MacDowell: WSM	MOD-DBB	> \$10M	04/10/15 A	Construction Documents	12/22/15 A	06/17/16	09/26/16	10/11/16
87	90070070.1 Angier ES: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$200K - \$1M	05/05/15 A	Schematic Design	06/14/16	08/25/16		10/14/16
88	91110070.1 Foster ES: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$200K - \$1M	05/05/15 A	Schematic Design	06/15/16	08/26/16		10/17/16
89	AQUACNTR.1 Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	02/03/15	Project Assessment	02/24/16	07/21/16	09/12/16	10/25/16
90	90790030.1 Damall Charter	MOD-DBB	<\$200K	02/01/16	Project Assessment	06/16/16	07/27/16	09/28/16	10/28/16
91	91130070.1 Franklin ES: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$200K - \$1M	05/05/15 A	Schematic Design	06/29/16	09/12/16		10/31/16
92	90570070.1 Carver ES: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$200K - \$1M	05/05/15 A	Design Development	07/01/16	09/14/16		11/02/16
93	92290070.1 Paradise Hills ES: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$200K - \$1M	05/05/15 A	Design Development	07/01/16	09/14/16		11/02/16
94	91470070.1 Holmes ES: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$200K - \$1M	05/05/15 A	Schematic Design	07/18/16	09/28/16		11/17/16
95	93490070.1 Mira Mesa HS: HVAC 2000 Other Spaces	HVAC.CS-IDIO	<\$200K	05/05/15 A	Pre-Schematic Design	07/01/16	09/22/16		11/21/16
96	90090051.1 Audubon ES: Turf Field	MOD-IDIO	\$200K - \$1M	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A		11/30/16
97	92370070.1 Perry ES: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$200K - \$1M	05/05/15 A	Design Development	08/01/16	10/12/16		12/05/16
98	92890070.1 Webster ES: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$200K - \$1M	05/05/15 A	Design Development	08/01/16	10/12/16		12/05/16
99	93070055.1 CPMA: Re-Roof & HVAC. Bldgs 500-900	MOD-DBB	\$1M - \$5M	07/31/14 A	Construction Documents	05/31/16	09/09/16	11/04/16	12/13/16
100	93120050.1 Mann MS: WSM Phase 1	MOD-DBB	> \$10M	03/14/14 A	Construction Documents	03/09/16 A	09/13/16	11/07/16	12/13/16
101	93590003.1 Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	05/22/14 A	Construction Documents	02/19/16 A	08/12/16	11/01/16	12/13/16
102	93590050.1 Scripps Ranch HS: WSM	MOD-DBB	> \$10M	05/22/14 A	Construction Documents	02/16/16	08/10/16	11/01/16	12/13/16

Capital Bonds - 2016 Total: **\$295,808,100**

ID	Project Name	Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate	Start						
103	93340070.1 Crawford HS: HVAC 2000 Other Spaces	HVAC.CS-IDIO	<\$200K	05/05/15 A		Design Development	09/01/16	11/15/16		01/06/17
104	93120070.1 Mann MS: HVAC 2000 Other Spaces	HVAC.CS-IDIO	\$1M - \$5M	05/05/15 A		Design Development	09/01/16	11/15/16		01/06/17
105	93070056.1 CPMA @ Kroc MS: JT Use Field	JUF-DBB	\$1M - \$5M	03/09/15 A			07/18/16	09/20/16	11/23/16	01/10/17
106	93150030.1 King Chavez Academy of Excellence	MOD-DBB	<\$200K	10/26/15		Project Assessment	05/23/16	10/07/16	12/09/16	01/10/17
107	0349A.3 Mira Mesa HS: Practice Field	MOD-IDIO	\$200K - \$1M	10/18/10 A						01/24/17
108	0349A.2 Mira Mesa HS: Stadium Improvements	MOD-DBB	\$5M - \$10M	10/18/10 A		Construction Documents	02/22/16	10/11/16	12/05/16	01/24/17
109	SOLCARPT.1 Energy Efficiency & Sustainability	ADD-DBB	> \$10M	05/08/15		Project Assessment	04/15/16	11/03/16	12/29/16	02/14/17
110	91210002.1 Gage ES: Joint-Use Field	JUF-DBB	\$200K - \$1M	01/08/16 A		Design Development	08/25/16	11/01/16	01/11/17	02/14/17
111	02210030.1 Health Sciences High - Mid	MOD-DBB	> \$10M	01/20/16 A		Pre-Schematic Design	10/28/16	11/28/16	10/28/16	03/28/17
112	93340052.1 Crawford HS: On-Line Learning Center	MOD-DBB	<\$200K	04/04/16		Project Assessment			02/27/17	04/11/17
113	03480030.1 Preuss	MOD-DBB	\$1M - \$5M	03/01/16		Project Assessment	09/23/16	03/29/16	03/14/17	05/15/17
114	92670030.1 King Chavez Arts Athletics	MOD-DBB	> \$10M	02/02/16 A		Pre-Schematic Design	12/15/16	02/14/17	04/12/17	05/18/17
115	93290030.1 Arroyo Paseo Charter High	MOD-DBB	<\$200K	03/21/16		Project Assessment	11/07/16	03/24/17	05/26/17	06/27/17
116	93040050.1 Correia MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13 A		Schematic Design	09/22/16	03/21/17	05/10/17	06/27/17
117	90900030.1 Innovations Academy	MOD-DBB	<\$200K	03/01/16		Project Assessment	12/15/16	05/03/17	06/05/17	07/11/17
118	00140030.1 Old Town Academy	MOD-	<\$200K	07/04/16		Project Assessment	01/16/17	05/17/17	05/12/17	07/11/17
119	93290001.1 Wilson MS: Major Site Rebuild Project	NS-DBB	> \$10M	11/15/13 A		Construction Documents	04/18/16	04/13/17	06/12/17	07/11/17
120	03390030.1 High Tech High	MOD-DBB	<\$200K	03/01/16		Project Assessment	12/02/16	04/20/17	06/22/17	07/25/17
121	S9320.1 Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	01/29/16		Project Assessment	12/01/16	05/26/17	07/17/17	08/22/17



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

ID	Project Name	Type	Estimate	Start	Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
122	93260052.1 Taft MS: Joint Use Field	JUF-DBB	\$1M - \$5M	04/27/11 A		11/28/16	05/16/17	07/26/17	09/12/17
123	93070050.1 CPMA @ Kroc MS: WSM Phase II	MOD-DBB	\$5M - \$10M	07/29/14 A	Pre-Schematic Design	03/27/17	06/23/17	08/14/17	09/19/17
124	S0747.1 Gompers MS Charter @ Gompers West: WSM Project	MOD-DBB	\$5M - \$10M	01/15/16	Project Assessment	01/06/17	06/26/17	08/16/17	09/26/17
125	90750051.1 Cubberley ES: Joint Use Field	JUF-DBB	\$200K - \$1M	03/09/15 A	Design Development	05/16/17	07/21/17	09/26/17	10/10/17
126	93650030.1 Keiller Leadership Academy	MOD-DBB	<\$200K	06/14/16	Project Assessment	03/09/17	06/23/17	08/22/17	10/10/17
127	S9153.1 Student Services @ Jackson Annex	MOD-DBB	\$1M - \$5M	01/12/16 A	NTP Issued	12/20/16	06/29/17	08/21/17	10/10/17
128	DATA1.1 DC-1 @ Ed Center: Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A	Pre-Schematic Design				10/11/17
129	93410050.1 Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	02/07/14 A	Pre-Schematic Design	01/26/17	07/18/17	09/14/17	10/24/17
130	93160053.1 Montgomery MS: HVAC/ADA	MOD-DBB	<\$200K	03/02/16	Project Assessment	01/17/17	08/07/17	10/25/17	12/12/17
131	93350030.1 Gompers Prep Academy: Gymnasium	PLAN-DBB	> \$10M	02/02/16	Project Assessment	02/10/17	10/12/17		12/29/17

Capital Bonds - 2017 Total: \$203,212,738

Capital Bond - 2018 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
132	93360002.1 Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10 A	DSA Approved	06/07/12 A	09/30/14 A	11/29/17	01/09/18
133	93380051.1 Hoover HS: New Theater- Classroom Building WSM Phase I	MOD-DBB	> \$10M	03/05/14 A	Construction Documents	11/16/16	07/14/17	11/21/17	01/09/18
134	93460050.1 Madison HS: WSM	MOD-DBB	> \$10M	03/28/16	Project Assessment	03/06/17	09/15/17	11/06/17	01/09/18
135	90190030.1 San Diego Coop: Classroom Building	MOD-DBB	> \$10M		Schematic Design	02/27/17	10/06/17		01/09/18
136	90130050.1 Balboa ES: WSM	MOD-DBB	\$5M - \$10M	10/22/15 A	Pre-Schematic Design	02/15/17	09/25/17	12/11/17	01/23/18
137	91770050.1 Logan ES: WSM	MOD-DBB	\$5M - \$10M	11/24/14 A	Pre-Schematic Design	03/30/17	10/18/17	12/12/17	01/23/18
138	93040051.1 Correia MS: WSM	MOD-DBB	> \$10M	08/02/16	Project Assessment	04/24/17	10/25/17	01/05/18	02/13/18
139	90910050.1 Emerson/Bandini ES: WSM	MOD-DBB	> \$10M	11/20/15 A	Pre-Schematic Design	04/03/17	10/20/17	12/14/17	02/13/18
140	02200030.1 Museum School	MOD-DBB	\$5M - \$10M	11/17/16	Project Assessment	08/16/17	11/14/17	01/05/18	02/20/18
141	07850030.1 High Tech High Intl	MOD-DBB	<\$200K	11/29/16	Project Assessment	07/13/17	11/29/17	11/30/17	03/02/18
142	93170050.1 Muirlands MS: WSM	MOD-DBB	> \$10M	09/21/11 A		11/23/16	07/19/17	01/29/18	03/13/18
143	91530030.1 Iftin Charter @ Jackson	MOD-DBB	> \$10M	02/01/16	Project Assessment	03/06/17	11/24/17	11/27/17	03/19/18
144	93500050.1 Mission Bay HS: WSM	MOD-DBB	> \$10M	04/05/16	Project Assessment	06/14/17	12/20/17	02/08/18	03/27/18
145	S9342.1 La Jolla HS: WSM Project	MOD-DBB	\$5M - \$10M	08/22/11 A	Pre-Schematic Design	06/20/17	12/14/17	02/19/18	04/10/18
146	S9355.2 University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	DSA Approved	06/13/14 A	07/23/15 A	03/05/18	04/17/18
147	93490050.1 Mira Mesa HS: WSM	MOD-DBB	> \$10M	02/19/16	Project Assessment	06/20/17	12/19/17	03/13/18	04/24/18
148	93540050.1 Point Loma HS: WSM	MOD-DBB	> \$10M	07/07/14 A	Pre-Schematic Design	05/22/17	12/13/17	03/15/18	04/24/18
149	93570001.1 Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	11/25/15 A	NTP Issued	08/09/17	02/01/18	03/30/18	05/08/18
150	93340050.1 Crawford HS: WSM Phase I	NS-DBB	> \$10M	08/05/14 A	Pre-Schematic Design	04/07/17	11/08/17	01/04/18	07/03/18
151	93560050.1 San Diego HS: WSM	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	02/14/17	08/01/17	05/29/18	07/10/18
152	90370030.1 Albert Einstein Academies @ Brooklyn	MOD-DBB	<\$200K	08/09/16	Project Assessment	12/26/17	05/14/18	07/12/18	08/08/18
153	93400050.1 Kearny HS: WSM	MOD-DBB	> \$10M	08/01/16	Project Assessment	10/18/17	05/08/18	06/28/18	08/14/18
154	93250002.1 Standley MS / Spreckels ES: Joint Use	JUF-DBB	<\$200K	02/24/15 A	Pre-Schematic Design	09/26/17	04/19/18	07/10/18	09/11/18
155	90930052.1 Encanto ES: Joint Use Field	JUF-DBB	\$200K - \$1M	03/10/16	Project Assessment	02/17/17	09/07/17	08/27/18	10/09/18
156	91490053.1 Horton ES: Joint Use Field	JUF-DBB	\$1M - \$5M	03/10/16	Project Assessment	02/17/17	09/07/17	08/27/18	10/09/18

Capital Bonds - 2018 Total: \$308,118,596

Capital Bond - 2019 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
157	93360002.3 Henry HS: Practice Field	MOD-IDIQ	\$200K - \$1M	05/09/18	Project Assessment			11/27/18	01/08/19
158	93350030.2 Gompers Prep Academy: New Class Room Buildings	PLAN-DBB	> \$10M	11/03/15 A	NTP Issued	02/09/18	10/15/18		01/29/19
159	90590003.1 Central ES: Major Site Rebuild Project	NS-DBB	> \$10M	01/15/14 A	Schematic Design	11/15/17	12/05/18	01/28/19	03/12/19
160	92140030.1 Tubman Village	MOD-DBB	<\$200K	05/26/16	Project Assessment	08/20/18	01/04/19		04/08/19
161	93150050.1 Memorial Prep MS: WSM	MOD-DBB	\$5M - \$10M	11/23/15 A	Pre-Schematic Design	04/17/17	11/03/17	05/22/19	07/09/19
162	90110050.1 Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	08/03/17	Project Assessment	07/12/18	01/10/19	06/11/19	07/23/19
163	S9169.1 La Jolla ES: WSM Project	MOD-DBB	\$1M - \$5M	09/28/17	Project Assessment	10/17/18	05/10/19	06/19/19	08/13/19
164	90190031.1 San Diego Coop: Multi-Purpose Bldg	MOD-DBB	<\$200K		Pre-Schematic Design	10/08/18	05/17/19		08/27/19
165	93420051.1 La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	04/26/18	11/15/18	07/30/19	09/10/19
166	93270050.1 De Portola MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/10/19	10/22/19
167	92690050.1 Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/03/19	10/22/19
168	90950050.1 Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	09/20/19	11/12/19
169	93670050.1 Farb MS: WSM	MOD-DBB	> \$10M	03/20/17	Project Assessment	03/19/18	10/05/18	10/01/19	11/12/19
170	93460003.1 Madison HS: Site Modernization	MOD-DBB	> \$10M	04/21/09 A	Pre-Schematic Design	09/21/17	04/09/18	09/20/19	11/12/19
171	91030050.1 Field ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	10/15/19	12/10/19
172	92100050.1 Miramar Ranch ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	Pre-Schematic Design	07/12/18	12/11/18	10/28/19	12/10/19

Capital Bonds - 2019 Total: \$108,804,641