



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Capital Bond - 2016 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
1	93570004.1	Serra HS: Science Bldg HVAC	HVAC-DBB	\$405,884	02/17/15 A	DSA Approved	07/27/15 A	09/23/15 A	12/04/15 A	01/12/16 A
2	91750054.1	Lindbergh ES: Install portable toilet building	DEMO-IDIQ	<\$200K						01/29/16
3	93340051.1	Crawford HS: Relo Move	DEMO-IDIQ	<\$200K						02/05/16
4	93020051.1	Bell MS: New ST and Baseball Field	MOD-IDIQ	\$200K - \$1M	06/09/14 A					02/09/16
5	91350051.1	Hamilton ES: Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A					03/01/16
6	93320053.1	Clairemont HS: 2.0	MOD-DBB	\$1M - \$5M	05/04/15 A				02/10/16	03/08/16
7	FS006.1	Clark MS: WSM Project	MOD-DBB	> \$10M	01/08/07 A	DSA Approved	08/05/14 A	07/08/15 A	03/23/16	04/12/16
8	91360050.1	Hancock ES: WSM	MOD-DBB	> \$10M	07/21/11 A	Construction Documents	05/01/15 A	12/29/15 A	03/10/16	04/12/16
9	92030052.1	McKinley ES: Joint Use Field	MOD-IDIQ	\$1M - \$5M	02/17/15 A	DSA Approved	06/29/15 A	12/22/15 A	03/03/16	04/12/16
10	92060050.1	Miller ES: WSM	MOD-DBB	> \$10M	07/21/11 A	Construction Documents	05/01/15 A	12/02/15 A	03/10/16	04/12/16
11	93200052.2	Pacific Beach MS: Parking Lot	MOD-DBB	\$1M - \$5M	04/28/15 A	DSA Approved	08/07/15 A	12/15/15 A	03/04/16	04/12/16
12	93420004.2	La Jolla HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	08/23/11 A	DSA Approved	01/31/14 A	11/05/14 A		04/14/16
13	93190003.1	O'Farrell ES: Track and Field and Softball Field	MOD-IDIQ	\$1M - \$5M	04/01/14 A	Design Development	02/26/16	04/08/16		04/25/16
14	91880054.1	Innovation @ MacDowell: Electrical Site Upgrades and Interim Housing	MOD-DBB	\$1M - \$5M	08/14/15 A	DSA Approved	09/09/15 A	01/26/16 A		04/26/16
15	93540051.1	Point Loma HS: Athletic Infrastructure Relocation	MOD-IDIQ	\$200K - \$1M						04/26/16
16	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$5M - \$10M	03/26/14 A	DSA Review	07/20/15 A	01/29/16	03/30/16	04/26/16
17	93340003.2	Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	05/07/13 A					04/28/16
18	90850052.1	Dewey ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A					06/03/16
19	93550002.1	University City HS: Fabrication & Design CTE	CTE-DBB	\$1M - \$5M	01/23/15 A	DSA Review	10/22/15 A	01/22/16	05/02/16	06/07/16
20	90930052.1	Encanto ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A					06/09/16
21	90110052.1	Baker ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A					06/14/16
22	91230051.1	Bethune ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A					06/14/16
23	90770051.1	Curie ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A					06/14/16
24	90950052.1	Euclid ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A					06/14/16
25	91730051.1	Linda Vista ES: New ST Play	MOD-IDIQ	<\$200K	01/08/16 A					06/14/16
26	93200052.1	Pacific Beach MS: Turf Field	MOD-IDIQ	\$200K - \$1M	04/16/15 A					06/20/16
27	93360003.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$1M - \$5M	01/13/14 A	DSA Review	09/25/15 A	03/30/16	05/25/16	06/28/16
28	93360050.1	Henry HS: WSM Phase II	MOD-DBB	> \$10M	11/01/13 A	DSA Review	09/18/15 A	03/30/16	05/25/16	06/28/16
29	90080030.1	Audeo New Charter: (Site Acquisition)	MOD-DBB	\$1M - \$5M	10/29/14 A	Construction Documents				07/12/16
30	93400001.1	Kearny HS: CTA-Design & Construction Lab	CTE-DBB	\$1M - \$5M	02/05/15 A	Construction Documents	11/05/15 A	03/22/16	06/09/16	07/12/16
31	S0181.1	Longfellow ES: WSM	MOD-DBB	> \$10M	10/07/11 A	DSA Review	08/05/15 A	03/03/16	05/16/16	07/26/16
32	93340005.1	Crawford HS: Tennis Courts & Softball Field	MOD-DBB	\$1M - \$5M	11/12/10 A	DSA Review	10/29/15 A	06/02/16	08/04/16	09/13/16
33	93260052.1	Taft MS: Joint Use Field	MOD-IDIQ	\$1M - \$5M	04/27/11 A					09/13/16
34	92890001.1	Webster ES: Environmental Mitigation	EVIRO-DBB	\$200K - \$1M						09/14/16
35	S9003.1	Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	DSA Review	01/14/16 A	06/17/16	08/11/16	09/27/16
36	90030030.1	S.D. Global Vision ES @ Adams	MOD-DBB	> \$10M	04/04/14 A	DSA Review	12/29/15 A	06/28/16	08/11/16	09/27/16
37	90330052.1	Boone ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A					10/03/16
38	92010052.1	Hickman ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	12/07/15 A					10/03/16
39	91750053.2	Lindbergh/Schweitzer ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	01/08/16 A					10/03/16
40	92530051.1	Sequoia ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A					10/03/16
41	92610053.1	Silvergate ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A					10/03/16
42	92770051.1	Toler ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/20/15 A					10/03/16
43	91880050.1	I-Middle @ MacDowell: WSM	MOD-DBB	> \$10M	04/10/15 A	Construction Documents	12/22/15 A	06/17/16	09/26/16	10/11/16
44	90790030.1	Darnall Charter	MOD-DBB	<\$200K	01/14/16	Project Assessment	05/31/16	07/11/16	09/12/16	10/12/16
45	AQUACNTR.1	Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	02/03/15	Project Assessment	02/24/16	07/21/16	09/12/16	10/25/16
46	90030030.2	S.D. Global Vision Middle - Leased Facility	MOD-DBB	<\$200K	01/14/16	Project Assessment	07/28/16	09/28/16	10/13/16	11/03/16
47	93070055.1	CPMA: Re-Roof & HVAC. Bldgs 500-900	MOD-DBB	\$1M - \$5M	07/31/14 A	Construction Documents	05/31/16	09/09/16	11/04/16	12/13/16
48	93120050.1	Mann MS: WSM Phase 1	MOD-DBB	> \$10M	03/14/14 A	Construction Documents	03/08/16	09/12/16	11/03/16	12/13/16
49	93590003.1	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	05/22/14 A	Construction Documents	02/16/16	08/10/16	11/01/16	12/13/16
50	93590050.1	Scripps Ranch HS: WSM	MOD-DBB	> \$10M	05/22/14 A	Construction Documents	02/16/16	08/10/16	11/01/16	12/13/16
51	90090051.1	Audubon ES: Turf Field	MOD-IDIQ	\$200K - \$1M	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A		12/19/16
Capital Bonds - 2016 Total:				\$220,225,478						

Capital Bond - 2017 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
52	03480030.1	Preuss	MOD-DBB	\$1M - \$5M	02/02/16	Project Assessment	08/18/16	02/13/18		01/05/17
53	93150030.1	King_Chavez Academy of Excellence	MOD-DBB	<\$200K	10/26/15	Project Assessment	05/23/16	10/07/16	12/09/16	01/10/17
54	0349A.3	Mira Mesa HS: Practice Field	MOD-DBB	\$200K - \$1M	10/18/10 A					01/24/17
55	0349A.2	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$5M - \$10M	10/18/10 A	Construction Documents	02/22/16	10/11/16	12/05/16	01/24/17
56	SOLCARPT.1	Energy Efficiency & Sustainability	ADD-DBB	> \$10M	05/08/15	Project Assessment	04/15/16	11/03/16	12/29/16	02/14/17
57	02210030.1	Health Sciences High - Mid	MOD-DBB	> \$10M	02/18/16	Project Assessment	10/28/16	11/28/16	10/28/16	03/28/17



< \$200K
\$200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

ID	Project Name	Type	Estimate	Start	Phase	Start	Letter	Opening	NTP / BOE Award
58	92670030.1 King Chavez Arts Athletics	MOD-DBB	> \$10M	01/11/16	Project Assessment	11/16/16	01/16/17	03/14/17	04/19/17
59	93290030.1 Arroyo Paseo Charter High	MOD-DBB	<\$200K	01/21/16	Project Assessment	09/08/16	01/25/17	03/29/17	05/09/17
60	90900030.1 Innovations Academy	MOD-DBB	<\$200K	01/11/16	Project Assessment	10/26/16	03/14/17	04/14/17	05/23/17
61	93040050.1 Correia MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13 A	Schematic Design	09/08/16	03/07/17	04/26/17	06/13/17
62	03390030.1 High Tech High	MOD-DBB	<\$200K	01/01/16	Project Assessment	10/05/16	02/21/17	04/25/17	06/13/17
63	93290001.1 Wilson MS: Major Site Rebuild Project	NS-DBB	> \$10M	11/15/13 A	Construction Documents	03/22/16	03/17/17	05/15/17	06/13/17
64	07850030.1 High Tech High Intl	MOD-DBB	<\$200K	11/27/15	Project Assessment	12/15/16	05/03/17	05/04/17	08/04/17
65	S9320.1 Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	01/29/16	Project Assessment	12/01/16	05/26/17	07/17/17	08/22/17
66	93070050.1 CPMA @ Kroc MS: WSM Phase II	MOD-DBB	\$5M - \$10M	08/07/14 A	Pre-Schematic Design	03/27/17	06/23/17	08/14/17	09/19/17
67	S9153.1 Home Hospital Youth Transition Student Services @ Jackson Annex	MOD-DBB	\$1M - \$5M	01/12/16	Project Assessment	12/07/16	06/16/17	08/08/17	09/26/17
68	93650030.1 Keiller Leadership Academy	MOD-DBB	<\$200K	06/14/16	Project Assessment	03/09/17	06/23/17	08/11/17	09/26/17
69	DATA1.1 DC-1 @ Ed Center: Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A	Pre-Schematic Design				10/11/17
70	93410050.1 Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	02/07/14 A	Pre-Schematic Design	01/26/17	07/18/17	09/14/17	10/24/17
71	90190030.1 San Diego Coop: Classroom Building	MOD-DBB	> \$10M		Pre-Schematic Design	12/05/16	07/14/17		10/24/17
72	93460050.1 Madison HS: WSM	MOD-DBB	> \$10M	12/28/15	Project Assessment	01/03/17	07/18/17	10/03/17	11/14/17
73	93350030.1 Gompers Prep Academy: Gymnasium	PLAN-DBB	> \$10M	01/12/16	Project Assessment	01/20/17	09/21/17		12/08/17

Capital Bonds - 2017 Total: \$236,554,544

Capital Bond - 2018 Projects									
ID	Project Name	Type	Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
74	91880052.1 I-Middle @ MacDowell MS: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	01/08/16	Project Assessment				01/01/18
75	93360002.1 Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10 A	DSA Approved	06/07/12 A	09/30/14 A	11/29/17	01/09/18
76	93380051.1 Hoover HS: New Theater, Classroom Building WSM Phase I	MOD-DBB	> \$10M	03/05/14 A	Design Development	02/02/17	08/09/17	11/21/17	01/09/18
77	91770050.1 Logan ES: WSM	MOD-DBB	\$1M - \$5M	11/24/14 A	Pre-Schematic Design	02/27/17	09/15/17	11/06/17	01/09/18
78	90130050.1 Balboa ES: WSM	MOD-DBB	\$5M - \$10M	10/22/15 A	Pre-Schematic Design	02/15/17	09/25/17	12/11/17	01/23/18
79	90910050.1 Emerson/Bandini ES: WSM	MOD-DBB	\$5M - \$10M	11/20/15 A	Pre-Schematic Design	04/03/17	10/20/17	12/14/17	02/13/18
80	S0747.1 Gompers MS Charter @ Gompers West: WSM Project and Joint-Use Field	MOD-DBB	\$5M - \$10M	01/15/16	Project Assessment	05/11/17	10/27/17	12/21/17	02/13/18
81	02200030.1 Museum School	MOD-DBB	\$5M - \$10M	11/10/16	Project Assessment	08/09/17	11/07/17	12/29/17	02/13/18
82	91530030.1 Iflin Charter @ Jackson	MOD-DBB	> \$10M	01/11/16	Project Assessment	02/13/17	11/03/17	11/06/17	02/26/18
83	93170050.1 Muirlands MS: WSM	MOD-DBB	> \$10M	09/21/11 A		11/23/16	07/19/17	01/29/18	03/13/18
84	93040051.1 Correia MS: WSM	MOD-DBB	\$5M - \$10M	08/23/16	Project Assessment	06/26/17	12/15/17	02/23/18	03/27/18
85	93500050.1 Mission Bay HS: WSM	MOD-DBB	> \$10M	02/09/16	Project Assessment	06/14/17	12/20/17	02/09/18	03/27/18
86	93540050.1 Point Loma HS: WSM	MOD-DBB	> \$10M	07/07/14 A	Pre-Schematic Design	05/31/17	12/29/17	02/21/18	04/10/18
87	S9355.2 University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	DSA Approved	06/13/14 A	05/24/16 A	03/05/18	04/17/18
88	93490050.1 Mira Mesa HS: WSM	MOD-DBB	> \$10M	02/19/16	Project Assessment	06/20/17	12/19/17	03/13/18	04/24/18
89	93570001.1 Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	11/25/15 A	NTP Issued	08/09/17	02/01/18	03/30/18	05/08/18
90	90750051.1 Cubberley ES: Joint Use Field	JUF-DBB	\$200K - \$1M	03/09/15 A	Pre-Schematic Design	07/11/17	02/01/18	04/09/18	06/12/18
91	91210002.1 Gage ES: Joint-Use Field	JUF-DBB	\$1M - \$5M	11/14/16	Project Assessment	07/26/17	02/19/18	04/24/18	06/26/18
92	93340050.1 Crawford HS: WSM Phase I	NS-DBB	> \$10M	08/05/14 A	Pre-Schematic Design	04/07/17	11/08/17	01/04/18	07/03/18
93	93560050.1 San Diego HS: WSM	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	02/14/17	09/01/17	05/29/18	07/10/18
94	93070056.1 CPMA @ Kroc MS: JT Use Field	MOD-DBB	\$200K - \$1M	03/09/15 A	Pre-Schematic Design	09/27/17	04/23/18	06/12/18	07/24/18
95	90370030.1 Albert Einstein Academies @ Brooklyn	MOD-DBB	<\$200K	08/09/16	Project Assessment	12/28/17	05/14/18	07/12/18	08/08/18
96	93250002.1 Standley MS / Spreckels ES: Joint Use	JUF-DBB	<\$200K	02/24/15 A	Pre-Schematic Design	09/26/17	04/19/18	07/10/18	09/11/18
97	91490053.1 Horton ES: Joint Use Field	JUF-DBB	<\$200K	03/10/16	Project Assessment	02/17/17	09/07/17	08/27/18	10/09/18

Capital Bonds - 2018 Total: \$221,307,921

Capital Bond - 2019 Projects									
ID	Project Name	Type	Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
98	93350030.2 Gompers Prep Academy: New Class Room Buildings	PLAN-DBB	> \$10M	11/03/15 A	NTP Issued	01/19/18	09/24/18		01/08/19
99	93360002.3 Henry HS: Practice Field	MOD-DBB	\$200K - \$1M	05/09/18	Project Assessment			11/27/18	01/08/19
100	90590003.1 Central ES: Major Site Rebuild Project	NS-DBB	> \$10M	01/15/14 A	Schematic Design	11/15/17	12/05/18	01/28/19	03/12/19
101	92140030.1 Tubman Village	MOD-DBB	<\$200K	05/26/16	Project Assessment	08/20/18	01/04/19		04/08/19
102	90110050.1 Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	08/03/17	Project Assessment	07/12/18	01/10/19	06/11/19	07/23/19
103	93420051.1 La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	04/26/18	11/15/18	07/30/19	09/10/19
104	93420050.1 La Jolla HS: WSM	MOD-DBB	\$1M - \$5M	08/21/11 A	Pre-Schematic Design	06/22/18	01/16/19	07/23/19	09/10/19
105	90190030.2 San Diego Coop: Multi-Purpose Building	MOD-DBB	<\$200K	01/08/18	Project Assessment	11/05/18	05/31/19		09/10/19
106	93400050.1 Kearny HS: WSM	MOD-DBB	> \$10M	08/01/17	Project Assessment	12/10/18	06/26/19	08/16/19	10/08/19
107	93270050.1 De Portola MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/10/19	10/22/19
108	92690050.1 Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/03/19	10/22/19
109	90950050.1 Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	09/20/19	11/12/19
110	93670050.1 Farb MS: WSM	MOD-DBB	> \$10M	03/20/17	Project Assessment	03/19/18	10/05/18	10/01/19	11/12/19
111	91030050.1 Field ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	10/15/19	12/10/19
112	92100050.1 Miramar Ranch ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	Pre-Schematic Design	07/12/18	12/11/18	10/28/19	12/10/19

Capital Bonds - 2019 Total: \$115,922,443