



| |
|----------------|
| < \$200K |
| \$ 200K - \$1M |
| \$1M - \$5 M |
| \$5M - \$10M |
| > \$10M |

PPO Project Management Report Contract Awards

Props. S and Z ICOC
Construction Subcommittee
June 2, 2016, Exhibit # 3.2

Revised: 5-31-16

| Capital Bond - 2016 Projects | | | | AWARDED | Architect | Design | DSA App. | Bid | NTP / BOE | |
|-------------------------------------|------------|--|------|---------------|------------|--------------|------------|------------|------------|-------------|
| | Type | BID Estimate | NTP | Phase | DSA Start | Letter | Opening | Award | | |
| 1 | 25030.1 | Carver ES: Walkway Beam Replacement | IDIQ | \$6,445 | | | | 01/15/16 A | | |
| 2 | 23461.1 | Montgomery MS: Slope Stabilization | IDIQ | \$108,688 | 12/18/14 A | | | 02/18/16 A | | |
| 3 | 25113.1 | Lindbergh/Schweitzer ES: Replace Early Care Play Equipment | IDIQ | \$23,547 | | | | 03/01/16 A | | |
| 4 | 25411.1 | Morse HS: Flooded Gym Floor Replacement | IDIQ | \$71,125 | | | | 03/07/16 A | | |
| 5 | 25112.1 | Whitman ES: Replace Kindergarten Play Equipment | IDIQ | \$23,547 | | | | 03/15/16 A | | |
| 6 | 25409.1 | Lee ES: Beam Replacement | IDIQ | \$23,375 | | | | 03/18/16 A | | |
| 7 | 14580.1 | DePortola MS: Roof & HVAC Replacement | MRR | \$3,068,566 | | DSA Approved | 10/22/15 A | 01/25/16 A | 02/18/16 A | 03/22/16 A |
| 8 | 14586.1 | Miramar Ranch ES: Roof & HVAC Replacement | MRR | \$2,559,000 | | DSA Approved | 10/22/15 A | 01/22/16 A | 02/19/16 A | 03/22/16 A |
| 9 | 22525.1 | Valencia Park ES: Irrigation and Landscape | MRR | \$358,000 | 09/14/15 A | | | | | 03/22/16 A |
| 10 | 25157.1 | Serra HS: Roof Replacement | IDIQ | \$153,640 | | | | | | 03/28/16 A |
| 11 | 25002.1 | Clark MS: MRR Roof Replacement | IDIQ | \$117,130 | | | | | | 04/01/16 A |
| 12 | 93460053.1 | Madison HS: Replace Carpet | IDIQ | | | | | | | 04/11/16 A |
| 13 | 24873.1 | San Diego HS: Tennis Courts | MOD- | <\$200K | 03/31/16 | | | 05/09/16 | | 05/02/16 |
| 14 | 23690.1 | Freese ES: Replace Main Switchgear | MRR | \$77,500 | 02/20/15 A | | | | | 5/10/2016 A |
| 15 | 15739.1 | Curie ES: Asphalt Repair and Resurface | IDIQ | <\$200K | 12/17/14 A | | | | | 06/13/16 |
| 16 | 16324.1 | Mission Bay HS: Exterior Paint | MRR | <\$200K | 02/01/16 A | | | 05/01/16 | | 06/14/16 |
| 17 | 24568.1 | Golden Hill ES: Replace Chiller Compressor | MRR | <\$200K | 05/03/16 | | | 06/10/16 | | 06/17/16 |
| 18 | 23608.1 | Miller ES: Matting Replacement | MRR | <\$200K | 05/04/16 | | | 06/13/16 | | 06/20/16 |
| 19 | 16320.1 | Crawford HS: Exterior Paint | RR | \$200K - \$1M | | | | | | 06/27/16 |
| 20 | 25120.1 | Carver ES: Covered Walkway Beam Replacement | MRR | <\$200K | 03/31/16 | | | 05/09/16 | | 07/01/16 |
| 21 | 17888.1 | Spreckles ES: Replace Main Feeders | MRR | <\$200K | 05/03/16 | | | 06/10/16 | | 07/01/16 |
| 22 | 18158.1 | Johnson ES: Asphalt Replacement MRR | IDIQ | <\$200K | | | | | | 07/29/16 |
| 23 | 22015.1 | Curie ES: Playground Matting Replacement | IDIQ | <\$200K | | | | | | 08/01/16 |
| 24 | 25629.1 | La Jolla HS: Drainage on Landing | MRR | <\$200K | 07/01/16 | | | 08/09/16 | | 08/16/16 |
| 25 | 15704.1 | Emerson ES: Asphalt Replacement MRR | IDIQ | <\$200K | 12/17/14 A | | | | | 10/03/16 |
| 26 | 14402.1 | Dailard ES: Slope Erosion Repair | MRR | \$200K - \$1M | 06/25/14 A | | | 10/10/16 | | 10/11/16 |
| 27 | 18691.1 | Challenger MS: Capital Improvement Concrete | MRR | \$200K - \$1M | 10/03/14 A | | | 10/19/16 | | 10/20/16 |
| 28 | 15725.1 | Tierrasanta ES: Asphalt Replacement MRR | IDIQ | <\$200K | | | | | | 10/28/16 |
| 29 | 12176.1 | Euclid ES: HVAC System Controls | MRR | <\$200K | 09/29/16 | | | | | 11/01/16 |
| 30 | 18697.1 | Ericson ES: Capital Improvement Concrete | MRR | <\$200K | 10/03/14 A | | | 11/30/16 | | 12/01/16 |
| 31 | 18698.1 | Hickman ES: Capital Improvement Concrete | MRR | <\$200K | 04/11/16 | | | 11/30/16 | | 12/01/16 |
| 32 | 93070055.1 | CPMA: Re-Roof & HVAC. Bldgs 500-900 | MRR | \$1M - \$5M | 07/31/14 A | | 05/31/16 | 09/09/16 | 11/04/16 | 12/13/16 |
| 33 | 12647.1 | Morse HS: Locker Replacement | MRR | <\$200K | 05/11/16 | | 07/26/16 | 09/06/16 | | 12/13/16 |

| Capital Bond - 2017 Projects | | | | AWARDED | Architect | Design | DSA App. | Bid | NTP / BOE | |
|-------------------------------------|------------|--|------|-------------|------------|--------|----------|----------|-----------|----------|
| | Type | BID Estimate | NTP | Phase | DSA Start | Letter | Opening | Award | | |
| 34 | 15710.1 | Knox ES: Asphalt Replacement | IDIQ | <\$200K | | | | | 01/02/17 | |
| 35 | 15571.1 | CPMA: Asphalt Replacement MRR | IDIQ | <\$200K | | | | | 01/25/17 | |
| 36 | 15567.1 | Kearny HS: Asphalt Replacement MRR | IDIQ | <\$200K | | | | | 04/14/17 | |
| 37 | 92630001.1 | Spreckles ES: Investigate & Repair Storm Drain & Slope Erosion | MRR | <\$200K | 06/10/13 A | | | 03/01/17 | | 04/11/17 |
| 38 | 17787.1 | University HS: Rain Gutter Replacement | MRR | <\$200K | 05/04/16 | | | 05/03/17 | | 05/10/17 |
| 39 | 18692.1 | Mira Mesa HS: Capital Improvement Concrete | MRR | <\$200K | | | | | | 08/01/17 |
| 40 | 14582.1 | Edison ES: Roof & HVAC Replacement | MRR | \$1M - \$5M | | | 05/02/17 | 08/09/17 | 10/12/17 | 11/14/17 |

| Capital Bond - 2018 Projects | | | | AWARDED | Architect | Design | DSA App. | Bid | NTP / BOE | |
|-------------------------------------|---------|--|------|---------|-----------|--------|----------|----------|-----------|--------------|
| | Type | BID Estimate | NTP | Phase | DSA Start | Letter | Opening | Award | | |
| 41 | 18713.1 | Pacific Beach MS: AC Replacement | MRR | <\$200K | 05/10/17 | | | 07/13/17 | | 01/01/18 |
| 42 | 19933.1 | Penn-ES: Irrigation | MRR | <\$200K | | | | | | 01/01/18 |
| 43 | 20885.1 | Mission Bay HS: Domestic Water RR | MOD- | <\$200K | 03/31/16 | | | 05/09/16 | | 02/01/18 |
| 44 | 23301.1 | Carson ES: Parking Lot Drainage Mitigation | MRR | <\$200K | | | 06/26/18 | 07/02/18 | | NTP 07/11/18 |
| 45 | 14379.1 | Standley MS: Air Conditioning Replacement | MRR | <\$200K | 03/31/16 | | | 05/09/16 | | 12/12/18 |

| Capital Bond - 2019 Projects | | | | AWARDED | Architect | Design | DSA App. | Bid | NTP / BOE |
|-------------------------------------|------|--------------|-----|---------|-----------|--------|----------|-------|-----------|
| | Type | BID Estimate | NTP | Phase | DSA Start | Letter | Opening | Award | |



| |
|----------------|
| < \$200K |
| \$ 200K - \$1M |
| \$1M - \$5 M |
| \$5M - \$10M |
| > \$10M |

PPO Project Management Report Contract Awards

| | | | | | | | | |
|----|---------|--|-----|---------------|----------|----------|----------|----------|
| 46 | 14584.1 | Wangenheim MS: Roof & HVAC Replacement | MRR | \$5M - \$10M | 07/12/18 | 11/28/18 | 01/17/19 | 02/26/19 |
| 47 | 12168.1 | Chesterton ES: HVAC System Controls | MRR | \$200K - \$1M | | | | 03/01/19 |
| 48 | 19280.1 | Toler ES: Roof Replacement | MRR | \$1M - \$5M | 02/06/18 | 05/18/18 | 02/07/19 | 03/12/19 |