



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

PPO Project Management Report Contract Awards

AWARDED									
Capital Bond - 2015 Projects									
	Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
1 22174.1	Angier ES: Irrigation Repair and Replacement	IDIQ	\$10,894						02/02/15 A
2 21223.1	Sequoia ES: R/R Horizontal Blinds	IDIQ	\$12,255						02/12/15 A
3 91270001.1	Grant ES: Develop Erosion Control Plan	MRR	\$786,885	02/27/14 A				02/09/15 A	03/10/15 A
4 17889.1	Dailard ES: Main Electrical Switchboard	MRR	\$159,876					03/18/15 A	05/12/15 A
5 17891.1	Penn ES: Main Electrical Switchboard	MRR	\$71,787					03/18/15 A	05/12/15 A
6 93070054.1	CPMA: Re-Roof & HVAC, Bldgs 100-400	MRR	\$6,217,851	09/26/11 A	01/29/15 A	04/01/15 A	06/26/15 A		07/28/15 A
7 12057.1	Hamilton ES: Irrigation System Upgrade	MRR	\$389,640						10/15/15 A
8 93280051.1	Wangenheim MS: Grounds Renovation	MRR	\$359,919						10/27/15 A
9 91070051.1	Florence: MRR Irrigation	IDIQ	\$350,000	05/16/14 A					11/13/15 A
10 15584.1	Mt Everest: Asphalt Repair and Resurface	IDIQ	<\$200K						11/23/15 A

AWARDED									
Capital Bond - 2016 Projects									
	Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
11 14650.1	EB Scripps ES: Exterior Paint	RR	<\$200K				02/12/16		02/15/16
12 22525.1	Valencia Park ES: Irrigation and Landscape	MRR	\$200K - \$1M	09/14/15 A					02/18/16
13 15739.1	Curie ES: Asphalt Repair and Resurface	IDIQ	<\$200K	12/17/14 A					03/25/16
14 14580.1	DePortola MS: Roof & HVAC Replacement	MRR	\$1M - \$5M		10/22/15 A	01/25/16	02/18/16		04/22/16
15 14586.1	Miramar Ranch ES: Roof & HVAC Replacement	MRR	\$1M - \$5M		10/22/15 A	01/22/16	02/19/16		04/26/16
16 18691.1	Challenger MS: Capital Improvement Concrete	MRR	\$200K - \$1M	10/03/14 A			03/14/16		04/29/16
17 18697.1	Ericson ES: Capital Improvement Concrete	MRR	<\$200K	10/03/14 A			03/14/16		04/29/16
18 18698.1	Hickman ES: Capital Improvement Concrete	MRR	<\$200K	10/03/14 A			03/14/16		04/29/16
19 93400052.1	Kearny HS: Flooring Upgrade	IDIQ	<\$200K						08/01/16
20 19729.1	Garfield HS: Chiller Replacement	MRR	<\$200K	06/01/16			08/03/16		08/10/16
21 23301.1	Carson ES: Parking Lot Drainage Mitigation	MRR	<\$200K		08/23/16	08/29/16			09/07/16
22 16207.1	Cubberley ES: Heater Replacement	MRR	<\$200K						10/03/16
23 14102.1	Dailard ES: Slope Erosion Repair	MRR	\$200K - \$1M	06/25/14 A			10/10/16		10/11/16
24 12176.1	Euclid ES: HVAC System Controls	MRR	<\$200K	09/29/16					11/01/16
25 93070055.1	CPMA: Re-Roof & HVAC, Bldgs 500-900	MRR	\$1M - \$5M	07/31/14 A	05/31/16	09/09/16	11/04/16		12/13/16

AWARDED									
Capital Bond - 2017 Projects									
	Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
26 12168.1	Chesterton ES: HVAC System Controls	IDIQ	\$200K - \$1M						03/01/17
27 92630001.1	Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion	MRR	<\$200K	06/10/13 A			03/01/17		04/11/17
28 15567.1	Kearny HS: Asphalt Repair and Resurface	IDIQ	<\$200K						04/14/17
29 18689.1	Serra HS: Major Concrete & Sewer Replacement (Summer 2017)	MRR	<\$200K	02/08/16	09/02/16	02/07/17	02/08/17		05/23/17
30 14582.1	Edison ES: Roof & HVAC Replacement	MRR	\$1M - \$5M		05/02/17	08/09/17	10/12/17		11/14/17

AWARDED									
Capital Bond - 2018 Projects									
	Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
31 18713.1	Pacific Beach MS: AC Replacement	MRR	<\$200K	05/10/17			07/13/17		01/01/18
32 22582.1	Correia MS: Roof & HVAC Replacement	MRR	<\$200K	05/30/14 A	04/12/17	04/12/17	12/29/17		02/13/18

AWARDED									
Capital Bond - 2019 Projects									
	Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
33 14584.1	Wangenheim MS: Roof & HVAC Replacement	MRR	\$5M - \$10M		07/12/18	11/28/18	01/17/19		02/26/19
34 19280.1	Toler ES: Roof Replacement	MRR	\$1M - \$5M		02/06/18	05/18/18	02/07/19		03/12/19
35 16320.1	Crawford HS: Exterior Paint	MRR	\$200K - \$1M						05/01/19