



< \$200K
\$200K - \$1M
\$1M - \$5M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Capital Bond - 2016 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
1	93570004.1	Serra HS: Science Bldg HVAC	HVAC-DBB	\$200K - \$1M	02/17/15 A	DSA Approved	07/27/15 A	09/23/15 A	12/04/15 A	01/12/16 A
2	93520051.1	Morse HS: On-line Learning Center	Tech-DBB	<\$200K	02/18/16	Project Assessment				02/16/16
3	93320053.1	Clairemont HS: 2.0	MOD-DBB	\$1M - \$5M	05/04/15 A				02/25/16	03/22/16
4	91360050.1	Hancock ES: WSM	MOD-DBB	> \$10M	07/21/11 A	Construction Documents	05/01/15 A	12/29/15 A	03/10/16	04/12/16
5	92030052.1	McKinley ES: Joint Use Field	JUB-DBB	\$1M - \$5M	02/17/15 A	DSA Approved	06/29/15 A	12/22/15 A	03/03/16	04/12/16
6	92060050.1	Miller ES: WSM	MOD-DBB	> \$10M	07/21/11 A	Construction Documents	05/01/15 A	12/02/15 A	03/10/16	04/12/16
7	93200052.2	Pacific Beach MS: Parking Lot	MOD-DBB	\$1M - \$5M	04/28/15 A	DSA Approved	08/07/15 A	12/15/15 A	03/04/16	04/12/16
8	FS006.1	Clark MS: WSM Project	MOD-DBB	> \$10M	01/08/07 A	DSA Approved	08/05/14 A	07/08/15 A	03/23/16	04/28/16
9	91880054.1	Innovation @ MacDowell: Electrical Site Upgrades and Interim Housing	MOD-DBB	\$1M - \$5M	08/14/15 A	DSA Approved	09/09/15 A	01/26/16 A	03/15/16	04/26/16
10	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$5M - \$10M	03/26/14 A	DSA Approved	07/20/15 A	01/22/16 A	03/28/16	05/10/16
11	93550002.1	University City HS: Fabrication & Design CTE	CTE-DBB	\$1M - \$5M	01/23/15 A	DSA Review	10/22/15 A	02/26/16	05/11/16	06/07/16
12	93080075.1	E.B. Scripps ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	04/14/16	Project Assessment	06/15/16	06/21/16		06/22/16
13	93490075.1	Mira Mesa HS: Solar Photovoltaic	ENER-DB	\$200K - \$1M	01/08/16 A	Pre-Schematic Design	06/15/16	06/21/16		06/22/16
14	93520075.1	Morse HS: Solar Photovoltaic	ENER-DB	\$200K - \$1M	01/08/16 A	Pre-Schematic Design	06/15/16	06/21/16		06/22/16
15	92350075.1	Penn ES: Solar Photovoltaic	ENER-DB	\$200K - \$1M	01/08/16 A	Pre-Schematic Design	06/15/16	06/21/16		06/22/16
16	92180075.1	Nye ES: Solar Photovoltaic	ENER-DB	\$200K - \$1M	01/08/16 A	Pre-Schematic Design	06/15/16	06/21/16		06/22/16
17	93570075.1	Serra HS: Solar Photovoltaic	ENER-DB	\$200K - \$1M	01/08/16 A	Pre-Schematic Design	06/15/16	06/21/16		06/22/16
18	92740075.1	Tierrasanta ES: Solar Photovoltaic	ENER-DB	\$200K - \$1M	01/08/16 A	Pre-Schematic Design	06/15/16	06/21/16		06/22/16
19	93360003.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$1M - \$5M	01/13/14 A	DSA Review	09/25/15 A	03/30/16	05/25/16	06/28/16
20	93360050.1	Henry HS: WSM Phase II	MOD-DBB	> \$10M	11/01/13 A	DSA Review	09/18/15 A	03/30/16	05/25/16	06/28/16
21	91250075.1	Zamarano ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	04/14/16	Project Assessment	06/27/16	07/01/16		07/05/16
22	93400001.1	Kearny HS: CTA-Design & Construction Lab	CTE-DBB	\$1M - \$5M	02/05/15 A	DSA Review	11/05/15 A	03/22/16	06/09/16	07/12/16
23	S0181.1	Longfellow ES: WSM	MOD-DBB	> \$10M	10/07/11 A	DSA Review	08/05/15 A	03/03/16	05/16/16	07/26/16
24	90080030.1	Audeo New Charter: (Site Acquisition)	MOD-DBB	\$1M - \$5M	10/29/14 A	Construction Documents				09/13/16
25	93260052.1	Taft MS: Joint Use Field	JUF-DBB	\$1M - \$5M	04/27/11 A		12/03/15	05/20/16	08/01/16	09/13/16
26	92890001.1	Webster ES: Environmental Mitigation	EVIRO-DBB	\$200K - \$1M						09/14/16
27	S9003.1	Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	DSA Review	01/14/16 A	06/17/16	08/11/16	09/27/16
28	90030030.1	S.D. Global Vision ES @ Adams	MOD-DBB	> \$10M	04/04/14 A	DSA Review	12/29/15 A	06/28/16	08/11/16	09/27/16
29	93340005.1	Crawford HS: Tennis Courts & Softball Field	MOD-DBB	\$1M - \$5M	11/12/10 A	DSA Review	10/29/15 A	04/21/16	09/01/16	10/11/16
30	91880050.1	I-Middle @ MacDowell: WSM	MOD-DBB	> \$10M	04/10/15 A	Construction Documents	12/22/15 A	06/17/16	09/26/16	10/11/16
31	AQUACNTR.1	Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	02/03/15	Project Assessment	02/24/16	07/21/16	09/12/16	10/25/16
32	90790030.1	Darnall Charter	MOD-DBB	<\$200K	02/01/16	Project Assessment	06/16/16	07/27/16	09/28/16	10/28/16
33	90030030.2	S.D. Global Vision Middle - Leased Facility	MOD-DBB	<\$200K	02/01/16	Project Assessment	08/15/16	10/14/16	10/31/16	11/21/16
34	93070055.1	CPMA: Re-Roof & HVAC. Bldgs 500-900	MOD-DBB	\$1M - \$5M	07/31/14 A	Construction Documents	05/31/16	09/09/16	11/04/16	12/13/16
35	93120050.1	Mann MS: WSM Phase 1	MOD-DBB	> \$10M	03/14/14 A	Construction Documents	03/08/16	09/12/16	11/03/16	12/13/16
36	93590003.1	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	05/22/14 A	Construction Documents	02/16/16	08/10/16	11/01/16	12/13/16
37	93590050.1	Scripps Ranch HS: WSM	MOD-DBB	> \$10M	05/22/14 A	Construction Documents	02/16/16	08/10/16	11/01/16	12/13/16

Capital Bonds - 2016 Total: \$219,767,456

Capital Bond - 2017 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
38	03480030.1	Preuss	MOD-DBB	\$1M - \$5M	02/02/16	Project Assessment	08/18/16	02/13/18		01/05/17
39	91210002.1	Gage ES: Joint-Use Field	JUF-DBB	\$1M - \$5M	02/08/16	Project Assessment	08/04/16	10/11/16	12/19/16	01/10/17
40	93150030.1	King Chavez Academy of Excellence	MOD-DBB	<\$200K	10/26/15	Project Assessment	05/23/16	10/07/16	12/09/16	01/10/17
41	0349A.2	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$5M - \$10M	10/18/10 A	Construction Documents	02/22/16	10/11/16	12/05/16	01/24/17
42	SOLCARPT.1	Energy Efficiency & Sustainability	ADD-DBB	> \$10M	05/08/15	Project Assessment	04/15/16	11/03/16	12/29/16	02/14/17
43	02210030.1	Health Sciences High - Mid	MOD-DBB	> \$10M	02/18/16	Project Assessment	10/28/16	11/28/16	10/28/16	03/28/17
44	93290030.1	Arroyo Paseo Charter High	MOD-DBB	<\$200K	01/21/16	Project Assessment	09/08/16	01/25/17	03/29/17	05/09/17
45	92670030.1	King Chavez Arts Athletics	MOD-DBB	> \$10M	02/02/16 A	Pre-Schematic Design	12/15/16	02/14/17	04/12/17	05/18/17
46	90900030.1	Innovations Academy	MOD-DBB	<\$200K	02/01/16	Project Assessment	11/16/16	04/04/17	05/05/17	06/13/17
47	93040050.1	Correia MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13 A	Schematic Design	09/22/16	03/21/17	05/10/17	06/27/17
48	03390030.1	High Tech High	MOD-DBB	<\$200K	02/01/16	Project Assessment	11/03/16	03/22/17	05/24/17	06/27/17
49	93290001.1	Wilson MS: Major Site Rebuild Project	NS-DBB	> \$10M	11/15/13 A	Construction Documents	04/18/16	04/13/17	06/12/17	07/11/17
50	07850030.1	High Tech High Intl	MOD-DBB	<\$200K	06/13/16	Project Assessment	12/28/16	05/16/17	05/17/17	08/17/17
51	S9320.1	Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	01/29/16	Project Assessment	12/01/16	05/26/17	07/17/17	08/22/17
52	93070050.1	CPMA @ Kroc MS: WSM Phase II	MOD-DBB	\$5M - \$10M	08/07/14 A	Pre-Schematic Design	03/27/17	06/23/17	08/14/17	09/19/17
53	S0747.1	Gompers MS Charter @ Gompers West: WSM Project and Joint-Use Field	MOD-DBB	\$5M - \$10M	01/15/16	Project Assessment	01/06/17	06/26/17	08/16/17	09/26/17
54	S9153.1	Home Hospital Youth Transition Student Services @ Jackson Annex	MOD-DBB	\$1M - \$5M	01/12/16 A	NTP Issued	12/20/16	06/29/17	08/21/17	10/10/17
55	93650030.1	Keiller Leadership Academy	MOD-DBB	<\$200K	06/14/16	Project Assessment	03/09/17	06/23/17	08/22/17	10/10/17



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

56	DATA1.1	DC-1 @ Ed Center: Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A	Pre-Schematic Design					10/11/17
57	93410050.1	Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	02/07/14 A	Pre-Schematic Design	01/26/17	07/18/17	09/14/17	10/24/17	
58	93460050.1	Madison HS: WSM	MOD-DBB	> \$10M	12/28/15	Project Assessment	01/03/17	07/18/17	10/03/17	11/14/17	
59	90190030.1	San Diego Coop: Classroom Building	MOD-DBB	> \$10M		Pre-Schematic Design	01/02/17	08/11/17		11/14/17	
60	93160053.1	Montgomery MS: HVAC/ADA	MOD-DBB	<\$200K	03/02/16	Project Assessment	01/17/17	08/07/17	10/25/17	12/12/17	
61	93350030.1	Gompers Prep Academy: Gymnasium	PLAN-DBB	> \$10M	02/02/16	Project Assessment	02/10/17	10/12/17		12/29/17	

Capital Bonds - 2017 Total: \$245,958,531

Capital Bond - 2018 Projects											
			Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
62	93360002.1	Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10 A	DSA Approved	06/07/12 A	09/30/14 A	11/29/17	01/09/18	
63	93380051.1	Hoover HS: New Theater, Classroom Building WSM Phase I	MOD-DBB	> \$10M	03/05/14 A	Design Development	02/02/17	08/09/17	11/21/17	01/09/18	
64	91770050.1	Logan ES: WSM	MOD-DBB	\$1M - \$5M	11/24/14 A	Pre-Schematic Design	02/27/17	09/15/17	11/06/17	01/09/18	
65	93520053.1	Morse HS: Locker	BSRR-DBB	<\$200K	03/01/16	Project Assessment	05/02/17	09/28/17		01/09/18	
66	90130050.1	Balboa ES: WSM	MOD-DBB	\$5M - \$10M	10/22/15 A	Pre-Schematic Design	02/15/17	09/25/17	12/11/17	01/23/18	
67	90910050.1	Emerson/Bandini ES: WSM	MOD-DBB	\$5M - \$10M	11/20/15 A	Pre-Schematic Design	04/03/17	10/20/17	12/14/17	02/13/18	
68	02200030.1	Museum School	MOD-DBB	\$5M - \$10M	11/10/16	Project Assessment	08/09/17	11/07/17	12/29/17	02/13/18	
69	93040051.1	Correia MS: WSM	MOD-DBB	\$5M - \$10M	08/23/16	Project Assessment	05/15/17	11/15/17	01/25/18	02/27/18	
70	93170050.1	Muirlands MS: WSM	MOD-DBB	> \$10M	09/21/11 A		11/23/16	07/19/17	01/29/18	03/13/18	
71	91530030.1	Iftin Charter @ Jackson	MOD-DBB	> \$10M	02/01/16	Project Assessment	03/06/17	11/24/17	11/27/17	03/19/18	
72	93500050.1	Mission Bay HS: WSM	MOD-DBB	> \$10M	02/09/16	Project Assessment	06/14/17	12/20/17	02/09/18	03/27/18	
73	90750051.1	Cubberley ES: Joint Use Field	JUF-DBB	\$200K - \$1M	03/09/15 A	Schematic Design	05/24/17	12/15/17	02/22/18	04/10/18	
74	S9355.2	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	DSA Approved	06/13/14 A	05/24/16 A	03/05/18	04/17/18	
75	93490050.1	Mira Mesa HS: WSM	MOD-DBB	> \$10M	02/19/16	Project Assessment	06/20/17	12/19/17	03/13/18	04/24/18	
76	93540050.1	Point Loma HS: WSM	MOD-DBB	> \$10M	07/07/14 A	Pre-Schematic Design	05/22/17	12/13/17	03/15/18	04/24/18	
77	93570001.1	Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	11/25/15 A	NTP Issued	08/09/17	02/01/18	03/30/18	05/08/18	
78	93340050.1	Crawford HS: WSM Phase I	NS-DBB	> \$10M	08/05/14 A	Pre-Schematic Design	04/07/17	11/08/17	01/04/18	07/03/18	
79	93560050.1	San Diego HS: WSM	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	02/14/17	08/01/17	05/29/18	07/10/18	
80	93070056.1	CPMA @ Kroc MS: JT Use Field	JUB-DBB	\$200K - \$1M	03/09/15 A	Pre-Schematic Design	09/27/17	04/23/18	06/12/18	07/24/18	
81	90370030.1	Albert Einstein Academies @ Brooklyn	MOD-DBB	<\$200K	08/09/16	Project Assessment	12/26/17	05/14/18	07/12/18	08/08/18	
82	93250002.1	Standley MS / Spreckels ES: Joint Use	JUF-DBB	<\$200K	02/24/15 A	Pre-Schematic Design	09/26/17	04/19/18	07/10/18	09/11/18	
83	91490053.1	Horton ES: Joint Use Field	JUF-DBB	<\$200K	03/10/16	Project Assessment	02/17/17	09/07/17	08/27/18	10/09/18	

Capital Bonds - 2018 Total: \$210,879,964

Capital Bond - 2019 Projects											
			Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
84	93350030.2	Gompers Prep Academy: New Class Room Buildings	PLAN-DBB	> \$10M	11/03/15 A	NTP Issued	02/09/18	10/15/18		01/29/19	
85	90590003.1	Central ES: Major Site Rebuild Project	NS-DBB	> \$10M	01/15/14 A	Schematic Design	11/15/17	12/05/18	01/28/19	03/12/19	
86	92140030.1	Tubman Village	MOD-DBB	<\$200K	05/26/16	Project Assessment	08/20/18	01/04/19		04/08/19	
87	93150050.1	Memorial Prep MS: WSM	MOD-DBB	\$5M - \$10M	11/23/15 A	Pre-Schematic Design	01/06/17	07/28/17	05/22/19	07/09/19	
88	90110050.1	Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	08/03/17	Project Assessment	07/12/18	01/10/19	06/11/19	07/23/19	
89	93420051.1	La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	04/26/18	11/15/18	07/30/19	09/10/19	
90	S9342.1	La Jolla HS: WSM Project	MOD-DBB	\$5M - \$10M	08/22/11 A	Pre-Schematic Design	06/22/18	01/16/19	07/23/19	09/10/19	
91	90190030.2	San Diego Coop: Multi-Purpose Building	MOD-DBB	<\$200K	01/08/18	Project Assessment	11/05/18	05/31/19		09/10/19	
92	93400050.1	Keamy HS: WSM	MOD-DBB	> \$10M	08/01/17	Project Assessment	12/10/18	06/26/19	08/16/19	10/08/19	
93	93270050.1	De Portola MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/10/19	10/22/19	
94	92690050.1	Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/03/19	10/22/19	
95	90950050.1	Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	09/20/19	11/12/19	
96	93670050.1	Farb MS: WSM	MOD-DBB	> \$10M	03/20/17	Project Assessment	03/19/18	10/05/18	10/01/19	11/12/19	
97	91030050.1	Field ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	10/15/19	12/10/19	
98	92100050.1	Miramar Ranch ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	Pre-Schematic Design	07/12/18	12/11/18	10/28/19	12/10/19	

Capital Bonds - 2019 Total: \$125,571,709