



< \$200K  
 \$200K - \$1M  
 \$1M - \$5 M  
 \$5M - \$10M  
 > \$10M

# Project Management Report

## Contract Awards

			AWARDED							
	Type		BID Estimate	Architect	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
<b>Capital Bond - 2016 Projects</b>										
1 93570004.1	Serra HS: Science Bldg HVAC	HVAC-DBB	\$405,884	02/17/15 A	DSA Approved	07/27/15 A	09/23/15 A	12/04/15 A	01/12/16 A	
2 93340051.1	Crawford HS: Relo Move	DEMO-IDIQ	\$86,090						01/21/16 A	
3 91750054.1	Lindbergh ES: Install portable toilet building	DEMO-IDIQ	\$23,852						02/25/16 A	
4 91350051.1	Hamilton ES: Turf Field	MOD-IDIQ	\$521,822	10/30/15 A					03/17/16 A	
5 93320053.1	Clairemont HS: 2.0	MOD-DBB	\$2,491,642	05/04/15 A				02/25/16 A	03/22/16 A	
6 93020051.1	Bell MS: New ST Field and New ST Softball Field	MOD-IDIQ	\$1,908,887	06/09/14 A					04/08/16 A	
7 92030052.1	McKinley ES: Joint Use Field	JUF-DBB	\$2,125,332	02/17/15 A	DSA Approved	06/29/15 A	12/22/15 A	03/03/16 A	04/12/16 A	
8 93200052.2	Pacific Beach MS: Joint Use, ADA Upgrades & Site Improv.	MOD-DBB	\$2,817,709	04/28/15 A	DSA Approved	08/07/15 A	12/15/15 A	03/04/16 A	05/10/16 A	
9 93420004.2	La Jolla HS: Track and Field Project	MOD-IDIQ	\$1,848,416	08/23/11 A	DSA Approved	01/31/14 A	11/05/14 A		04/14/16 A	
10 93570070.1	Serra HS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$199,723	05/05/15 A	DSA Approved	01/20/16 A	04/20/16 A		04/20/16 A	
11 FS006.1	Clark MS: WSM Project	MOD-DBB	\$10,828,457	01/08/07 A	DSA Approved	08/05/14 A	07/08/15 A	03/23/16 A	04/26/16 A	
12 91880054.1	I-Middle @ MacDowell: Electrical Site Upgrades and Interim Housing	MOD	\$2,001,652	08/14/15 A	DSA Approved	09/09/15 A	01/26/16 A	03/29/16 A	05/10/16 A	
13 93550002.1	University City HS: Fabrication & Design CTE	CTE-DBB	\$1,606,163	01/23/15 A	DSA Approved	10/22/15 A	02/25/16 A	04/08/16 A	05/10/16 A	
14 90950052.1	Euclid ES: New Synthetic Turf Field	MOD-IDIQ	\$276,031	10/30/15 A					05/23/16 A	
15 93400001.1	Kearny HS: CTA-Design & Construction Lab	CTE-DBB	\$2,679,500	02/05/15 A	DSA Approved	11/05/15 A	03/01/16 A	06/28/16 A	05/24/16 A	
16 S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$7,645,882	03/26/14 A	DSA Approved	07/20/15 A	01/22/16 A	04/21/16 A	05/24/16 A	
17 90110052.1	Baker ES: New Synthetic Turf Field	MOD-IDIQ	\$624,289	10/30/15 A					05/31/16 A	
18 90860070.1	Dingeman ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$801,122	05/05/15 A	DSA Approved	02/05/16 A	06/03/16 A		06/03/16 A	
19 91340070.1	Hage ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$720,449	05/05/15 A	DSA Approved	02/05/16 A	06/03/16 A		06/03/16 A	
20 92930070.1	Bendley Weinberger ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$899,912	05/05/15 A	DSA Approved	02/04/16 A	06/03/16 A		06/06/16 A	
21 91530070.1	Jackson Transitional: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$73,801	05/05/15 A	DSA Approved	02/10/16 A	06/03/16 A		06/06/16 A	
22 91360050.1	Hancock ES: WSM	MOD-DBB	\$20,598,000	07/21/11 A	DSA Approved	05/01/15 A	12/29/15 A	03/11/16 A	08/14/16 A	
23 S0181.1	Longfellow K-8: WSM	MOD-DBB	\$19,385,000	10/07/11 A	DSA Approved	08/05/15 A	03/14/16 A	04/28/16 A	06/14/16 A	
24 92060050.1	Miller ES: WSM	MOD-DBB	\$18,862,458	07/21/11 A	DSA Approved	05/01/15 A	12/02/15 A	03/09/16 A	06/14/16 A	
25 90030031.1	S.D. Global Vision ES @ Adams: Temporary Classroom	MOD-DBB	\$754,499	01/05/16 A	DSA Approved	03/24/16 A	04/12/16 A	05/13/16 A	06/14/16 A	
26 91700070.1	Language Academy: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1,001,887	05/05/15 A	DSA Approved	04/20/16 A	06/14/16 A		06/15/16 A	
27 93360003.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$1,639,120	01/13/14 A	DSA Approved	09/25/15 A	03/16/16 A	05/26/16 A	06/28/16 A	
28 93360050.1	Henry HS: WSM Phase II	MOD-DBB	\$21,853,830	11/01/13 A	DSA Approved	09/18/15 A	03/24/16 A	05/26/16 A	06/28/16 A	
29 93540051.1	Point Loma HS: Athletic Infrastructure Relocation	MOD-IDIQ	\$540,933						07/08/16 A	
30 92180070.1	Nye ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$384,816	05/05/15 A	DSA Approved	02/25/16 A	07/08/16 A		07/11/16 A	
31 92610052.1	Silver Gate ES: Ramps & Accessibility Improvements	MOD-DBB	\$519,000		DSA Approved	12/07/15 A	03/01/16 A	05/26/16 A	07/12/16 A	
32 92830070.1	Valencia Park ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1,020,041	05/05/15 A	DSA Approved	02/26/16 A	07/05/16 A		07/14/16 A	
33 91210070.1	Gage ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1,276,676	05/05/15 A	DSA Approved	03/30/16 A	07/19/16 A		07/21/16 A	
34 91430070.1	Hearst ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$13,715	05/05/15 A	DSA Approved	04/13/16 A	07/27/16 A		07/28/16 A	
35 91190070.1	Fulton ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$924,001	05/05/15 A	DSA Approved	02/03/16 A	08/03/16 A		08/08/16 A	
36 91710070.1	Pacific View Leadership ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$166,228	05/05/15 A	DSA Approved	02/11/16 A	08/03/16 A		08/08/16 A	
37 91150070.1	Freese ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$722,438	05/05/15 A	DSA Approved	03/01/16 A	08/04/16 A		08/12/16 A	
38 93250071.1	Standley MS: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$143,943	04/27/16 A	DSA Approved	08/25/16 A	08/26/16 A		08/29/16 A	
39 93110070.1	Lewis MS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1,604,082	05/05/15 A	DSA Approved	05/19/16 A	08/31/16 A		09/01/16 A	
40 90770070.1	Curie ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$874,956	05/05/15 A	DSA Approved	04/08/16 A	09/06/16 A		09/07/16 A	
41 91660070.1	Kumeyaay ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$614,437	05/05/15 A	DSA Approved	03/02/16 A	09/06/16 A		09/07/16 A	
42 91950070.1	Marshall ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$810,550	05/05/15 A	DSA Approved	03/30/16 A	09/06/16 A		09/07/16 A	
43 92430070.1	Rolando Park ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$739,149	05/05/15 A	DSA Approved	05/09/16 A	09/06/16 A		09/07/16 A	
44 92300070.1	Rosa Parks ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$110,539	05/05/15 A	DSA Approved	04/27/16 A	09/06/16 A		09/07/16 A	
45 90650070.1	Clay ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1,166,052	05/05/15 A	DSA Approved	05/31/16 A	09/07/16 A		09/08/16 A	
46 93540005.2	Point Loma HS: Lighting & PA System Project	MOD-DBB	\$1,413,900	05/07/13 A	DSA Approved	12/02/15 A	03/30/16 A	08/04/16 A	09/13/16 A	
47 93340003.2	Crawford HS: Track and Field Project	MOD-IDIQ	\$2,064,433	05/07/13 A					10/03/16 A	
48 91970070.1	Marvin ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$765,396	05/05/15 A	DSA Approved	06/15/16 A	09/13/16 A		10/05/16 A	
49 91230070.1	Bethune ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1,171,914	05/05/15 A	DSA Approved	05/05/16 A	09/13/16 A		10/06/16 A	
50 91390070.1	Hardy ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$646,715	05/05/15 A	DSA Approved	04/19/16 A	09/20/16 A		10/06/16 A	
51 92610053.1	Silver Gate ES: New ST Play Field	MOD-IDIQ	\$568,206	11/30/15 A					10/06/16 A	
52 91250070.1	Zamorano ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1,317,219	05/05/15 A	DSA Approved	05/09/16 A	09/08/16 A		10/06/16 A	
53 92290070.1	Paradise Hills ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$680,748	05/05/15 A	DSA Approved	05/31/16 A	09/14/16 A		10/07/16 A	
54 92370070.1	Perry ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$724,324	05/05/15 A	DSA Approved	05/31/16 A	09/13/16 A		10/07/16 A	
55 91490070.1	Horton ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$612,000	05/05/15 A	DSA Approved	04/26/16 A	09/28/16 A		10/17/16 A	
56 91570070.1	Johnson ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$699,000	05/05/15 A	DSA Approved	04/26/16 A	09/28/16 A		10/17/16 A	
57 93410070.1	Millennial Tech MS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$685,000	05/05/15 A	DSA Approved	03/30/16 A	09/28/16 A		10/17/16 A	
58 91880050.1	I-Middle @ MacDowell: WSM	MOD-DBB	\$18,117,276	04/10/15 A	DSA Approved	12/22/15 A	06/21/16 A	09/07/16 A	10/25/16 A	
59 0349A.2	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$9,247,100	10/18/10 A	DSA Approved	02/23/16 A	07/15/16 A	09/27/16 A	10/25/16 A	
60 91110070.1	Foster ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$623,883	05/05/15 A	DSA Approved	06/27/16 A	09/28/16 A		10/28/16 A	
61 91130070.1	Franklin ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$698,191	05/05/15 A	DSA Approved	07/11/16 A	10/12/16 A		11/02/16 A	
62 0349A.3	Mira Mesa HS: Practice Field	MOD-IDIQ	\$998,939	10/18/10 A					11/07/16 A	
63 93210051.1	Pershing MS: new Synthetic Field Turf	MOD-IDIQ	\$1,443,542						11/07/16 A	
64 91130070.4	Franklin ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$686,191	05/05/15 A	DSA Approved	07/11/16 A	10/12/16 A		11/02/16 A	
65 90330070.1	Boone ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1,148,279	05/05/15 A	DSA Approved	05/23/16 A	10/11/16 A		11/09/16 A	
66 93680070.1	San Diego SCPA: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$1,887,994	05/05/15 A	DSA Approved	05/23/16 A	10/12/16 A		11/09/16 A	
67 92230070.1	Oak Park ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$846,000	05/05/15 A	DSA Approved	03/30/16 A	09/28/16 A		11/10/16 A	
68 90070070.1	Angier ES: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$972,257	05/05/15 A	DSA Approved	08/03/16 A	09/28/16 A		11/16/16 A	
69 93520070.1	Morse HS: HVAC 2000 Educational Support Spaces	HVAC-CS-IDIQ	\$3,023,705	05/05/15 A	DSA Approved	07/13/16 A	11/29/16 A		12/08/16 A	
70 93670052.1	Farb MS: ADA Ramp / Door access	MOD-DBB	\$57,000		DSA Approved	05/01/15 A	06/01/15 A	11/09/16 A	12/13/16 A	
71 93590050.1	Scripps Ranch HS: WSM and New Building	MOD-DBB	\$26,846,000	05/22/14 A	DSA Approved	02/19/16 A	09/14/16 A	11/04/16 A	12/13/16 A	
<b>Capital Bonds - 2016 Total:</b>			<b>\$214,614,178</b>							





< \$200K
\$200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

159	90410071.1	Cabrillo ES: HVAC Phase 2 Region 3	HVAC.CS-IDIO	\$1M - \$5M	02/29/16 A	Pre-Schematic Design	05/16/17	08/09/17	08/10/17	
160	91620071.1	Kimborough ES: HVAC Phase 2 Region 4	HVAC.CS-IDIO	\$1M - \$5M	04/15/16 A	Schematic Design	05/01/17	07/28/17	08/11/17	
161	93460071.1	Madison HS: HVAC Phase 2 Region 2	HVAC.CS-IDIO	\$5M - \$10M	09/20/16 A	Pre-Schematic Design	04/13/17	07/24/17	08/14/17	
162	91850071.1	Perkins ES: HVAC Phase 2 Region 4	HVAC.CS-IDIO	\$1M - \$5M	04/15/16 A	Pre-Schematic Design	05/16/17	08/11/17	08/14/17	
163	90230071.1	Barnard @ Bayview ES: HVAC Phase 2 Region 1	HVAC.CS-IDIO	\$1M - \$5M	03/18/16 A	Pre-Schematic Design	03/30/17	07/28/17	08/18/17	
164	93040071.1	Correia MS: HVAC Phase 2 Region 3	HVAC.CS-IDIO	\$200K - \$1M	11/09/16 A	Pre-Schematic Design	05/26/17	08/21/17	08/22/17	
165	93040050.1	Correia MS: Sports Complex	MOD.DBB	\$5M - \$10M	05/07/13 A	Construction Documents	11/28/16 A	04/28/17	07/11/17	08/22/17
166	93540071.1	Point Loma HS: HVAC Phase 2 Region 3	HVAC.CS-IDIO	\$1M - \$5M	05/26/16 A	Pre-Schematic Design	05/30/17	08/22/17	08/25/17	
167	91070071.1	Florence ES: HVAC Phase 2 Region 3	HVAC.CS-IDIO	\$1M - \$5M	04/05/16 A	Pre-Schematic Design	06/06/17	08/29/17	08/29/17	
168	93260052.1	Taft MS: Joint Use Field	JUF.DBB	\$1M - \$5M	04/27/11 A		11/28/16	05/16/17	07/26/17	09/12/17
169	93290001.3	Wilson MS: Increment 2 Const. Bldgs. 100 through 400	NS.DBB	<\$200K		DSA Review	06/08/16 A	05/19/17	07/12/17	09/12/17
170	92790071.1	Torrey Pines ES: HVAC Phase 2 Region 1	HVAC.CS-IDIO	<\$200K	03/18/16 A	Pre-Schematic Design	03/21/17	08/24/17	09/15/17	
171	939355.2	University City HS: Site Modernization Project	MOD.DBB	\$5M - \$10M	05/09/11 A	DSA Approved	06/13/14 A	07/23/15 A	08/07/17	09/26/17
172	93170071.1	Muirlands: HVAC Phase 2 Region 1	HVAC.CS-IDIO	\$1M - \$5M	10/05/16 A	Pre-Schematic Design	06/02/17	09/12/17	10/03/17	
173	91730051.1	Linda Vista ES: Joint Use Field	JUF.DBB	\$200K - \$1M		Construction Documents	12/12/16	02/10/17	08/23/17	10/10/17
174	DATA1.1	DC-1 @ Ed Center: Server Room Equipment Installation Phase 2	Tech.DBB	\$1M - \$5M	01/13/12 A	Pre-Schematic Design				10/11/17
175	90290071.1	Bird Rock ES: HVAC Phase 2 Region 1	HVAC.CS-IDIO	<\$200K	03/18/16 A	Pre-Schematic Design	04/19/17	09/25/17	10/16/17	
176	90910052.1	Emerson/Bandini ES: Interim Housing	MOD.DBB	\$1M - \$5M	11/25/15 A	Pre-Schematic Design	12/20/16	07/13/17	09/01/17	10/24/17
177	93380051.1	Hoover HS: New Theater- Classroom Building WSM Phase I	MOD.DBB	> \$10M	03/05/14 A	Construction Documents	11/22/16 A	07/13/17	09/29/17	10/24/17
178	939153.1	Jackson Annex @ Jackson: Student Services Site Modernization	MOD.DBB	\$1M - \$5M	01/12/16 A	Construction Documents	03/27/17	08/11/17	10/12/17	11/14/17
179	92290053.1	Paradise Hills ES Joint Use Field	JUF.DBB	\$200K - \$1M	11/10/16 A	Schematic Design	08/16/17	09/05/17	11/01/17	12/12/17

Capital Bonds - 2017 Total: \$248,179,907

				AWARDED													
				BID													
				Estimate													
Capital Bond - 2018 Projects		Type				Architect NTP		Design Phase		DSA Start		DSA App. Letter		Bid Opening		NTP / BOE Award	
180	93350030.1	Gompers Prep Academy: Gymnasium	MOD.DBB	> \$10M	03/09/16 A	Construction Documents	04/10/17	09/15/17	11/20/17	01/09/18							
181	00140030.1	Old Town Academy	MOD.	<\$200K	12/19/16	Project Assessment	07/03/17	11/01/17	11/28/17	01/09/18							
182	90130050.1	BaBoa ES: WSM	MOD.DBB	> \$10M	10/22/15 A	Design Development	04/20/17	10/18/17	12/11/17	01/23/18							
183	90910050.1	Emerson/Bandini ES: WSM	MOD.DBB	> \$10M	11/20/15 A	Pre-Schematic Design	02/23/17	08/25/17	11/30/17	01/23/18							
184	93290001.4	Wilson MS: Phase II Const. Bldgs. 500 - 700	NS.DBB	<\$200K						01/26/18							
185	90090051.1	Audubon ES: Joint Use Field	JUF.IDIO	\$200K - \$1M	10/20/16 A	Pre-Schematic Design	08/07/17	10/31/17	01/04/18	02/13/18							
186	93490050.1	Mira Mesa HS: WSM	MOD.DBB	> \$10M	03/09/16 A	Design Development	05/17/17	11/07/17	12/29/17	02/13/18							
187	93070050.1	CPMA @ Kroc MS: WSM Phase II	MOD.DBB	\$5M - \$10M	07/29/14 A	Schematic Design	06/12/17	10/27/17	01/11/18	02/27/18							
188	91470051.1	Holmes ES: Joint Use Field	JUF.DBB	\$200K - \$1M	12/01/16 A	Pre-Schematic Design	09/29/17	10/10/17	01/11/18	02/27/18							
189	93360002.3	Henry HS: Practice Field	MOD.IDIO	\$200K - \$1M	10/10/17	Project Assessment				03/27/18							
190	91770050.1	Logan/Memorial ES: WSM Phase I (TK-6 and 7-8)	MOD.DBB	> \$10M	11/24/14 A	Schematic Design	06/14/17	12/19/17	02/09/18	03/27/18							
191	93500050.1	Mission Bay HS: WSM	MOD.DBB	> \$10M	01/08/16 A	Pre-Schematic Design	06/14/17	12/20/17	02/08/18	03/27/18							
192	93160053.1	Montgomery MS: HVAC/ADA	MOD.DBB	<\$200K	12/16/16	Project Assessment	07/07/17	10/05/17	12/28/17	03/27/18							
193	93570001.1	Serra HS: New Classroom Building And Site Improvements	MOD.DBB	> \$10M	11/25/15 A	NTP Issued	06/26/17	01/29/18	03/16/18	04/24/18							
194	02200030.1	Museum School	MOD.DBB	\$5M - \$10M	01/24/17	Project Assessment	11/02/17	02/05/18	03/27/18	05/08/18							
195	07850030.1	High Tech High Intl	MOD.DBB	<\$200K	11/29/16	Project Assessment	11/09/17	02/13/18	04/04/18	05/15/18							
196	93340002.1	Crawford HS: Site Modernization Phase II	NS.DBB	> \$10M	12/05/11 A	Schematic Design	11/27/17	03/08/18	04/19/18	05/22/18							
197	93420051.1	La Jolla HS: BioTech Bldg	MOD.DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	07/21/17	02/15/18	04/06/18	05/22/18							
198	939342.1	La Jolla HS: WSM Project	MOD.DBB	\$5M - \$10M	08/22/11 A	Pre-Schematic Design	07/14/17	02/06/18	04/10/18	06/12/18							
199	90770051.1	Cune ES: Joint Use Field	JUF.DBB	\$200K - \$1M	04/04/17	Project Assessment	08/16/17	03/15/18	05/16/18	06/26/18							
200	93540053.1	Point Loma HS: MDF Building and Infrastructure	MOD.DBB	\$1M - \$5M	05/02/16	Project Assessment	08/03/17	02/27/18	05/16/18	06/26/18							
201	03760030.1	Urban Discovery Charter	MOD.DBB	<\$200K	02/15/17	Project Assessment	12/01/17	04/19/18	05/22/18	06/26/18							
202	93560050.1	San Diego HS: WSM	MOD.DBB	> \$10M		Pre-Schematic Design	08/30/17	02/21/18	05/29/18	07/10/18							
203	92140030.1	Tubman Village	MOD.DBB	<\$200K	09/18/16 A	NTP Issued	12/27/17	04/13/18	06/04/18	07/12/18							
204	90747.1	Gompers MS Charter @ Gompers West: WSM Project	MOD.DBB	\$5M - \$10M	11/23/15 A	Pre-Schematic Design	10/18/17	04/20/18	06/21/18	07/24/18							
205	93150030.1	King Chavez Academy of Excellence	MOD.DBB	<\$200K		Pre-Schematic Design	02/01/18	05/01/18	06/20/18	07/24/18							
206	92670030.1	King Chavez Arts Athletics	MOD.DBB	> \$10M	08/01/16 A	Design Development	07/21/17	05/04/18	07/02/18	08/07/18							
207	93400050.1	Kearny HS: WSM	MOD.DBB	> \$10M	08/01/16	Project Assessment	10/18/17	05/08/18	06/28/18	08/14/18							
208	90190030.1	San Diego Coop: Classroom Building	MOD.DBB	> \$10M		Construction Documents	09/04/17	06/18/18		8/14/2018							
209	939320.1	Pacific Beach MS: WSM Project	MOD.DBB	> \$10M	06/19/14 A	Pre-Schematic Design	11/20/17	05/30/18	07/09/18	09/11/18							
210	90930052.1	Encanto ES: Joint Use Field	JUF.DBB	\$1M - \$5M	07/24/16 A	Pre-Schematic Design	04/25/17	11/14/17	08/27/18	10/09/18							
211	02210030.1	Health Sciences High - Mid	MOD.DBB	> \$10M	03/16/17	Project Assessment	03/29/18	06/29/18	08/20/18	10/09/18							
212	02210031.1	Health Sciences TI & FFE	MOD.DBB	<\$200K	07/06/17	Project Assessment	10/19/17	06/21/18	08/22/18	10/09/18							
213	93410050.1	Millennial Tech: WSM Phase I	MOD.DBB	\$5M - \$10M	02/07/14 A	Pre-Schematic Design	02/02/18	06/28/18	08/27/18	10/09/18							
214	AQUACNTR.1	Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD.DBB	\$1M - \$5M	01/09/17	Project Assessment	01/30/18	06/27/18	08/17/18	10/09/18							
215	90370030.1	Albert Einstein Academies Charter @ Brooklyn: Modernization	MOD.DBB	<\$200K	01/01/21	Project Assessment	03/28/18	08/14/18	10/12/18	11/08/18							
216	93290030.1	Arroyo Paseo Charter High	MOD.DBB	<\$200K	12/01/16	Project Assessment	03/22/18	08/08/18	10/10/18	11/13/18							
217	93540050.1	Point Loma HS: WSM	MOD.DBB	> \$10M	07/07/14 A	Design Development	11/09/17	07/27/18	10/03/18	11/13/18							
218	91530030.1	Iftin Charter @ Jackson: Modernization	MOD.DBB	> \$10M	03/25/16 A	Schematic Design	02/23/18	08/30/18	10/30/18	12/11/18							
219	90900030.1	Innovations Academy	MOD.DBB	\$5M - \$10M	08/21/17	Project Assessment	05/17/18	08/16/18	10/18/18	12/11/18							
220	92430052.1	Rolando Park ES: Joint Use Field	MOD.DBB	<\$200K	10/02/17	Project Assessment	06/05/18	09/04/18	10/31/18	12/11/18							

Capital Bonds - 2018 Total: \$372,419,354



< \$200K
\$200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

				AWARDED							
				BID	Architect	Design	DSA Start	DSA App.	Bid	NTP / BOE	
				Estimate	NTP	Phase		Letter	Opening	Award	
<b>Capital Bond - 2019 Projects</b>											
221	92630053.1	Spreckels ES: Joint Use	JUF-DBB	\$1M - \$5M	12/01/16	Project Assessment	07/06/18	10/04/18	12/07/18	01/22/19	
222	93650030.1	Keller Leadership Academy	MOD-DBB	<\$200K	11/15/17	Project Assessment	08/06/18	11/20/18	01/08/19	02/26/19	
223	93250002.1	Standley MS: Joint Use	JUF-DBB	<\$200K	12/01/16	Project Assessment	05/22/18	02/08/19	04/05/19	05/14/19	
224	91770051.1	Logan/Memorial ES: WSM Phase II (9-12)	MOD-DBB	> \$10M	11/24/14 A	Schematic Design	12/12/17	07/03/18	04/08/19	05/28/19	
225	90590003.1	Central ES: Major Site Rebuild Project	NS-DBB	> \$10M	01/15/14 A	Pre-Schematic Design	11/16/17	10/30/18	07/18/19	07/23/19	
226	93460050.1	Madison HS: WSM	MOD-DBB	> \$10M	01/18/17	Project Assessment	03/29/18	11/15/18	07/09/19	08/27/19	
227	90190031.1	San Diego Coop: Multi-Purpose Bldg	MOD-DBB	<\$200K		Pre-Schematic Design	10/08/18	05/17/19		08/27/19	
228	93350031.1	Gompers Prep Academy: New Classroom Buildings	MOD-DBB	> \$10M	05/15/17	Project Assessment	10/22/18	06/28/19	09/02/19	10/22/19	
229	90110050.1	Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	08/03/17	Project Assessment	07/12/18	01/10/19	09/20/19	11/12/19	
230	90950050.1	Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	09/20/19	11/12/19	
231	93670050.1	Farb MS: WSM	MOD-DBB	> \$10M	03/20/17	Project Assessment	03/19/18	10/05/18	10/01/19	11/12/19	
232	93160050.1	Montgomery MS: WSM	MOD-DBB	> \$10M	05/06/14 A	Pre-Schematic Design	12/31/18	07/01/19	10/22/19	11/12/19	
				<b>Capital Bonds - 2019 Total:</b>	<b>\$155,017,524</b>						